

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Contract Location:

SPOUT SPRINGS RD (CR 1287) BEGINNING AT I-985/SR 419
TO UNION CIRCLE

Time Allowed: 760 Days

Elapsed Calender Days: 1116 Days

Percent Time: 146.84

District: 1

Area: 01

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let: 06/21/2019

Date Awarded: 06/21/2019

Date Contract Executed: 07/24/2019

Date Notice to Proceed: 11/12/2019

AUBURN GA 30011-2437

Date Work Began: 11/14/2019

Phone: (770)945-0810

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/13/2021

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$32,153,997.02

Original Contract Amount \$30,737,832.05

Funds Available \$3,794,907.94

Percent Complete 88.86%

Counties:

Hall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009679	\$32,153,997.02	\$30,737,832.05	\$3,794,907.94	88.20%	\$1,714,600.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number: 0009679 SPOUT SPRINGS RD - WIDENING PHASE 1

Federal State Project Number: 0009679

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$28,573,121.08	\$26,644,488.44	\$1,928,632.64
Total Earnings	\$28,573,121.08	\$26,644,488.44	\$1,928,632.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$28,573,121.08	\$26,644,488.44	\$1,928,632.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$2,657,550.00	\$2,657,550.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$2,871,582.00)	(\$2,657,550.00)	(\$214,032.00)
Total:	\$28,359,089.08	\$26,644,488.44	

Total Payable: \$1,714,600.64

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 250000.000	.960 .040 1.000	\$10,000.00	\$250,000.00
0085	402-1802	RECYCLED ASPH CONC PATCHING, INCL BITUM TN		500.000 178.000	377.900 .000 377.900	\$0.00	\$67,266.20
0090	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		18,358.000 93.800	20,771.110 19.270 20,790.380	\$1,807.53	\$1,950,137.64
0095	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		35,814.000 81.100	32,379.250 .000 32,379.250	\$0.00	\$2,625,957.18
0100	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		14,420.000 105.200	4,759.640 9,639.740 14,399.380	\$1,014,100.65	\$1,514,814.78
0105	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		13,591.000 85.100	14,893.542 301.640 15,195.182	\$25,669.56	\$1,293,109.99
0110	413-0750	TACK COAT	GL	45,780.000 3.300	23,705.000 5,737.000 29,442.000	\$18,932.10	\$97,158.60
0120	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	9,382.000 43.000	6,741.115 239.580 6,980.695	\$10,301.94	\$300,169.89
0130	441-0104	CONC SIDEWALK, 4 IN	SY	25,397.000 32.000	24,200.290 56.670 24,256.960	\$1,813.44	\$776,222.72

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0135	441-0108	CONC SIDEWALK, 8 IN	SY	1,009.000 49.000	1,524.779 28.150 1,552.929	\$1,379.35	\$76,093.52
0140	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	515.000 42.000	593.700 26.960 620.660	\$1,132.32	\$26,067.72
0149	441-0748	CONCRETE MEDIAN, 6 IN	SY	367.000 53.000	.000 95.300 95.300	\$5,050.90	\$5,050.90
0150	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,749.000 43.000	1,845.522 66.150 1,911.672	\$2,844.45	\$82,201.90
0165	441-6216	CONC CURB & GUTTER, 8 IN X 24 IN, TP 2	LF	5,789.000 16.000	6,735.040 421.400 7,156.440	\$6,742.40	\$114,503.04
0170	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,600.000 17.600	28,910.720 589.000 29,499.720	\$10,366.40	\$519,195.07
0175	441-6718	CONC CURB & GUTTER, 6 IN X 24 IN, TP 7	LF	26,046.000 13.600	24,161.330 1,164.000 25,325.330	\$15,830.40	\$344,424.49
0265	634-1200	RIGHT OF WAY MARKERS	EA	350.000 125.000	141.000 60.000 201.000	\$7,500.00	\$25,125.00
0270	641-1100	GUARDRAIL, TP T	LF	1,243.000 45.600	205.670 82.680 288.350	\$3,770.21	\$13,148.76

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2		Unit Price			
Category Number: 0010 ROADWAY							
0275	641-1200	GUARDRAIL, TP W	LF	7,344.000	7,314.130		
				29.000	580.070		
					7,894.200	\$16,822.03	\$228,931.80
0280	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	32.000	28.000		
				1150.000	2.000		
					30.000	\$2,300.00	\$34,500.00
0285	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	21.000	17.000		
				3500.000	2.000		
					19.000	\$7,000.00	\$66,500.00
0330	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,722.000	15,329.150		
				36.000	829.200		
					16,158.350	\$29,851.20	\$581,700.60
0335	550-1181	STORM DRAIN PIPE, 18 IN, H 10-15	LF	371.000	52.500		
				62.000	143.500		
					196.000	\$8,897.00	\$12,152.00
0350	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,865.000	4,240.040		
				51.000	13.000		
					4,253.040	\$663.00	\$216,905.04
0365	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,365.000	1,921.350		
				63.000	290.000		
					2,211.350	\$18,270.00	\$139,315.05
0380	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	303.000	60.670		
				88.000	289.000		
					349.670	\$25,432.00	\$30,770.96
0400	550-1481	STORM DRAIN PIPE, 48 IN, H 10-15	LF	343.000	242.000		
				147.000	100.000		
					342.000	\$14,700.00	\$50,274.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0405	550-1483	STORM DRAIN PIPE, 48 IN, H 20-25	LF	190.000 152.000	105.000 90.670 195.670	\$13,781.84	\$29,741.84
0415	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,454.000 36.000	1,527.750 496.500 2,024.250	\$17,874.00	\$72,873.00
0465	611-3000	RECONSTR CATCH BASIN, GROUP 1	EA	1.000 3500.000	1.000 1.000 2.000	\$3,500.00	\$7,000.00
0500	668-1100	CATCH BASIN, GP 1	EA	151.000 3000.000	138.000 2.500 140.500	\$7,500.00	\$421,500.00
0520	668-2100	DROP INLET, GP 1	EA	109.000 2200.000	79.500 7.500 87.000	\$16,500.00	\$191,400.00
0540	668-4300	STORM SEWER MANHOLE, TP 1	EA	17.000 2500.000	16.500 .500 17.000	\$1,250.00	\$42,500.00
0660	163-0232	TEMPORARY GRASSING	AC	18.000 2000.000	52.578 .400 52.978	\$800.00	\$105,956.00
0700	163-0529	CONSTRUCT AND REMOVE TEMPORARY SEDIM LF RAW CHECK DAM		1,000.000 18.000	1,288.750 30.000 1,318.750	\$540.00	\$23,737.50
0715	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		19,702.000 0.010	4,454.000 96.000 4,550.000	\$.96	\$45.50

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0720	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		22,977.000 0.010	50,529.000 1,308.000 51,837.000	\$13.08	\$518.37
0725	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		1,114.000 8.000	7,313.000 68.000 7,381.000	\$544.00	\$59,048.00
0730	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		71.000 75.000	131.000 7.000 138.000	\$525.00	\$10,350.00
0735	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA		371.000 150.000	572.000 8.000 580.000	\$1,200.00	\$87,000.00
0740	165-0110	MAINTENANCE OF ROCK FILTER DAM EA		89.000 150.000	199.000 11.000 210.000	\$1,650.00	\$31,500.00
0755	167-1500	WATER QUALITY INSPECTIONS MO		30.000 1500.000	34.000 1.000 35.000	\$1,500.00	\$52,500.00
0770	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN SY		2,421.000 52.000	2,075.699 128.889 2,204.588	\$6,702.23	\$114,638.58
0780	603-7000	PLASTIC FILTER FABRIC SY		2,711.000 8.000	3,719.486 128.889 3,848.375	\$1,031.11	\$30,787.00
0785	700-6910	PERMANENT GRASSING AC		35.000 2200.000	31.988 .400 32.388	\$880.00	\$71,253.60

Rpt-ID: RCPESPRJ

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0790	700-7000	AGRICULTURAL LIME	TN	70.000 955.010	6.520 .280 6.800	\$267.40	\$6,494.07
0795	700-8000	FERTILIZER MIXED GRADE	TN	14.000 955.010	24.160 .270 24.430	\$257.85	\$23,330.89
0815	711-0200	TURF REINFORCING MATTING, TP 2	SY	297.000 2.000	798.773 287.000 1,085.773	\$574.00	\$2,171.55
0835	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		850.000 13.800	.000 412.333 412.333	\$5,690.20	\$5,690.20
0840	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		1,303.000 13.950	.000 617.176 617.176	\$8,609.61	\$8,609.61
0845	636-2080	GALV STEEL POSTS, TP 8	LF	822.000 11.500	.000 29.417 29.417	\$338.30	\$338.30
0850	636-2090	GALV STEEL POSTS, TP 9	LF	3,469.000 10.480	.000 1,338.250 1,338.250	\$14,024.86	\$14,024.86
1012	702-0470	ILEX VOMITORIA NANA - YAUPON, 3 GAL	EA	98.000 100.000	91.000 3.000 94.000	\$300.00	\$9,400.00
1016	702-0507	JUNIPERUS HORIZONTALIS - CREEPING JUNIPER, 4 IN POT	EA	38.000 75.000	20.000 9.000 29.000	\$675.00	\$2,175.00

Rpt-ID: RCPEsprj

Georgia

Date: 12/06/2022

User: mcross

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA1901736-0

Estimate Number: 0038

Pay Period: 11/04/2022
to 12/01/2022

Project Number 0009679

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1026	702-0283	NATCHEZ' CRAPE MYRTLE - 3 GAL.	EA	17.000 175.000	16.000 .500 16.500	\$87.50	\$2,887.50
1132	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1	EA	67.000 610.000	14.000 23.000 37.000	\$14,030.00	\$22,570.00
1152	205-0001	UNCLASS EXCAV	CY	343,229.000 6.850	193,758.778 55,134.400 248,893.178	\$377,670.64	\$1,704,918.27
6000	716-2000	EROSION CONTROL MATS, SLOPES ECTC - Erosion Control Mats, Slopes	SY	.000 1.200	95,289.734 2,088.000 97,377.734	\$2,505.60	\$116,853.28
6050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary Asphalt- 19mm Binder		.000 84.350	387.870 .000 387.870	\$0.00	\$32,716.83
6060	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME Temporary Asphalt- 25mm Base		.000 80.350	881.060 .000 881.060	\$0.00	\$70,793.17
Category Amount:						\$1,762,000.06	\$14,817,019.77
Category Number: 0040 HOURLY MILESTONE							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	65,080.200 166,632.580 231,712.780	\$166,632.58	\$231,712.78
Category Amount:						\$166,632.58	\$231,712.78
Project Total Amount:						\$1,928,632.64	\$28,573,121.08