

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2020

User: 01056973

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0004

Pay Period: 03/01/2020
to 03/31/2020

Contract Location:

3.523MI.WIDE&RECONST.US19/41/SR3 @ TARA RD TO S.SR

Time Allowed: 913 Days

Elapsed Calender Days: 131 Days

Percent Time: 14.35

District: 7

Area: 03

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 11/22/2019

Date Notice to Proceed: 11/22/2019

Date Work Began: 11/23/2019

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/22/2022

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$25,172,572.69

Original Contract Amount \$23,649,095.68

Funds Available \$23,702,318.38

Percent Complete 5.84%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
722030-	\$25,172,572.69	\$23,649,095.68	\$23,702,318.38	5.84%	\$223,803.14

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2020

User: 01056973

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0004

Pay Period: 03/01/2020
to 03/31/2020

Project Number: 722030- US 19/41/SR 3 - WIDENING & RECONSTR

Federal State Project Number: 722030-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,470,254.31	\$1,246,451.17	\$223,803.14
Total Earnings	\$1,470,254.31	\$1,246,451.17	\$223,803.14
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,470,254.31	\$1,246,451.17	\$223,803.14
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,470,254.31	\$1,246,451.17	

Total Payable: **\$223,803.14**

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2020

User: 01056973

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0004

Pay Period: 03/01/2020
to 03/31/2020

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 PERMANENT EROSION CONTROL							
0150	163-0240	MULCH	TN	779.000 205.000	53.663 20.653 74.316	\$4,233.87	\$15,234.78
0160	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 400.000	4.000 1.000 5.000	\$400.00	\$2,000.00
Category Amount:						\$4,633.87	\$17,234.78
Category Number: 0030 TEMPORARY EROSION CONTROL							
0230	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		375.000 135.000	13.500 6.000 19.500	\$810.00	\$2,632.50
0240	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		14,775.000 0.500	380.000 222.000 602.000	\$111.00	\$301.00
0270	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	29,549.000 2.950	15,924.750 3,393.750 19,318.500	\$10,011.56	\$56,989.58
Category Amount:						\$10,932.56	\$59,923.08
Category Number: 0010 ROADWAY							
0280	150-1000	TRAFFIC CONTROL -	LS	1.000 961398.820	.288 .012 .300	\$11,536.79	\$288,419.65
722030-							
Category Amount:						\$11,536.79	\$288,419.65
Category Number: 0080 DRAINAGE							
0320	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	23,334.000 43.710	1,995.500 499.000 2,494.500	\$21,811.29	\$109,034.60

Rpt-ID: RCPEsprj

Georgia

Date: 04/07/2020

User: 01056973

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0004

Pay Period: 03/01/2020
to 03/31/2020

Project Number 722030-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0325	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	8,147.000 55.920	335.000 453.500 788.500	\$25,359.72	\$44,092.92
0330	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,921.000 74.280	16.000 13.000 29.000	\$965.64	\$2,154.12
0335	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	601.000 107.320	.000 24.000 24.000	\$2,575.68	\$2,575.68
0340	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,718.000 78.700	.000 264.000 264.000	\$20,776.80	\$20,776.80
0380	668-1100	CATCH BASIN, GP 1	EA	216.000 3223.000	2.000 1.000 3.000	\$3,223.00	\$9,669.00
0385	668-2100	DROP INLET, GP 1	EA	95.000 1772.000	2.000 .500 2.500	\$886.00	\$4,430.00
Category Amount:						\$75,598.13	\$192,733.12
Category Number: 0010 ROADWAY							
0425	318-3000	AGGR SURF CRS	TN	2,000.000 23.750	36.100 36.550 72.650	\$868.06	\$1,725.44
Category Amount:						\$868.06	\$1,725.44
Category Number: 0080 DRAINAGE							
0449	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	8.000 864.000	.000 6.660 6.660	\$5,754.24	\$5,754.24

Rpt-ID: RCPESPRJ

Georgia

Date: 04/07/2020

User: 01056973

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA1902022-0

Estimate Number: 0004

Pay Period: 03/01/2020
to 03/31/2020

Project Number 722030-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0080 DRAINAGE					
0705	668-5000	JUNCTION BOX	EA	15.000	1.000		
				1933.000	.000		
					1.000	\$.00	\$1,933.00
				Category Amount:		\$5,754.24	\$7,687.24
	Category Number:	0010 ROADWAY					
0805	210-0100	GRADING COMPLETE -	LS	1.000	.150		
				4579179.500	.025		
					.175	\$114,479.49	\$801,356.41
		722030-					
				Category Amount:		\$114,479.49	\$801,356.41
				Project Total Amount:		\$223,803.14	\$1,470,254.31