

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 1 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Contract Location:

US 29/SR 8/SR 316 AT US 29 BUS/SR 8/SR 53
ALSO INCLUDES CONSTRUCTION OF BRIDGE & APPROACH

Time Allowed: 856 Days
Elapsed Calendar Days: 855 Days
Percent Time: 99.88

District: 1

Area: 02

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 11/22/2019
Date Awarded: 11/22/2019
Date Contract Executed: 02/10/2020
Date Notice to Proceed: 03/02/2020
Date Work Began: 03/12/2020
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 07/05/2022

SNELLVILLE GA 30078-0306
Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$27,136,994.59
Original Contract Amount \$26,871,185.16
Funds Available \$1,705,470.28
Percent Complete 93.72%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008431	\$27,136,994.59	\$26,871,185.16	\$1,705,470.28	93.72%	\$128,343.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 2 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number: 0008431 US 29/SR 8/SR 316 - INTERCHANGE CONSTR

Federal State Project Number: 0008431

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,431,524.31	\$25,303,180.55	\$128,343.76
Total Earnings	\$25,431,524.31	\$25,303,180.55	\$128,343.76
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,431,524.31	\$25,303,180.55	\$128,343.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,431,524.31	\$25,303,180.55	

Total Payable: **\$128,343.76**

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 3 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0034	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		451.000 147.000	482.320 .000 482.320	\$0.00	\$70,901.04
0035	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,021.000 97.250	693.230 .000 693.230	\$0.00	\$67,416.62
0040	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,530.000 92.500	2,463.980 .000 2,463.980	\$0.00	\$227,918.15
0045	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		3,372.000 90.500	827.770 .000 827.770	\$0.00	\$74,913.19
Category Amount:						\$0.00	\$441,149.00
Category Number: 0030 DRAINAGE							
0089	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	42.000 987.000	41.730 .000 41.730	\$0.00	\$41,187.51
Category Amount:						\$0.00	\$41,187.51
Category Number: 0050 TEMPORARY EROSION CONTROL							
0140	163-0240	MULCH	TN	1,370.000 198.000	1,098.574 26.739 1,125.313	\$5,294.32	\$222,811.97
0160	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		5,080.000 14.250	5,593.125 324.000 5,917.125	\$4,617.00	\$84,319.03
0163	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 52600.000	.750 .250 1.000	\$13,150.00	\$52,600.00
	506+00						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 4 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 TEMPORARY EROSION CONTROL							
0180	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,530.000	21,139.000		
				0.090	336.000		
					21,475.000	\$30.24	\$1,932.75
0195	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	22.000	22.000		
				160.000	3.000		
					25.000	\$480.00	\$4,000.00
0210	167-1500	WATER QUALITY INSPECTIONS	MO	29.000	26.000		
				2790.000	1.000		
					27.000	\$2,790.00	\$75,330.00
Category Amount:						\$26,361.56	\$440,993.75
Category Number: 0010 ROADWAY							
0211	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	527.440		
		MATL & H LIME		91.750	.000		
					527.440	\$0.00	\$48,392.62
		RECYL AC 12.5MM SP,GP2,BM&HL - TEMPORARY					
0216	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,368.500		
		L & H LIME		89.750	.000		
					1,368.500	\$0.00	\$122,822.88
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL - TEMPORARY					
0217	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	1,006.480		
		L & H LIME		81.450	.000		
					1,006.480	\$0.00	\$81,977.80
		Asphalt Pay Reduction 19MM at 90%					
		Pay reduction report dated 5/2/22					
0218	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	853.650		
		L & H LIME		85.980	.000		
					853.650	\$0.00	\$73,396.83
		Asphalt Pay reduction 19MM at 95%					
		Report dated 5/3/22					
Category Amount:						\$0.00	\$326,590.13
Category Number: 0040 PERMANENT EROSION CONTROL							
0225	603-7000	PLASTIC FILTER FABRIC	SY	241.000	506.116		
				4.550	197.777		
					703.893	\$899.89	\$3,202.71

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 5 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 PERMANENT EROSION CONTROL							
0230	700-6910	PERMANENT GRASSING	AC	120.000 961.000	54.598 8.189 62.787	\$7,869.63	\$60,338.31
0235	700-7000	AGRICULTURAL LIME	TN	162.000 187.000	6.350 .240 6.590	\$44.88	\$1,232.33
0240	700-8000	FERTILIZER MIXED GRADE	TN	24.000 641.000	14.950 .060 15.010	\$38.46	\$9,621.41
0249	711-0100	TURF REINFORCING MATTING, TP 1	SY	8,392.000 3.150	22,144.970 9,312.000 31,456.970	\$29,332.80	\$99,089.46
0255	716-2000	EROSION CONTROL MATS, SLOPES	SY	76,262.000 0.850	120,028.663 15,864.090 135,892.753	\$13,484.48	\$115,508.84
Category Amount:						\$51,670.14	\$288,993.06
Category Number: 0060 SIGNING & MARKING							
0315	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	229.000 8.000	.000 283.392 283.392	\$2,267.14	\$2,267.14
0330	654-1003	RAISED PVMT MARKERS TP 3	EA	1,380.000 6.950	772.000 79.000 851.000	\$549.05	\$5,914.45
0365	636-1041	HIGHWAY SIGNS, TP 2 MATL, REFL SHEETING, 1 SF		318.000 22.750	277.160 40.840 318.000	\$929.11	\$7,234.50
Category Amount:						\$3,745.30	\$15,416.09

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 6 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022

to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0406	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	46.000 69.750	911.070 .000 911.070	\$0.00	\$63,547.13
0407	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2990.000	2.000 .000 2.000	\$0.00	\$5,980.00
0408	441-0303	CONC SPILLWAY, TP 3	EA	3.000 2460.000	3.000 .000 3.000	\$0.00	\$7,380.00
0409	441-3999	CONCRETE V GUTTER	LF	629.000 27.750	621.500 .000 621.500	\$0.00	\$17,246.63
0410	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	686.000 24.500	707.000 .000 707.000	\$0.00	\$17,321.50
Category Amount:						\$0.00	\$111,475.26
Category Number: 0070 TEMPORARY SIGNAL							
0415	647-0220	TRAFFIC SIGNAL INSTALLATION, TEMPORARY	LS	1.000 80300.000	.990 .010 1.000	\$803.00	\$80,300.00
		NO. 1					
Category Amount:						\$803.00	\$80,300.00
Category Number: 0030 DRAINAGE							
0460	156-0100	GPS DATA COLLECTION AND SUBMITTAL	LS	1.000 8010.000	.000 1.000 1.000	\$8,010.00	\$8,010.00
Category Amount:						\$8,010.00	\$8,010.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 7 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0463	430-0190	PLAIN PC CONC PVMT, CL 1 CONC, 9 INCH THK SY		32,260.000 59.250	31,473.540 .000 31,473.540	\$0.00	\$1,864,807.25
0464	430-0200	PLAIN PC CONC PVMT, CL 1 CONC, 10 INCH THK SY		4,659.000 91.250	6,683.750 .000 6,683.750	\$0.00	\$609,892.19
0465	430-0210	PLAIN PC CONC PVMT, CL 1 CONC, 11 INCH THK SY		42,356.000 63.500	40,026.500 .000 40,026.500	\$0.00	\$2,541,682.75
Category Amount:						\$0.00	\$5,016,382.19
Category Number: 0030 DRAINAGE							
0550	668-1100	CATCH BASIN, GP 1	EA	1.000 3480.000	1.000 .000 1.000	\$0.00	\$3,480.00
0555	668-2100	DROP INLET, GP 1	EA	12.000 2390.000	10.000 .000 10.000	\$0.00	\$23,900.00
0565	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 3230.000	3.000 .000 3.000	\$0.00	\$9,690.00
0570	668-4400	STORM SEWER MANHOLE, TP 2	EA	2.000 5290.000	2.000 .000 2.000	\$0.00	\$10,580.00
Category Amount:						\$0.00	\$47,650.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 8 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
0630	636-3010	GROUND-MOUNTED BREAKAWAY SIGN SUPPOI EA		22.000	18.000		
				441.000	2.000		
					20.000	\$882.00	\$8,820.00
Category Amount:						\$882.00	\$8,820.00
Category Number: 0010 ROADWAY							
0734	441-0004	CONC SLOPE PAV, 4 IN	SY	66.000	67.500		
				94.750	.000		
					67.500	\$0.00	\$6,395.63
0735	441-0006	CONC SLOPE PAV, 6 IN	SY	2,289.000	3,263.750		
				47.750	.000		
					3,263.750	\$0.00	\$155,844.06
Category Amount:						\$0.00	\$162,239.69
Category Number: 0020 BRIDGE NO. 1 - OVER SR 53							
0745	500-2100	CONCRETE BARRIER	LF	433.000	432.900		
				114.000	.000		
					432.900	\$0.00	\$49,350.60
Category Amount:						\$0.00	\$49,350.60
Category Number: 0080 MSE WALLS							
0795	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	196.000	196.000		
				86.250	.000		
					196.000	\$0.00	\$16,905.00
	1						
0800	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	592.000	592.010		
				86.250	.000		
					592.010	\$0.00	\$51,060.86
	1						
0805	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	4,089.000	3,953.300		
				86.250	.000		
					3,953.300	\$0.00	\$340,972.13
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 9 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 MSE WALLS							
0820	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO -	SF	192.000 81.500	192.000 .000 192.000	\$0.00	\$15,648.00
	2						
0825	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO -	SF	3,715.000 81.500	3,362.000 .000 3,362.000	\$0.00	\$274,003.00
	2						
0830	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	198.000 81.500	198.000 .000 198.000	\$0.00	\$16,137.00
	2						
Category Amount:						\$0.00	\$714,725.99
Category Number: 0010 ROADWAY							
0885	621-4086	CONCRETE SIDE BARRIER, TYPE 7WS	LF	496.000 112.000	511.500 .000 511.500	\$0.00	\$57,288.00
0886	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	480.000 503.000	480.000 .000 480.000	\$0.00	\$241,440.00
Category Amount:						\$0.00	\$298,728.00
Category Number: 0110 SANITARY SEWER UTILITY RELOCATION							
0925	668-3300	SAN SEWER MANHOLE, TP 1	EA	2.000 2600.000	2.000 .000 2.000	\$0.00	\$5,200.00
Category Amount:						\$0.00	\$5,200.00
Category Number: 0060 SIGNING & MARKING							
1030	655-6020	PREFORMED PLASTIC PVMT MKG ARROW, CON EA		16.000	18.000		
	2			1070.000	3.000		
					21.000	\$3,210.00	\$22,470.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 10 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0060 SIGNING & MARKING							
1050	657-3104	PREFORMED PLASTIC SKIP PVMT MKG, 10 IN, V GLF		349.000	.000		
				7.500	230.000		
					230.000	\$1,725.00	\$1,725.00
Category Amount:						\$4,935.00	\$24,195.00
Category Number: 0160 BRIDGE NO. 1 - ALT 3							
1275	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				611800.000	.000		
					1.000	\$0.00	\$611,800.00
		1					
1280	500-3101	CLASS A CONCRETE	CY	130.000	130.000		
				922.000	.000		
					130.000	\$0.00	\$119,860.00
Category Amount:						\$0.00	\$731,660.00
Category Number: 0010 ROADWAY							
1310	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	854.000	852.000		
				190.000	.000		
					852.000	\$0.00	\$161,880.00
1405	647-0220	TRAFFIC SIGNAL INSTALLATION, TEMPORARY	LS	1.000	.990		
				78000.000	.010		
					1.000	\$780.00	\$78,000.00
		NO. 2					
206	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	305.040		
		TL & H LIME		82.660	.000		
					305.040	\$0.00	\$25,214.61
		RECYL AC 25MM SP,GP1/2,BM&HL					
Category Amount:						\$780.00	\$265,094.61

Rpt-ID: RCPEsprj

Georgia

Date: 08/04/2022

User: cmalone

Department of Transportation

Page 11 of 11

Estimate Summary By Project

Contract ID: B3CBA1902087-0

Estimate Number: 0036

Pay Period: 07/01/2022
to 07/04/2022

Project Number 0008431

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0170	HOURLY MILESTONE				
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	4,688.420		
				1.000	31,156.760		
					35,845.180	\$31,156.76	\$35,845.18
		(IN#9)					
Category Amount:						\$31,156.76	\$35,845.18
Project Total Amount:						\$128,343.76	\$25,431,524.31