

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2021

User: arichard

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0011

Pay Period: 06/01/2021
to 07/28/2021

Contract Location:

MT AIRY RD (CR 196) OVER OSSAHATCHIE CREEK.

Time Allowed:

305 Days

Elapsed Calender Days:

328 Days

Percent Time:

107.54

District: 3

Area: 02

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let:

12/20/2019

Date Awarded:

12/20/2019

Date Contract Executed:

02/10/2020

Date Notice to Proceed:

03/02/2020

Date Work Began:

04/30/2020

Date Time Stopped:

01/23/2021

Date Accepted:

00/00/0000

Adjusted Completion Date:

12/31/2020

Greenville

GA 30222-3388

Phone: (706)672-2690

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$1,636,169.50

Original Contract Amount \$1,550,017.60

Funds Available \$26,092.52

Percent Complete 98.75%

Counties:

Harris

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0015805	\$1,636,169.50	\$1,550,017.60	\$26,092.52	98.41%	\$-5,410.47

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2021

User: arichard

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0011

Pay Period: 06/01/2021
to 07/28/2021

Project Number: 0015805 MT AIRY RD (CR 196) - CNST OF A BRIDGE

Federal State Project Number: 0015805

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,615,757.98	\$1,621,168.45	(\$5,410.47)
Total Earnings	\$1,615,757.98	\$1,621,168.45	(\$5,410.47)
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,615,757.98	\$1,621,168.45	(\$5,410.47)
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$5,681.00)	(\$5,681.00)	\$0.00
Total:	\$1,610,076.98	\$1,615,487.45	

Total Payable: (\$5,410.47)

Rpt-ID: RCPEsprj

Georgia

Date: 07/28/2021

User: arichard

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0011

Pay Period: 06/01/2021
to 07/28/2021

Project Number 0015805

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0615	433-1000	REINF CONC APPROACH SLAB	SY	220.000 150.100	220.000 .000 220.000	\$0.00	\$33,022.00
0680	402-3100	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN , INCL BITUM MATL & H LIME		274.000 96.000	243.910 .000 243.910	\$0.00	\$23,415.36
0685	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		295.000 90.000	207.840 .000 207.840	\$0.00	\$18,705.60
0690	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		442.000 83.000	330.310 .000 330.310	\$0.00	\$27,415.73
0865	441-0304	CONC SPILLWAY, TP 4	EA	2.000 1441.940	3.000 .000 3.000	\$0.00	\$4,325.82
0875	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		48.000 282.880	287.090 .000 287.090	\$0.00	\$81,212.02
Category Amount:						\$0.00	\$188,096.53
Category Number: 0020 GGGG							
0880	500-2100	CONCRETE BARRIER	LF	476.000 59.830	476.000 .000 476.000	\$0.00	\$28,479.08
0885	500-3101	CLASS A CONCRETE	CY	61.000 1525.110	61.000 .000 61.000	\$0.00	\$93,031.71

Rpt-ID: RCPESPRJ

Georgia

Date: 07/28/2021

User: arichard

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA1902093-0

Estimate Number: 0011

Pay Period: 06/01/2021
to 07/28/2021

Project Number 0015805

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number: 0020 GGGG						
0935	547-2014	PILE ENCASEMENT, 14 IN PILE	LF	91.000	93.500		
				151.810	.000		
					93.500	\$.00	\$14,194.24
				Category Amount:		\$0.00	\$135,705.03
	Category Number: 0030 HOURLY MILESTONE						
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	.000		
				1.000	-5,410.470		
					-5,410.470	\$-5,410.47	(\$5,410.47)
		(IN#9)					
				Category Amount:		\$-5,410.47	\$-5,410.47
				Project Total Amount:		(\$5,410.47)	\$1,615,757.98