

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Contract Location:

SR 20 @ E.I-575/SR 417 TO E.SCOTT RD

Time Allowed: 967 Days

Elapsed Calender Days: 822 Days

Percent Time: 85.01

District: 6

Area: 01

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 03/20/2020

Date Awarded: 03/20/2020

Date Contract Executed: 05/08/2020

Date Notice to Proceed: 06/01/2020

Date Work Began: 06/01/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/23/2023

MARIETTA GA 30061-0970

Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$29,678,594.85

Original Contract Amount \$27,950,762.30

Funds Available \$10,118,429.71

Percent Complete 65.74%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0009164	\$29,678,594.85	\$27,950,762.30	\$10,118,429.71	65.91%	\$888,196.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number: 0009164 SR 20 - WIDENING & RECONSTR

Federal State Project Number: 0009164

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,509,990.14	\$18,621,793.70	\$888,196.44
Total Earnings	\$19,509,990.14	\$18,621,793.70	\$888,196.44
Stockpiled Materials	\$50,175.00	\$50,175.00	\$0.00
Gross Earnings	\$19,560,165.14	\$18,671,968.70	\$888,196.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,560,165.14	\$18,671,968.70	
Total Payable:			\$888,196.44

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	150-1000	TRAFFIC CONTROL -	LS	1.000	.810		
				697334.680	.069		
					.879	\$48,116.09	\$612,957.18
		0009164					
0025	150-9011	TRAFFIC CONTROL - WORKZONE LAW ENFORC HR		1,000.000	124.500		
				65.000	93.000		
					217.500	\$6,045.00	\$14,137.50
0035	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.720		
				89250.000	.090		
					.810	\$8,032.50	\$72,292.50
0050	210-0100	GRADING COMPLETE -	LS	1.000	.852		
				6105098.190	.034		
					.886	\$207,573.34	\$5,409,117.00
		0009164					
0060	310-1101	GR AGGR BASE CRS, INCL MATL	TN	82,550.000	44,738.470		
				27.140	3,986.050		
					48,724.520	\$108,181.40	\$1,322,383.47
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		450.000	380.750		
				105.470	.000		
					380.750	\$0.00	\$40,157.70
0077	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	415.890		
				104.720	29.980		
					445.870	\$3,139.51	\$46,691.51
		TEMPORARY DETOUR					
0080	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T Y TN		480.000	10.220		
		L BITUM MATL & H LIME		98.670	.000		
					10.220	\$0.00	\$1,008.41
0085	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		45,770.000	16,567.790		
		TL & H LIME		66.620	2,266.880		
					18,834.670	\$151,019.55	\$1,254,765.72

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0087	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 65.870	2,295.590 .000 2,295.590	\$0.00	\$151,210.51
		TEMPORARY DETOUR					
0095	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		12,194.000 73.400	4,383.730 201.630 4,585.360	\$14,799.64	\$336,565.42
0097	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 72.650	1,935.000 130.800 2,065.800	\$9,502.62	\$150,080.37
		TEMPORARY DETOUR					
0105	413-0750	TACK COAT	GL	28,632.000 2.120	5,604.000 495.000 6,099.000	\$1,049.40	\$12,929.88
0120	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	420.000 66.790	90.000 246.295 336.295	\$16,450.04	\$22,461.14
0125	441-0104	CONC SIDEWALK, 4 IN	SY	7,946.000 29.800	1,585.445 1,825.054 3,410.499	\$54,386.61	\$101,632.87
0130	441-0108	CONC SIDEWALK, 8 IN	SY	250.000 50.200	.000 240.750 240.750	\$12,085.65	\$12,085.65
0140	441-4020	CONC VALLEY GUTTER, 6 IN	SY	500.000 53.320	.000 116.224 116.224	\$6,197.06	\$6,197.06
0150	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	13,000.000 16.840	5,775.500 903.500 6,679.000	\$15,214.94	\$112,474.36

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0175	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	600.000 481.810	248.506 22.222 270.728	\$10,706.78	\$130,439.46
0180	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	150.000 227.500	4.000 .000 4.000	\$0.00	\$910.00
0190	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,456.000 48.320	4,770.000 745.000 5,515.000	\$35,998.40	\$266,484.80
0200	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,073.000 63.790	1,349.000 63.000 1,412.000	\$4,018.77	\$90,071.48
0220	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	4,054.000 87.050	1,580.500 552.000 2,132.500	\$48,051.60	\$185,634.13
0310	611-4001	RECONSTR MINOR DRAINAGE STR	EA	7.000 2925.000	.000 1.500 1.500	\$4,387.50	\$4,387.50
0330	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	17,000.000 25.950	4,304.500 904.000 5,208.500	\$23,458.80	\$135,160.58
0380	668-1100	CATCH BASIN, GP 1	EA	65.000 2925.000	32.000 7.000 39.000	\$20,475.00	\$114,075.00
0390	668-2100	DROP INLET, GP 1	EA	60.000 2325.000	24.500 2.000 26.500	\$4,650.00	\$61,612.50

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0400	668-4300	STORM SEWER MANHOLE, TP 1	EA	23.000 2325.000	13.000 1.000 14.000	\$2,325.00	\$32,550.00
0420	668-6000	SPRING BOX	EA	1.000 3810.000	1.000 .000 1.000	\$0.00	\$3,810.00
0440	700-6910	PERMANENT GRASSING	AC	9.000 650.000	4.614 2.009 6.623	\$1,305.85	\$4,304.95
0445	700-7000	AGRICULTURAL LIME	TN	27.000 185.000	.000 .026 .026	\$4.81	\$4.81
0450	700-8000	FERTILIZER MIXED GRADE	TN	9.000 650.000	6.480 .475 6.955	\$308.75	\$4,520.75
0510	163-0232	TEMPORARY GRASSING	AC	5.000 500.000	22.368 .692 23.060	\$346.00	\$11,530.00
0515	163-0240	MULCH	TN	100.000 350.000	557.381 5.310 562.691	\$1,858.50	\$196,941.85
0600	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		235.000 155.000	28.000 10.750 38.750	\$1,666.25	\$6,006.25
0675	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	19.000 371.730	44.000 2.000 46.000	\$743.46	\$17,099.58

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0685	165-0112	MAINTENANCE OF STONE FILTER BERM	LF	380.000 18.590	1,266.000 200.000 1,466.000	\$3,718.00	\$27,252.94
0695	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 400.000	26.000 1.000 27.000	\$400.00	\$10,800.00
0705	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	33,100.000 2.900	28,624.250 325.000 28,949.250	\$942.50	\$83,952.83
Category Amount:						\$827,159.32	\$11,066,697.66
Category Number: 0020 MSE WALLS							
0900	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 8	SF	243.000 57.860	271.000 .000 271.000	\$0.00	\$15,680.06
0905	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 8	SF	3,372.000 57.860	2,884.000 .000 2,884.000	\$0.00	\$166,868.24
0915	627-1120	COPING B, WALL NO - 8	LF	152.000 270.440	151.660 .000 151.660	\$0.00	\$41,014.93
0920	627-1000	MSE WALL FACE, 0 - 10 FT HT, WALL NO - 9	SF	183.000 78.310	110.000 .000 110.000	\$0.00	\$8,614.10
0925	627-1010	MSE WALL FACE, 10 - 20 FT HT, WALL NO - 9	SF	1,694.000 78.310	1,537.000 .000 1,537.000	\$0.00	\$120,362.47

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022

Project Number 0009164

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 MSE WALLS							
0930	627-1020	MSE WALL FACE, 20 - 30 FT HT, WALL NO -	SF	2,315.000 78.310	1,702.000 .000 1,702.000	\$0.00	\$133,283.62
	9						
0935	627-1030	MSE WALL FACE, GTR THAN 30 FT HT, WALL NC SF	SF	5,519.000 78.310	9,180.000 .000 9,180.000	\$0.00	\$718,885.80
	9						
0940	627-1120	COPING B, WALL NO -	LF	365.000 268.710	419.500 .000 419.500	\$0.00	\$112,723.85
	9						
Category Amount:						\$0.00	\$1,317,433.07
Category Number: 0010 ROADWAY							
1155	500-3191	CLASS A CONCRETE, HES	CY	170.000 699.550	64.190 .000 64.190	\$0.00	\$44,904.11
1160	610-1840	REMOVE ASBESTOS CEMENT PIPE	LF	7,930.000 18.000	3,351.000 673.000 4,024.000	\$12,114.00	\$72,432.00
5000	716-2000	EROSION CONTROL MATS, SLOPES	SY	.000 1.380	14,200.733 9,722.222 23,922.955	\$13,416.67	\$33,013.68
		Erosion Control Slope Mats					
52	210-0250	UNDERCUT EXCAVATION	CY	.000 7.500	303.518 55.556 359.074	\$416.67	\$2,693.06
		Grading Complete - Undercut Excavation					
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	281,796.020 35,089.780 316,885.800	\$35,089.78	\$316,885.80
	(IN#1)						
Category Amount:						\$61,037.12	\$469,928.65
Project Total Amount:						\$888,196.44	\$19,509,990.14

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005611

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3CBA2001328-0

Estimate Number: 0027

Pay Period: 08/01/2022
to 08/31/2022
