

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005905

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0024

Pay Period: 07/01/2022
to 09/08/2022

Contract Location:

INTERSECTION IMPROVEMENTS @ SR138/SR 54 @US 19/U

Time Allowed: 720 Days

Elapsed Calender Days: 820 Days

Percent Time: 113.89

District: 7

Area: 04

Contractor:

KNIGHT & ASSOCIATES, INC.
P. O. BOX 671496

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 06/11/2020

Date Notice to Proceed: 06/11/2020

Date Work Began: 07/14/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2022

MARIETTA GA 30006-0025

Phone: (404)254-3569

Escrow Agent:

Surety Co: HARCO NATIONAL INSURANCE CO.

Current Contract Amount \$3,046,765.30

Original Contract Amount \$2,939,920.50

Funds Available \$289,810.77

Percent Complete 91.77%

Counties:

Clayton

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012833	\$3,046,765.30	\$2,939,920.50	\$289,810.77	90.49%	\$152,627.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/08/2022

User: C0005905

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0024

Pay Period: 07/01/2022
to 09/08/2022

Project Number: 0012833 SR 138/SR 54 - INTERSECTION IMPROV

Federal State Project Number: 0012833

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,796,054.53	\$2,616,057.03	\$179,997.50
Total Earnings	\$2,796,054.53	\$2,616,057.03	\$179,997.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,796,054.53	\$2,616,057.03	\$179,997.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$39,100.00)	(\$11,730.00)	(\$27,370.00)
Total:	\$2,756,954.53	\$2,604,327.03	

Total Payable: **\$152,627.50**

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005905

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0024

Pay Period: 07/01/2022
to 09/08/2022

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	163-0240	MULCH	TN	119.000 350.000	82.920 .000 82.920	\$0.00	\$29,022.00
0065	310-1101	GR AGGR BASE CRS, INCL MATL	TN	8,100.000 35.000	3,825.310 631.000 4,456.310	\$22,085.00	\$155,970.85
0075	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,900.000 124.000	2,612.630 .000 2,612.630	\$0.00	\$323,966.12
0080	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		1,530.000 116.000	698.200 .000 698.200	\$0.00	\$80,991.20
0085	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		900.000 125.000	915.270 .000 915.270	\$0.00	\$114,408.75
0105	441-0104	CONC SIDEWALK, 4 IN	SY	1,500.000 33.000	2,001.110 .000 2,001.110	\$0.00	\$66,036.63
0110	441-0108	CONC SIDEWALK, 8 IN	SY	580.000 65.000	1,367.370 .000 1,367.370	\$0.00	\$88,879.05
0120	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	430.000 68.000	195.000 280.000 475.000	\$19,040.00	\$32,300.00
0129	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	60.000 22.000	48.000 .000 48.000	\$0.00	\$1,056.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005905

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0024

Pay Period: 07/01/2022
to 09/08/2022

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	441-6218	CONC CURB & GUTTER, 8 IN X 24 IN, TP 4	LF	190.000 22.000	140.000 .000 140.000	\$0.00	\$3,080.00
0135	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,300.000 16.000	5,248.000 125.000 5,373.000	\$2,000.00	\$85,968.00
0140	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	3,100.000 18.000	2,850.000 1,245.000 4,095.000	\$22,410.00	\$73,710.00
0149	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	130.000 450.000	133.830 .000 133.830	\$0.00	\$60,223.50
0150	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	60.000 250.000	1,259.217 276.250 1,535.467	\$69,062.50	\$383,866.75
0240	639-2002	STEEL WIRE STRAND CABLE, 3/8 IN	LF	910.000 5.000	910.000 5,575.000 6,485.000	\$27,875.00	\$32,425.00
0330	668-1100	CATCH BASIN, GP 1	EA	16.000 2750.000	13.500 .000 13.500	\$0.00	\$37,125.00
0335	668-1200	CATCH BASIN, GP 2	EA	1.000 3000.000	1.000 .000 1.000	\$0.00	\$3,000.00
0345	668-2100	DROP INLET, GP 1	EA	10.000 2750.000	10.000 .000 10.000	\$0.00	\$27,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/08/2022

User: C0005905

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2001451-0

Estimate Number: 0024

Pay Period: 07/01/2022
to 09/08/2022

Project Number 0012833

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0355	668-2200	DROP INLET, GP 2	EA	2.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
0360	668-2210	DROP INLET, GP 2, ADDL DEPTH	LF	4.000 400.000	.000 2.000 2.000	\$800.00	\$800.00
0365	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 2750.000	2.000 .000 2.000	\$0.00	\$5,500.00
0375	668-5000	JUNCTION BOX	EA	2.000 2500.000	2.000 .000 2.000	\$0.00	\$5,000.00
0380	668-7000	DRIVEWAY GRATE INLET, SPECIAL DESIGN, PIP EA 18 IN		4.000 1500.000	3.000 .000 3.000	\$0.00	\$4,500.00
0445	935-1115	OUTSIDE PLANT FIBER OPTIC CABLE, LOOSE T LF FIBER		1,210.000 3.000	1,210.000 5,575.000 6,785.000	\$16,725.00	\$20,355.00
Category Amount:						\$179,997.50	\$1,638,433.85
Project Total Amount:						\$179,997.50	\$2,796,054.53