

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021

Contract Location:

CONSTRUCTION OF A BRIDGE AND APPROACHES ON DAM
RD (CR 279) OVER SOWHATCHEE CREEK

Time Allowed: 314 Days

Elapsed Calender Days: 284 Days

Percent Time: 90.45

District: 4

Area: 03

Contractor:

SOUTHERN CONCRETE CONSTRUCTION CO., INC.
P. O. BOX 50157

Date Let: 10/16/2020

Date Awarded: 10/16/2020

Date Contract Executed: 11/30/2020

Date Notice to Proceed: 12/22/2020

ALBANY GA 31703-0157

Date Work Began: 05/10/2021

Phone: (229)435-0786

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 10/31/2021

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,146,753.64

Original Contract Amount \$1,141,512.46

Funds Available \$8,450.81

Percent Complete 99.96%

Counties:

Early

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016413	\$1,146,753.63	\$1,141,512.45	\$8,450.80	99.26%	\$36,453.34

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021

Project Number: 0016413 DAMASCUS-HILTON RD (CR 279) - CNST OF A BRII

Federal State Project Number: 0016413

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,146,302.83	\$1,101,849.49	\$44,453.34
Total Earnings	\$1,146,302.83	\$1,101,849.49	\$44,453.34
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,146,302.83	\$1,101,849.49	\$44,453.34
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$8,000.00)	\$0.00	(\$8,000.00)
Total:	\$1,138,302.83	\$1,101,849.49	

Total Payable: **\$36,453.34**

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021

Project Number 0016413

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	210-0100	GRADING COMPLETE -	LS	1.000 175000.000	.950 .050 1.000	\$8,750.00	\$175,000.00
		0016413					
0013	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000 1600.000	.000 2.000 2.000	\$3,200.00	\$3,200.00
0015	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT	EA	2.000 2600.000	.000 2.000 2.000	\$5,200.00	\$5,200.00
0020	641-1100	GUARDRAIL, TP T	LF	84.000 80.000	.000 84.000 84.000	\$6,720.00	\$6,720.00
0025	641-1200	GUARDRAIL, TP W	LF	325.000 24.000	.000 325.000 325.000	\$7,800.00	\$7,800.00
0030	402-3102	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN BITUM MATL & H LIME		86.000 110.000	101.758 28.002 129.760	\$3,080.22	\$14,273.60
0035	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		72.000 110.000	72.000 .000 72.000	\$0.00	\$7,920.00
0038	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		137.000 115.000	184.500 .000 184.500	\$0.00	\$21,217.50
0064	654-1001	RAISED PVMT MARKERS TP 1	EA	20.000 10.000	.000 24.000 24.000	\$240.00	\$240.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021

Project Number 0016413

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0079	441-0301	CONC SPILLWAY, TP 1	EA	4.000 2750.000	4.000 .000 4.000	\$.00	\$11,000.00
0089	500-3101	CLASS A CONCRETE	CY	.500 522.130	.000 .500 .500	\$261.07	\$261.07
0094	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		215.000 185.000	213.670 .000 213.670	\$.00	\$39,528.95
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		108.000 110.000	116.180 .000 116.180	\$.00	\$12,779.80
0154	150-1000	TRAFFIC CONTROL - 0016413	LS	1.000 25000.000	.987 .013 1.000	\$325.00	\$25,000.00
0199	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,525.000 5.000	1,596.000 532.000 2,128.000	\$2,660.00	\$10,640.00
0204	700-6910	PERMANENT GRASSING	AC	1.000 0.010	.000 1.000 1.000	\$.01	\$0.01
0239	636-1033	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		10.500 21.000	.000 10.500 10.500	\$220.50	\$220.50
0240	636-1036	HIGHWAY SIGNS, TP 1 MATL, REFL SHEETING, 1 SF		12.000 23.000	.000 18.250 18.250	\$419.75	\$419.75

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021

Project Number 0016413

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0244	636-2070	GALV STEEL POSTS, TP 7	LF	80.000 10.000	.000 94.000 94.000	\$940.00	\$940.00
0278	652-5451	SOLID TRAFFIC STRIPE, 5 IN, WHITE	LF	800.000 0.450	.000 836.000 836.000	\$376.20	\$376.20
0279	652-5452	SOLID TRAFFIC STRIPE, 5 IN, YELLOW	LF	800.000 0.450	.000 836.000 836.000	\$376.20	\$376.20
Category Amount:						\$40,568.95	\$343,113.58
Category Number: 0801 BRIDGE NO. 1 - OVER SOWHATCHEE CREEK							
0290	500-2100	CONCRETE BARRIER	LF	236.000 92.000	224.000 12.000 236.000	\$1,104.00	\$21,712.00
0295	500-3101	CLASS A CONCRETE	CY	47.000 2000.000	42.800 .000 42.800	\$0.00	\$85,600.00
0315	520-2214	PILING, PSC, 14 IN SQ	LF	245.000 90.000	216.830 .000 216.830	\$0.00	\$19,514.70
0316	520-2214	PILING, PSC, 14 IN SQ	LF	.000 67.500	.000 41.191 41.191	\$2,780.39	\$2,780.39
0320	520-2220	PILING, PSC, 14 IN SQ, CUTOFF` ITEM ADDED BY CHANGE ORDER PILING, PSC, 20 IN SQ	LF	305.000 105.000	284.330 .000 284.330	\$0.00	\$29,854.65
Category Amount:						\$3,884.39	\$159,461.74
Project Total Amount:						\$44,453.34	\$1,146,302.83

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2021

User: C0005373

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2002306-0

Estimate Number: 0005

Pay Period: 09/01/2021
to 10/01/2021
