

Rpt-ID: RCPESPRJ

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 353 Days

Percent Time: 39.71

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

VALDOSTA GA 31603-0546

Date Work Began: 06/01/2021

Phone: (229)244-9286

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/03/2023

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$65,293,246.78

Original Contract Amount \$62,678,705.59

Funds Available \$50,497,320.34

Percent Complete 21.61%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$65,293,246.77	\$62,678,705.58	\$50,497,320.33	22.66%	\$446,945.72

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,107,457.39	\$13,579,853.99	\$527,603.40
Total Earnings	\$14,107,457.39	\$13,579,853.99	\$527,603.40
Stockpiled Materials	\$688,469.05	\$769,126.73	(\$80,657.68)
Gross Earnings	\$14,795,926.44	\$14,348,980.72	\$446,945.72
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,795,926.44	\$14,348,980.72	

Total Payable: **\$446,945.72**

Rpt-ID: RCPEsprj

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0025	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	54.000 675.000	12.000 5.000 17.000	\$3,375.00	\$11,475.00
0039	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	8.000 2000.000	2.000 3.000 5.000	\$6,000.00	\$10,000.00
Category Amount:						\$9,375.00	\$21,475.00
Category Number: 2000 ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL							
0070	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	78,757.000 10.500	7,226.578 3,636.111 10,862.689	\$38,179.17	\$114,058.23
0073	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	333,980.000 19.900	36,489.849 13,386.903 49,876.752	\$266,399.37	\$992,547.36
Category Amount:						\$304,578.54	\$1,106,605.59
Category Number: 0100 ROADWAY							
0150	205-0001	UNCLASS EXCAV	CY	313,381.000 4.000	40,801.249 27,667.028 68,468.277	\$110,668.11	\$273,873.11
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000 8.000	262,552.278 8,236.500 270,788.778	\$65,892.00	\$2,166,310.22
0161	207-0203	FOUND BKFILL MATL, TP II	CY	521.000 125.000	324.165 37.296 361.461	\$4,662.00	\$45,182.63
0550	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,158.000 32.750	69.000 33.000 102.000	\$1,080.75	\$3,340.50

Rpt-ID: RCPESPRJ

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0695	668-2200	DROP INLET, GP 2	EA	9.000 2900.000	1.000 .000 1.000	\$0.00	\$2,900.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	1.000 .000 1.000	\$0.00	\$3,100.00
0825	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T	EA	1.000 23000.000	.000 .750 .750	\$17,250.00	\$17,250.00
		360+00 RT					
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790 1153.600	633.430 .000 633.430	\$0.00	\$730,724.85
0895	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	572.000 32.750	431.200 -33.000 398.200	\$-1,080.75	\$13,041.05
0935	668-2100	DROP INLET, GP 1	EA	5.000 2600.000	2.500 .000 2.500	\$0.00	\$6,500.00
Category Amount:						\$198,472.11	\$3,262,222.36
Category Number: 0801 BRIDGES							
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 2884000.000	.330 .000 .330	\$0.00	\$951,720.00
		1					
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	324.320 .000 324.320	\$0.00	\$334,049.60

Rpt-ID: RCPESPRJ

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0985	500-3700	SEAL CONC	CY	55.000 1030.000	27.430 .000 27.430	\$0.00	\$28,252.90
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1		5,321.000 309.000	2,216.930 .000 2,216.930	\$0.00	\$685,031.37
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000 87.550	1,585.720 .000 1,585.720	\$0.00	\$138,829.79
Category Amount:						\$0.00	\$2,137,883.66
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ Piling Cutoff	LF	.000 65.660	85.930 .000 85.930	\$0.00	\$5,642.16
Category Amount:						\$0.00	\$5,642.16
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000 97.850	181.150 .000 181.150	\$0.00	\$17,725.53
1036	520-2218	PILING, PSC, 18 IN SQ 18" Piling Cut Off	LF	.000 73.390	144.430 .000 144.430	\$0.00	\$10,599.72
Category Amount:						\$0.00	\$28,325.25
Category Number: 0802 BRIDGES							
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000 97.850	865.020 .000 865.020	\$0.00	\$84,642.21
Category Amount:						\$0.00	\$84,642.21

Rpt-ID: RCPESPRJ

Georgia

Date: 06/17/2022

User: 01024355

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0016

Pay Period: 06/01/2022
to 06/15/2022

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1365	550-1423	STORM DRAIN PIPE, 42 IN, H 20-25	LF	156.000	.000		
				103.250	147.000		
					147.000	\$15,177.75	\$15,177.75
1400	668-2100	DROP INLET, GP 1	EA	134.000	8.000		
				2600.000	.000		
					8.000	\$.00	\$20,800.00
Category Amount:						\$15,177.75	\$35,977.75
Project Total Amount:						\$527,603.40	\$14,107,457.39