

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 599 Days

Percent Time: 67.38

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

Date Work Began: 06/01/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/03/2023

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$65,314,696.78

Original Contract Amount \$62,678,705.59

Funds Available \$36,693,868.07

Percent Complete 42.93%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$65,314,696.77	\$62,678,705.58	\$36,693,868.05	43.82%	\$267,832.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$28,037,100.28	\$27,769,267.78	\$267,832.50
Total Earnings	\$28,037,100.28	\$27,769,267.78	\$267,832.50
Stockpiled Materials	\$583,728.44	\$583,728.44	\$0.00
Gross Earnings	\$28,620,828.72	\$28,352,996.22	\$267,832.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$28,620,828.72	\$28,352,996.22	
		Total Payable:	\$267,832.50

Rpt-ID: RCPEsprj

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550	3.810		
				1287.500	.000		
					3.810	\$.00	\$4,905.38
0034	500-3200	CLASS B CONCRETE	CY	.850	.510		
				824.000	.000		
					.510	\$.00	\$420.24
0080	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		52,066.000	13,044.780		
		L & H LIME		70.500	1,505.230		
					14,550.010	\$106,118.72	\$1,025,775.71
0085	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		38,225.000	.000		
		MATL & H LIME		73.500	929.310		
					929.310	\$68,304.29	\$68,304.29
0090	413-0750	TACK COAT	GL	61,399.000	4,621.000		
				2.750	818.000		
					5,439.000	\$2,249.50	\$14,957.25
0155	206-0002	BORROW EXCAV, INCL MATL	CY	448,301.000	378,077.835		
				8.000	1,488.000		
					379,565.835	\$11,904.00	\$3,036,526.68
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000	820.000		
				20.600	.000		
					820.000	\$.00	\$16,892.00
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000	1.000		
				2750.000	.000		
					1.000	\$.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000	1.000		
				2900.000	.000		
					1.000	\$.00	\$2,900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	1.000 .000 1.000	\$0.00	\$3,100.00
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2832.500	3.000 .000 3.000	\$0.00	\$8,497.50
0790	441-0016	DRIVEWAY CONCRETE, 6 IN TK	SY	6,145.000 51.500	.000 457.028 457.028	\$23,536.94	\$23,536.94
		RESIDENTIAL					
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000 185.400	776.080 .000 776.080	\$0.00	\$143,885.23
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790 1153.600	633.430 .000 633.430	\$0.00	\$730,724.85
0935	668-2100	DROP INLET, GP 1	EA	5.000 2600.000	2.500 .000 2.500	\$0.00	\$6,500.00
Category Amount:						\$212,113.45	\$5,089,676.07
Category Number: 0801 BRIDGES							
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 2884000.000	.390 .000 .390	\$0.00	\$1,124,760.00
		1					
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	552.200 .000 552.200	\$0.00	\$568,766.00

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGES							
0985	500-3700	SEAL CONC	CY	55.000 1030.000	27.430 .000 27.430	\$0.00	\$28,252.90
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF 1		5,321.000 309.000	2,216.930 .000 2,216.930	\$0.00	\$685,031.37
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000 87.550	1,585.720 .000 1,585.720	\$0.00	\$138,829.79
Category Amount:						\$0.00	\$2,545,640.06
Category Number: 0802 BRIDGES							
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000 65.660	85.930 .000 85.930	\$0.00	\$5,642.16
		Piling Cutoff					
Category Amount:						\$0.00	\$5,642.16
Category Number: 0801 BRIDGES							
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000 97.850	181.150 .000 181.150	\$0.00	\$17,725.53
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000 67.210	141.300 .000 141.300	\$0.00	\$9,496.77
		16" Piling Cut Off					
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000 73.390	188.400 .000 188.400	\$0.00	\$13,826.68
		18" Piling Cut Off					
Category Amount:						\$0.00	\$41,048.98

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
		2 LT					
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
		2 LT					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000 97.850	1,421.050 .000 1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,444,675.68
Category Number: 0803 BRIDGES							
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000 309.000	506.300 .000 506.300	\$0.00	\$156,446.70
		2 LT.					
Category Amount:						\$0.00	\$156,446.70
Category Number: 0804 BRIDGES							
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 824000.000	1.000 .000 1.000	\$0.00	\$824,000.00
		3					
1290	500-3101	CLASS A CONCRETE	CY	95.000 1133.000	95.000 .000 95.000	\$0.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000 113.300	1,515.230 .000 1,515.230	\$0.00	\$171,675.56
		3					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/20/2023

User: jpeugh

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0028

Pay Period: 02/02/2023
to 02/16/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000 89.610	1,329.900 .000 1,329.900	\$0.00	\$119,172.34
Category Amount:						\$0.00	\$1,222,482.90
Category Number: 0100 ROADWAY							
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580 1287.500	71.740 .000 71.740	\$0.00	\$92,365.25
1400	668-2100	DROP INLET, GP 1	EA	134.000 2600.000	30.000 .000 30.000	\$0.00	\$78,000.00
1430	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		353.000 85.000	.000 442.520 442.520	\$37,614.20	\$37,614.20
1455	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		103,955.000 67.500	30,806.670 268.220 31,074.890	\$18,104.85	\$2,097,555.08
Category Amount:						\$55,719.05	\$2,305,534.53
Project Total Amount:						\$267,832.50	\$28,037,100.28