

Rpt-ID: RCPESPRJ

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Contract Location:

SR 133 BEGINNING AT US 319/SR 35 AND EXTENDING NOR
MIKE HORNE ROAD.

Time Allowed: 889 Days

Elapsed Calender Days: 779 Days

Percent Time: 87.63

District: 4

Area: 04

Contractor:

REAMES AND SON CONSTRUCTION COMPANY
P. O. BOX 546

Date Let: 11/20/2020

Date Awarded: 11/20/2020

Date Contract Executed: 01/12/2021

Date Notice to Proceed: 06/28/2021

Date Work Began: 06/01/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/03/2023

VALDOSTA

GA 31603-0546

Phone: (229)244-9286

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$66,639,506.98

Original Contract Amount \$62,678,705.59

Funds Available \$31,386,125.77

Percent Complete 52.42%

Counties:

Colquitt

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000520	\$66,639,506.98	\$62,678,705.58	\$31,386,125.76	52.90%	\$232,883.03

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number: 0000520 SR133 - BRDG REHAB

Federal State Project Number: 0000520

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$34,933,064.85	\$34,700,181.82	\$232,883.03
Total Earnings	\$34,933,064.85	\$34,700,181.82	\$232,883.03
Stockpiled Materials	\$320,316.37	\$320,316.37	\$0.00
Gross Earnings	\$35,253,381.22	\$35,020,498.19	\$232,883.03
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$35,253,381.22	\$35,020,498.19	
		Total Payable:	\$232,883.03

Rpt-ID: RCPEsprj

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0029	500-3900	CLASS B CONCRETE, INCL REINF STEEL	CY	22.550 1287.500	15.040 .000 15.040	\$0.00	\$19,364.00
0034	500-3200	CLASS B CONCRETE	CY	.850 824.000	.510 .000 .510	\$0.00	\$420.24
0077	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	.000 22.200	168,998.616 9,400.444 178,399.060	\$208,689.86	\$3,960,459.13
		GR Aggr Base, 12IN New Price					
0081	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 71.000	17,911.510 .000 17,911.510	\$0.00	\$1,271,717.21
		Recyl Asph 19MM New Price					
0086	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		.000 74.050	1,360.370 .000 1,360.370	\$0.00	\$100,735.40
		Recyl Asph 12.5MM New Price					
0165	441-3999	CONCRETE V GUTTER	LF	21,155.000 20.600	820.000 .000 820.000	\$0.00	\$16,892.00
0685	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 2750.000	1.000 .000 1.000	\$0.00	\$2,750.00
0695	668-2200	DROP INLET, GP 2	EA	9.000 2900.000	1.000 .000 1.000	\$0.00	\$2,900.00
0705	668-2105	DROP INLET, GP 1, SPCL DES	EA	2.000 3100.000	1.000 .000 1.000	\$0.00	\$3,100.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0710	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2832.500	3.000 .000 3.000	\$0.00	\$8,497.50
0795	441-0018	DRIVEWAY CONCRETE, 8 IN TK COMMERCIAL	SY	1,915.000 59.740	890.000 .000 890.000	\$0.00	\$53,168.60
0800	433-1300	REINF CONC APPROACH SLAB, INCL BARRIER	SY	1,341.000 185.400	776.080 .000 776.080	\$0.00	\$143,885.23
0860	500-3002	CLASS AA CONCRETE	CY	1,633.790 1153.600	633.430 .000 633.430	\$0.00	\$730,724.85
0935	668-2100	DROP INLET, GP 1	EA	5.000 2600.000	2.500 .000 2.500	\$0.00	\$6,500.00
Category Amount:						\$208,689.86	\$6,321,114.16
Category Number: 0801 BRIDGES							
0970	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 2884000.000	.390 .000 .390	\$0.00	\$1,124,760.00
0975	500-2100	CONCRETE BARRIER	LF	887.000 77.250	443.500 .000 443.500	\$0.00	\$34,260.38
0980	500-3002	CLASS AA CONCRETE	CY	1,167.000 1030.000	844.000 .000 844.000	\$0.00	\$869,320.00

Estimate Summary By Project

Pay Period: 08/01/2023

to 08/15/2023

Project Number 0000520

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0801 BRIDGES						
0985	500-3700	SEAL CONC	CY	55.000	27.430			
				1030.000	.000			
					27.430		\$.00	\$28,252.90
0990	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO . LF		5,321.000	2,216.930			
				309.000	.000			
					2,216.930		\$.00	\$685,031.37
		1						
1005	520-2214	PILING, PSC, 14 IN SQ	LF	5,505.000	2,240.590			
				87.550	.000			
					2,240.590		\$.00	\$196,163.65
Category Amount:							\$0.00	\$2,937,788.30
Category Number:		0802 BRIDGES						
1006	520-2214	PILING, PSC, 14 IN SQ	LF	.000	136.060			
				65.660	.000			
					136.060		\$.00	\$8,933.70
		Piling Cutoff						
Category Amount:							\$0.00	\$8,933.70
Category Number:		0801 BRIDGES						
1010	520-2218	PILING, PSC, 18 IN SQ	LF	460.000	181.150			
				97.850	.000			
					181.150		\$.00	\$17,725.53
1031	520-2216	PILING, PSC, 16 IN SQ	LF	.000	141.300			
				67.210	.000			
					141.300		\$.00	\$9,496.77
		16" Piling Cut Off						
1036	520-2218	PILING, PSC, 18 IN SQ	LF	.000	382.930			
				73.390	.000			
					382.930		\$.00	\$28,103.23
		18" Piling Cut Off						
Category Amount:							\$0.00	\$55,325.53

Rpt-ID: RCPESPRJ

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0802 BRIDGES							
1080	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
		2 LT					
1095	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
		2 LT					
1120	520-2218	PILING, PSC, 18 IN SQ	LF	2,155.000 97.850	1,421.050 .000 1,421.050	\$0.00	\$139,049.74
Category Amount:						\$0.00	\$1,444,675.68
Category Number: 0803 BRIDGES							
1185	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 927000.000	.770 .000 .770	\$0.00	\$713,790.00
		2 RT					
1190	500-2100	CONCRETE BARRIER	LF	736.000 77.250	736.000 .000 736.000	\$0.00	\$56,856.00
1200	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	1,337.000 283.250	1,336.720 .000 1,336.720	\$0.00	\$378,625.94
		2 RT					
1205	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	507.000 309.000	506.300 .000 506.300	\$0.00	\$156,446.70
		2 LT					
1225	520-2218	PILING, PSC, 18 IN SQ	LF	2,240.000 97.850	1,515.470 .000 1,515.470	\$0.00	\$148,288.74
Category Amount:						\$0.00	\$1,454,007.38

Rpt-ID: RCPESPRJ

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number 0000520

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0804 BRIDGES							
1280	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 824000.000	1.000 .000 1.000	\$0.00	\$824,000.00
	3						
1285	500-2100	CONCRETE BARRIER	LF	568.000 77.250	568.000 .000 568.000	\$0.00	\$43,878.00
1290	500-3101	CLASS A CONCRETE	CY	95.000 1133.000	95.000 .000 95.000	\$0.00	\$107,635.00
1295	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	1,515.000 113.300	1,515.230 .000 1,515.230	\$0.00	\$171,675.56
	3						
1310	520-2216	PILING, PSC, 16 IN SQ	LF	1,665.000 89.610	1,329.900 .000 1,329.900	\$0.00	\$119,172.34
Category Amount:						\$0.00	\$1,266,360.90
Category Number: 0100 ROADWAY							
1355	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	464.000 18.540	107.000 .000 107.000	\$0.00	\$1,983.78
1395	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	195.580 1287.500	104.400 .000 104.400	\$0.00	\$134,415.00
1400	668-2100	DROP INLET, GP 1	EA	134.000 2600.000	30.000 .000 30.000	\$0.00	\$78,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/15/2023

User: jpeugh

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2002331-0

Estimate Number: 0036

Pay Period: 08/01/2023
to 08/15/2023

Project Number 0000520

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
1431	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		.000	556.680		
				85.610	.000		
					556.680	\$.00	\$47,657.37
		Recyl Asph Leveling New Price					
1456	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	35,557.300		
		TL & H LIME		67.950	.000		
					35,557.300	\$.00	\$2,416,118.54
		Recyl Asph 25MM New Price					
Category Amount:						\$0.00	\$2,678,174.69
Category Number: 0802 BRIDGES							
1605	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		507.000	507.000		
				309.000	.000		
					507.000	\$.00	\$156,663.00
		2 RT.					
Category Amount:						\$0.00	\$156,663.00
Category Number: 2000 ALT 1 - GR AGGR BASE CRS, 12 INCH, INCL MATL							
7771	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	.000	32,629.701		
				11.650	2,076.667		
					34,706.368	\$24,193.17	\$404,329.19
		GR Aggr Base, 6IN New Price					
Category Amount:						\$24,193.17	\$404,329.19
Project Total Amount:						\$232,883.03	\$34,933,064.85