

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: 01092048

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0012

Pay Period: 07/01/2022
to 09/30/2022

Contract Location:

.180 MI.OF WIDE&RECONSTRUCT RAMP IMPRVMENTS @ US

Time Allowed: 291 Days

Elapsed Calender Days: 291 Days

Percent Time: 100.00

District: 7

Area: 01

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/08/2021

Date Notice to Proceed: 04/16/2021

Date Work Began: 04/16/2021

Date Time Stopped: 01/31/2022

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/31/2022

SNELLVILLE

GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$1,560,767.69

Original Contract Amount \$1,351,531.53

Funds Available \$122,116.76

Percent Complete 92.18%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013335	\$1,560,767.69	\$1,351,531.53	\$122,116.76	92.18%	\$7,877.44

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/18/2022

User: 01092048

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0012

Pay Period: 07/01/2022
to 09/30/2022

Project Number: 0013335 US 78/SR 10 - MINOR WIDENING

Federal State Project Number: 0013335

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,438,650.93	\$1,430,773.49	\$7,877.44
Total Earnings	\$1,438,650.93	\$1,430,773.49	\$7,877.44
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,438,650.93	\$1,430,773.49	\$7,877.44
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,438,650.93	\$1,430,773.49	

Total Payable: **\$7,877.44**

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: 01092048

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0012

Pay Period: 07/01/2022
to 09/30/2022

Project Number 0013335

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		610.000 107.000	655.780 .000 655.780	\$0.00	\$70,168.46
0045	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		780.000 94.750	869.620 .000 869.620	\$0.00	\$82,396.50
0050	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		590.000 109.000	793.650 .000 793.650	\$0.00	\$86,507.85
0085	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	570.000 26.000	598.000 .000 598.000	\$0.00	\$15,548.00
0100	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	11.000 314.000	3.000 .000 3.000	\$0.00	\$942.00
0160	668-2100	DROP INLET, GP 1	EA	1.000 3320.000	1.000 .000 1.000	\$0.00	\$3,320.00
0165	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000 2640.000	3.000 .000 3.000	\$0.00	\$7,920.00
0185	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2530.000	1.000 .000 1.000	\$0.00	\$2,530.00
0220	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	3.000 526.000	.750 .250 1.000	\$131.50	\$526.00

Rpt-ID: RCPEsprj

Georgia

Date: 10/18/2022

User: 01092048

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2002347-0

Estimate Number: 0012

Pay Period: 07/01/2022
to 09/30/2022

Project Number 0013335

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0230	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		4.000 424.000	2.250 .750 3.000	\$318.00	\$1,272.00
0240	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		5.000 1710.000	.750 .250 1.000	\$427.50	\$1,710.00
0265	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	2.000 725.000	.000 2.000 2.000	\$1,450.00	\$1,450.00
0270	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	5.000 608.000	1.000 4.000 5.000	\$2,432.00	\$3,040.00
0315	700-6910	PERMANENT GRASSING	AC	5.000 1980.000	3.793 1.208 5.001	\$2,391.84	\$9,901.98
0325	700-8000	FERTILIZER MIXED GRADE	TN	6.000 876.000	.575 .725 1.300	\$635.10	\$1,138.80
0465	682-9950	DIRECTIONAL BORE - 5 IN	LF	600.000 15.250	600.000 6.000 606.000	\$91.50	\$9,241.50
9110	668-2205	DROP INLET, GP 2, SPCL DES Drop Inlet, GP 2, Spcl Des	EA	.000 6687.000	1.000 .000 1.000	\$.00	\$6,687.00
Category Amount:						\$7,877.44	\$304,300.09
Project Total Amount:						\$7,877.44	\$1,438,650.93