

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Contract Location:

US 129/441/SR 24 BEGINNING AT PUTNAM COUNTY LINE
NORTH OF PIERCE DAIRY RD (CS 646).

Time Allowed: 1094 Days

Elapsed Calender Days: 324 Days

Percent Time: 29.62

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 03/14/2021

Date Work Began: 03/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/11/2024

SNELLVILLE GA 30078-0306

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,253,451.18

Original Contract Amount \$39,291,487.69

Funds Available \$26,077,739.36

Percent Complete 38.28%

Counties:

Morgan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013614	\$42,253,451.18	\$39,291,487.69	\$26,077,739.36	38.28%	\$1,894,701.43

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number: 0013614 US 129/441/SR 24 - WIDEN & RECON

Federal State Project Number: 0013614

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,175,711.82	\$14,281,010.39	\$1,894,701.43
Total Earnings	\$16,175,711.82	\$14,281,010.39	\$1,894,701.43
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,175,711.82	\$14,281,010.39	\$1,894,701.43
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,175,711.82	\$14,281,010.39	

Total Payable: \$1,894,701.43

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 587000.000	.488 .101 .589	\$59,287.00	\$345,743.00
		0013614					
0020	205-0001	UNCLASS EXCAV	CY	532,812.000 6.850	304,160.431 10,840.000 315,000.431	\$74,254.00	\$2,157,752.95
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	227,742.000 27.500	79,976.740 5,109.080 85,085.820	\$140,499.70	\$2,339,860.05
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,000.000 83.000	606.900 .000 606.900	\$.00	\$50,372.70
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		137,770.000 69.750	30,616.370 11,802.320 42,418.690	\$823,211.82	\$2,958,703.63
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		46,525.000 74.500	6,094.040 4,829.800 10,923.840	\$359,820.10	\$813,826.08
0060	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN R-MODIFIED BITUM MATL & H LIME		32,145.000 84.750	.000 939.450 939.450	\$79,618.39	\$79,618.39
0065	413-0750	TACK COAT	GL	46,234.000 2.850	8,444.000 4,584.000 13,028.000	\$13,064.40	\$37,129.80
0095	441-3999	CONCRETE V GUTTER	LF	9,411.000 22.250	2,561.000 .000 2,561.000	\$.00	\$56,982.25

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0140	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,723.000 38.500	5,296.500 204.300 5,500.800	\$7,865.55	\$211,780.80
0150	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,492.000 46.500	1,033.000 81.000 1,114.000	\$3,766.50	\$51,801.00
0160	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	1,402.000 67.750	1,392.300 40.600 1,432.900	\$2,750.65	\$97,078.98
0170	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,483.000 30.250	1,578.600 80.300 1,658.900	\$2,429.08	\$50,181.73
0190	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		190.000 567.000	66.000 2.000 68.000	\$1,134.00	\$38,556.00
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	93.000 876.000	56.000 2.000 58.000	\$1,752.00	\$50,808.00
0215	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	19.000 1010.000	13.000 2.000 15.000	\$2,020.00	\$15,150.00
0225	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	18.000 1670.000	17.000 1.000 18.000	\$1,670.00	\$30,060.00
0240	668-2100	DROP INLET, GP 1	EA	113.000 1900.000	36.500 3.500 40.000	\$6,650.00	\$76,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	700-6910	PERMANENT GRASSING	AC	254.000 856.000	31.266 .928 32.194	\$794.37	\$27,558.06
0265	700-8000	FERTILIZER MIXED GRADE	TN	407.000 696.000	22.703 .625 23.328	\$435.00	\$16,236.29
0275	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,966.000 0.850	60,290.707 5,073.833 65,364.540	\$4,312.76	\$55,559.86
0290	163-0543	CONSTRUCT AND REMOVE STONE FILTER BER LF		500.000 45.500	72.750 71.250 144.000	\$3,241.88	\$6,552.00
0310	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	16,208.000 3.700	498.000 120.000 618.000	\$444.00	\$2,286.60
0355	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 9710.000	9.000 1.000 10.000	\$9,710.00	\$97,100.00
0365	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,740.000 4.500	18,523.725 567.750 19,091.475	\$2,554.88	\$85,911.64
0380	163-0232	TEMPORARY GRASSING	AC	127.000 375.000	86.078 1.642 87.720	\$615.75	\$32,895.00
0385	163-0240	MULCH	TN	3,700.000 53.500	282.084 20.164 302.248	\$1,078.77	\$16,170.27

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0400	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		68.000 384.000	16.500 6.000 22.500	\$2,304.00	\$8,640.00
0575	318-3000	AGGR SURF CRS	TN	4,000.000 31.250	5,040.770 578.490 5,619.260	\$18,077.81	\$175,601.88
0880	670-1080	WATER MAIN, 8 IN	LF	1,170.000 69.750	645.000 590.000 1,235.000	\$41,152.50	\$86,141.25
0885	670-1100	WATER MAIN, 10 IN	LF	6,330.000 54.000	6,192.000 68.000 6,260.000	\$3,672.00	\$338,040.00
0905	670-4000	FIRE HYDRANT	EA	7.000 5030.000	6.000 2.000 8.000	\$10,060.00	\$40,240.00
0910	670-5010	WATER SERVICE LINE, 1 IN	LF	145.000 63.750	20.000 63.000 83.000	\$4,016.25	\$5,291.25
0920	670-5020	WATER SERVICE LINE, 2 IN	LF	20.000 169.000	20.000 40.000 60.000	\$6,760.00	\$10,140.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	218,364.950 107,088.200 325,453.150	\$107,088.20	\$325,453.15

Rpt-ID: RCPESPRJ

Georgia

Date: 02/07/2022

User: C0004164

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0011

Pay Period: 01/01/2022
to 01/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9010	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	.000		
		TL & H LIME		66.263	1,487.860		
					1,487.860	\$98,590.07	\$98,590.07
		PAY PENALTY					
Category Amount:						\$1,894,701.43	\$10,889,812.68
Project Total Amount:						\$1,894,701.43	\$16,175,711.82