

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Contract Location:

US 129/441/SR 24 BEGINNING AT PUTNAM COUNTY LINE
NORTH OF PIERCE DAIRY RD (CS 646).

Time Allowed: 1094 Days

Elapsed Calender Days: 597 Days

Percent Time: 54.57

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
P. O. BOX 306

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 03/14/2021

SNELLVILLE GA 30078-0306

Date Work Began: 03/15/2021

Phone: (770)985-0600

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/11/2024

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,253,451.18

Original Contract Amount \$39,291,487.69

Funds Available \$16,961,567.00

Percent Complete 59.86%

Counties:

Morgan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013614	\$42,253,451.18	\$39,291,487.69	\$16,961,567.00	59.86%	\$1,062,163.11

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number: 0013614 US 129/441/SR 24 - WIDEN & RECON

Federal State Project Number: 0013614

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$25,291,884.18	\$24,229,721.07	\$1,062,163.11
Total Earnings	\$25,291,884.18	\$24,229,721.07	\$1,062,163.11
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$25,291,884.18	\$24,229,721.07	\$1,062,163.11
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$25,291,884.18	\$24,229,721.07	

Total Payable: **\$1,062,163.11**

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.799		
				587000.000	.024		
					.823	\$14,088.00	\$483,101.00
		0013614					
0020	205-0001	UNCLASS EXCAV	CY	532,812.000	459,672.023		
				6.850	16,870.000		
					476,542.023	\$115,559.50	\$3,264,312.86
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	227,742.000	178,184.610		
				27.500	23,475.810		
					201,660.420	\$645,584.78	\$5,545,661.55
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,000.000	2,732.630		
				83.000	.000		
					2,732.630	\$.00	\$226,808.29
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		137,770.000	62,637.760		
		TL & H LIME		69.750	.000		
					62,637.760	\$.00	\$4,368,983.76
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		46,525.000	23,609.510		
		L & H LIME		74.500	.000		
					23,609.510	\$.00	\$1,758,908.50
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	916.000	663.444		
				56.750	1,031.666		
					1,695.110	\$58,547.05	\$96,197.49
0095	441-3999	CONCRETE V GUTTER	LF	9,411.000	4,277.000		
				22.250	.000		
					4,277.000	\$.00	\$95,163.25
0100	441-4030	CONC VALLEY GUTTER, 8 IN	SY	1,100.000	123.278		
				72.750	762.222		
					885.500	\$55,451.65	\$64,420.13

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000 19.750	1,180.000 2,512.000 3,692.000	\$49,612.00	\$72,917.00
0125	441-0050	CONC SLOPE DRAIN	SY	21.000 98.500	28.660 .000 28.660	\$0.00	\$2,823.01
0130	441-0303	CONC SPILLWAY, TP 3	EA	1.000 2510.000	5.000 .000 5.000	\$0.00	\$12,550.00
0140	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,723.000 38.500	7,276.000 191.400 7,467.400	\$7,368.90	\$287,494.90
0170	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	4,483.000 30.250	3,264.900 160.400 3,425.300	\$4,852.10	\$103,615.33
0210	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	93.000 876.000	76.000 3.000 79.000	\$2,628.00	\$69,204.00
0235	668-1100	CATCH BASIN, GP 1	EA	11.000 3790.000	4.000 3.500 7.500	\$13,265.00	\$28,425.00
0240	668-2100	DROP INLET, GP 1	EA	113.000 1900.000	58.000 2.500 60.500	\$4,750.00	\$114,950.00
0245	668-2110	DROP INLET, GP 1, ADDL DEPTH	LF	77.000 340.000	.000 5.000 5.000	\$1,700.00	\$1,700.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0255	700-6910	PERMANENT GRASSING	AC	254.000 856.000	87.593 5.322 92.915	\$4,555.63	\$79,535.24
0265	700-8000	FERTILIZER MIXED GRADE	TN	407.000 696.000	40.363 1.700 42.063	\$1,183.20	\$29,275.85
0275	716-2000	EROSION CONTROL MATS, SLOPES	SY	97,966.000 0.850	111,185.800 12,270.928 123,456.728	\$10,430.29	\$104,938.22
0355	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 9710.000	18.000 1.000 19.000	\$9,710.00	\$184,490.00
0365	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,740.000 4.500	20,469.225 71.000 20,540.225	\$319.50	\$92,431.01
0380	163-0232	TEMPORARY GRASSING	AC	127.000 375.000	96.528 3.072 99.600	\$1,152.00	\$37,350.00
0385	163-0240	MULCH	TN	3,700.000 53.500	449.640 17.527 467.167	\$937.69	\$24,993.43
0405	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF	LF	32,416.000 4.400	7,359.978 253.000 7,612.978	\$1,113.20	\$33,497.10
0570	999-3110	DETENTION POND	EA	2.000 48300.000	.000 1.000 1.000	\$48,300.00	\$48,300.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/04/2022

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0020

Pay Period: 10/01/2022
to 10/31/2022

Project Number 0013614

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0575	318-3000	AGGR SURF CRS	TN	4,000.000 31.250	7,972.310 58.180 8,030.490	\$1,818.13	\$250,952.81
0720	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000 284.000	22.522 17.382 39.904	\$4,936.49	\$11,332.74
0740	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 2030.000	1.000 .000 1.000	\$0.00	\$2,030.00
0820	611-3010	RECONSTR DROP INLET, GROUP 1	EA	1.000 2270.000	.000 1.000 1.000	\$2,270.00	\$2,270.00
0825	611-3100	RECONSTR JUNCTION BOX	EA	1.000 2030.000	.000 1.000 1.000	\$2,030.00	\$2,030.00
9010	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000 66.263	2,675.400 .000 2,675.400	\$0.00	\$177,280.03
		PAY PENALTY					
Category Amount:						\$1,062,163.11	\$17,677,942.50
Project Total Amount:						\$1,062,163.11	\$25,291,884.18