

Rpt-ID: RCPEsprj

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Contract Location:

US 129/441/SR 24 BEGINNING AT PUTNAM COUNTY LINE
NORTH OF PIERCE DAIRY RD (CS 646).

Time Allowed: 1094 Days

Elapsed Calender Days: 1023 Days

Percent Time: 93.51

District: 2

Area: 05

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let: 12/18/2020

Date Awarded: 12/18/2020

Date Contract Executed: 02/22/2021

Date Notice to Proceed: 03/14/2021

Date Work Began: 03/15/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/11/2024

SNELLVILLE GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$42,294,949.33

Original Contract Amount \$39,291,487.69

Funds Available \$2,897,609.58

Percent Complete 93.15%

Counties:

Morgan

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013614	\$42,294,949.33	\$39,291,487.69	\$2,897,609.58	93.15%	\$184,860.71

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Project Number: 0013614 US 129/441/SR 24 - WIDEN & RECON

Federal State Project Number: 0013614

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$39,397,339.75	\$39,212,479.04	\$184,860.71
Total Earnings	\$39,397,339.75	\$39,212,479.04	\$184,860.71
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$39,397,339.75	\$39,212,479.04	\$184,860.71
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$39,397,339.75	\$39,212,479.04	
Total Payable:			\$184,860.71

Rpt-ID: RCPEsprj

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0013614

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				587000.000	.000		
					1.000	\$.00	\$587,000.00
		0013614					
0030	310-1101	GR AGGR BASE CRS, INCL MATL	TN	227,742.000	237,421.630		
				27.500	69.260		
					237,490.890	\$1,904.65	\$6,530,999.48
0035	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,000.000	7,044.370		
				83.000	.000		
					7,044.370	\$.00	\$584,682.71
0040	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		137,770.000	124,606.410		
		TL & H LIME		69.750	.000		
					124,606.410	\$.00	\$8,691,297.10
0045	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		2,387.000	1,551.760		
		L BITUM MATL & H LIME		87.000	949.600		
					2,501.360	\$82,615.20	\$217,618.32
0050	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		870.000	1,817.850		
		MATL & H LIME		93.000	.000		
					1,817.850	\$.00	\$169,060.05
0055	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		46,525.000	49,126.620		
		L & H LIME		74.500	.000		
					49,126.620	\$.00	\$3,659,933.19
0065	413-0750	TACK COAT	GL	46,234.000	62,364.000		
				2.850	720.000		
					63,084.000	\$2,052.00	\$179,789.40
0075	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	916.000	1,819.670		
				56.750	.000		
					1,819.670	\$.00	\$103,266.27

Rpt-ID: RCPEsprj

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0013614

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0080	441-0104	CONC SIDEWALK, 4 IN	SY	940.000	901.110		
				50.500	.000		
					901.110	\$.00	\$45,506.06
0095	441-3999	CONCRETE V GUTTER	LF	9,411.000	9,393.000		
				22.250	.000		
					9,393.000	\$.00	\$208,994.25
0105	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	5,030.000	6,195.500		
				19.750	.000		
					6,195.500	\$.00	\$122,361.13
0125	441-0050	CONC SLOPE DRAIN	SY	21.000	72.460		
				98.500	.000		
					72.460	\$.00	\$7,137.31
0130	441-0303	CONC SPILLWAY, TP 3	EA	1.000	8.000		
				2510.000	.000		
					8.000	\$.00	\$20,080.00
0235	668-1100	CATCH BASIN, GP 1	EA	11.000	10.500		
				3790.000	.000		
					10.500	\$.00	\$39,795.00
0240	668-2100	DROP INLET, GP 1	EA	113.000	115.000		
				1900.000	.000		
					115.000	\$.00	\$218,500.00
0265	700-8000	FERTILIZER MIXED GRADE	TN	407.000	57.443		
				696.000	6.250		
					63.693	\$4,350.00	\$44,330.33
0355	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	32.000		
				9710.000	1.000		
					33.000	\$9,710.00	\$320,430.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0013614

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0365	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,740.000	21,244.038		
				4.500	6,613.000		
					27,857.038	\$29,758.50	\$125,356.67
0380	163-0232	TEMPORARY GRASSING	AC	127.000	113.058		
				375.000	31.092		
					144.150	\$11,659.50	\$54,056.25
0385	163-0240	MULCH	TN	3,700.000	592.769		
				53.500	68.426		
					661.195	\$3,660.79	\$35,373.93
0530	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP : EA		128.000	.000		
				114.000	46.000		
					46.000	\$5,244.00	\$5,244.00
0550	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	14,877.000	.000		
				5.150	3,272.345		
					3,272.345	\$16,852.58	\$16,852.58
0560	654-1003	RAISED PVMT MARKERS TP 3	EA	4,580.000	1,063.000		
				5.400	1,028.000		
					2,091.000	\$5,551.20	\$11,291.40
0720	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	100.000	64.060		
				284.000	.000		
					64.060	\$.00	\$18,193.04
0740	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	1.000		
				2030.000	.000		
					1.000	\$.00	\$2,030.00
0840	668-5000	JUNCTION BOX	EA	1.000	1.000		
				2030.000	.000		
					1.000	\$.00	\$2,030.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/16/2024

User: C0004164

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2002348-0

Estimate Number: 0034

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0013614

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	2,279,770.860		
				1.000	11,502.290		
					2,291,273.150	\$11,502.29	\$2,291,273.15
		(IN#9)					
9010	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	2,675.400		
		TL & H LIME		66.263	.000		
					2,675.400	\$0.00	\$177,280.03
		PAY PENALTY					
9015	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	568.390		
		L & H LIME		73.010	.000		
					568.390	\$0.00	\$41,498.15
		Lot 40 Failed Gradation					
		Apply 98 % Pay Factor					
9020	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,670.740		
		TL & H LIME		68.355	.000		
					1,670.740	\$0.00	\$114,203.43
		PAY PENALTY					
9025	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, TY TN		.000	180.670		
		L BITUM MATL & H LIME		74.700	.000		
					180.670	\$0.00	\$13,496.05
Category Amount:						\$184,860.71	\$24,658,959.28
Project Total Amount:						\$184,860.71	\$39,397,339.75