

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01084461

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2100979-0

Estimate Number: 0006

Pay Period: 12/01/2021
to 12/31/2021

Contract Location:

BUCKEYE RD (CR 520) OVER BUCKEYE CREEK.

Time Allowed: 350 Days

Elapsed Calender Days: 260 Days

Percent Time: 74.29

District: 2

Area: 02

Contractor:

GREGORY BRIDGE COMPANY
865 OAK ST.

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 03/25/2021

Date Notice to Proceed: 04/16/2021

EATONTON

GA 31024-6501

Date Work Began: 08/09/2021

Phone: (706)485-7283

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 03/31/2022

Surety Co: HARTFORD ACCIDENT AND INDEMNITY COMPANY

Current Contract Amount \$1,779,759.82

Original Contract Amount \$1,772,082.79

Funds Available \$275,103.11

Percent Complete 84.54%

Counties:

Laurens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016802	\$1,779,759.82	\$1,772,082.79	\$275,103.11	84.54%	\$365,746.79

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/13/2022

User: 01084461

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2100979-0

Estimate Number: 0006

Pay Period: 12/01/2021
to 12/31/2021

Project Number: 0016802 BUCKEYE RD/(CR 520) - BRDG REPLT

Federal State Project Number: 0016802

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,504,650.16	\$816,490.32	\$688,159.84
Total Earnings	\$1,504,650.16	\$816,490.32	\$688,159.84
Stockpiled Materials	\$6.55	\$322,419.60	(\$322,413.05)
Gross Earnings	\$1,504,656.71	\$1,138,909.92	\$365,746.79
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,504,656.71	\$1,138,909.92	

Total Payable: **\$365,746.79**

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2022

User: 01084461

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2100979-0

Estimate Number: 0006

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0016802

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000 30000.000	.697 .193 .890	\$5,790.00	\$26,700.00
		0016802					
0010	210-0100	GRADING COMPLETE -	LS	1.000 150000.000	.300 .400 .700	\$60,000.00	\$105,000.00
		0016802					
0050	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		193.880 218.000	.000 193.880 193.880	\$42,265.84	\$42,265.84
Category Amount:						\$108,055.84	\$173,965.84
Category Number: 0200 ROADWAY							
0055	441-0301	CONC SPILLWAY, TP 1	EA	2.000 3000.000	.000 2.000 2.000	\$6,000.00	\$6,000.00
Category Amount:						\$6,000.00	\$6,000.00
Category Number: 0300 ROADWAY							
0140	167-1500	WATER QUALITY INSPECTIONS	MO	12.000 650.000	4.000 1.000 5.000	\$650.00	\$3,250.00
Category Amount:						\$650.00	\$3,250.00
Category Number: 0801 BRIDGE NO 1 - OVER BUCKEYE CREEK							
0230	500-3101	CLASS A CONCRETE	CY	50.000 2150.000	50.000 .000 50.000	\$.00	\$107,500.00
0235	507-0033	PSC BOX BEAMS, 33 IN, BR NO -	LF	2,230.000 380.000	749.170 1,480.800 2,229.970	\$562,704.00	\$847,388.60

Rpt-ID: RCPEsprj

Georgia

Date: 01/13/2022

User: 01084461

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2100979-0

Estimate Number: 0006

Pay Period: 12/01/2021
to 12/31/2021

Project Number 0016802

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER BUCKEYE CREEK							
0245	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000 10750.000	.000 1.000 1.000	\$10,750.00	\$10,750.00
		1					
0250	520-2216	PILING, PSC, 16 IN SQ	LF	395.000 111.000	269.570 .000 269.570	\$0.00	\$29,922.27
0251	520-2216	PILING, PSC, 16 IN SQ	LF	.000 296.250	112.930 .000 112.930	\$0.00	\$33,455.51
		PILE CUTOFF 16" @ 75%					
0255	520-2220	PILING, PSC, 20 IN SQ	LF	535.000 140.000	474.670 .000 474.670	\$0.00	\$66,453.80
0256	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.000	47.830 .000 47.830	\$0.00	\$5,022.15
		PILE CUTOFF 20 IN @ 75%					
Category Amount:						\$573,454.00	\$1,100,492.33
Project Total Amount:						\$688,159.84	\$1,504,650.16