

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: c0005024

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101011-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 07/31/2022

Contract Location:

CONSTRUCTION OF A BRIDGE AND APPROACHES ON OGE
(CR 230) OVER OGEECHEE CREEK

Time Allowed: 340 Days

Elapsed Calender Days: 342 Days

Percent Time: 100.59

District: 5

Area: 04

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let: 02/19/2021

Date Awarded: 02/19/2021

Date Contract Executed: 04/20/2021

Date Notice to Proceed: 08/24/2021

Date Work Began: 01/20/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/29/2022

MERCER PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$1,691,988.78

Original Contract Amount \$1,684,929.78

Funds Available \$603,887.45

Percent Complete 64.81%

Counties:

Screven

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0016654	\$1,691,988.78	\$1,684,929.78	\$603,887.45	64.31%	\$277,506.35

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: c0005024

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101011-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 07/31/2022

Project Number: 0016654 OGEECHEE RD/CR230 - BRDG REPLT

Federal State Project Number: 0016654

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,096,595.33	\$771,878.18	\$324,717.15
Total Earnings	\$1,096,595.33	\$771,878.18	\$324,717.15
Stockpiled Materials	\$0.00	\$38,716.80	(\$38,716.80)
Gross Earnings	\$1,096,595.33	\$810,594.98	\$286,000.35
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$8,494.00)	\$0.00	(\$8,494.00)
Total:	\$1,088,101.33	\$810,594.98	

Total Payable: **\$277,506.35**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2022

User: c0005024

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101011-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0016654

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.471		
				60000.000	.258		
					.729	\$15,480.00	\$43,740.00
		0016654					
Category Amount:						\$15,480.00	\$43,740.00
Category Number: 0300 ROADWAY							
0100	163-0232	TEMPORARY GRASSING	AC	2.000	.000		
				1000.000	.505		
					.505	\$505.00	\$505.00
0115	167-1500	WATER QUALITY INSPECTIONS	MO	12.000	5.000		
				1500.000	1.000		
					6.000	\$1,500.00	\$9,000.00
Category Amount:						\$2,005.00	\$9,505.00
Category Number: 0400 ROADWAY							
0130	700-7000	AGRICULTURAL LIME	TN	3.000	.000		
				75.000	.050		
					.050	\$3.75	\$3.75
0135	700-8000	FERTILIZER MIXED GRADE	TN	1.000	.000		
				750.000	.100		
					.100	\$75.00	\$75.00
Category Amount:						\$78.75	\$78.75
Category Number: 0801 BRIDGE NO 1 - OVER OGEECHEE CREEK							
0200	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.000		
				275000.000	.200		
					.200	\$55,000.00	\$55,000.00
		1					
0210	500-3101	CLASS A CONCRETE	CY	88.000	71.600		
				1250.000	19.200		
					90.800	\$24,000.00	\$113,500.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2022

User: c0005024

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101011-0

Estimate Number: 0005

Pay Period: 07/01/2022
to 07/31/2022

Project Number 0016654

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER OGEECHEE CREEK							
0215	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	420.000	.000		
				250.000	420.000		
		1			420.000	\$105,000.00	\$105,000.00
0220	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	292.000	.000		
				300.000	292.000		
		1			292.000	\$87,600.00	\$87,600.00
0225	511-1000	BAR REINF STEEL	LB	9,186.000	6,746.000		
				1.750	2,440.000		
					9,186.000	\$4,270.00	\$16,075.50
0235	520-2216	PILING, PSC, 16 IN SQ	LF	460.000	687.740		
				250.000	.000		
					687.740	\$.00	\$171,935.00
0250	520-2224	PILING, PSC, 24 IN SQ	LF	450.000	378.000		
				250.000	.000		
					378.000	\$.00	\$94,500.00
0270	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	620.000	.000		
				75.000	417.112		
					417.112	\$31,283.40	\$31,283.40
Category Amount:						\$307,153.40	\$674,893.90
Project Total Amount:						\$324,717.15	\$1,096,595.33