

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days

Elapsed Calender Days: 531 Days

Percent Time: 68.69

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/16/2021

Date Awarded: 10/13/2021

Date Contract Executed: 11/11/2021

Date Notice to Proceed: 11/16/2021

MARIETTA GA 30061-0970

Date Work Began: 12/14/2021

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 12/28/2023

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,325,315.81

Original Contract Amount \$21,285,772.89

Funds Available \$17,996,598.19

Percent Complete 19.39%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,325,315.81	\$21,285,772.89	\$17,996,598.19	19.39%	\$391,104.13

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,328,717.62	\$3,937,613.49	\$391,104.13
Total Earnings	\$4,328,717.62	\$3,937,613.49	\$391,104.13
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,328,717.62	\$3,937,613.49	\$391,104.13
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,328,717.62	\$3,937,613.49	

Total Payable: **\$391,104.13**

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.423		
				908572.140	.004		
					.427	\$3,634.29	\$387,960.30
		0017038					
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.450		
				300000.000	.030		
					.480	\$9,000.00	\$144,000.00
Category Amount:						\$12,634.29	\$531,960.30
Category Number: 0901		WALLS					
0153	617-0510	PERMANENTLY ANCHORED WALL, NO -	LS	1.000	.000		
				720472.910	.300		
					.300	\$216,141.87	\$216,141.87
		14A					
Category Amount:						\$216,141.87	\$216,141.87
Category Number: 0100		ROADWAY					
0203	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	530.000	78.500		
				85.400	8.000		
					86.500	\$683.20	\$7,387.10
		101+429					
0213	550-1303	STORM DRAIN PIPE, 30 IN, H 20-25	LF	441.000	120.000		
				84.200	56.000		
					176.000	\$4,715.20	\$14,819.20
0223	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	482.000	194.000		
				106.220	20.500		
					214.500	\$2,177.51	\$22,784.19
		232+250					
0243	668-2100	DROP INLET, GP 1	EA	40.000	.000		
				2907.000	.500		
					.500	\$1,453.50	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.500		
				4883.000	.000		
					.500	\$0.00	\$2,441.50

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	.500		
				2810.000	.500		
					1.000	\$1,405.00	\$2,810.00
0338	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000	.000		
				1127.110	1.000		
					1.000	\$1,127.11	\$1,127.11
0373	600-0001	FLOWABLE FILL	CY	58.000	.000		
				370.590	16.000		
					16.000	\$5,929.44	\$5,929.44
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	10.090		
				1172.000	2.210		
					12.300	\$2,590.12	\$14,415.60
0483	700-6910	PERMANENT GRASSING	AC	19.000	2.344		
				1100.000	.396		
					2.740	\$435.60	\$3,014.00
0488	700-7000	AGRICULTURAL LIME	TN	105.000	3.640		
				350.000	.560		
					4.200	\$196.00	\$1,470.00
0493	700-8000	FERTILIZER MIXED GRADE	TN	21.000	1.520		
				650.000	.140		
					1.660	\$91.00	\$1,079.00
0508	603-7000	PLASTIC FILTER FABRIC	SY	4,151.000	288.770		
				5.360	30.222		
					318.992	\$161.99	\$1,709.80
0518	711-0100	TURF REINFORCING MATTING, TP 1	SY	7,290.000	477.340		
				5.500	364.430		
					841.770	\$2,004.37	\$4,629.74

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number 0017038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0533	716-2000	EROSION CONTROL MATS, SLOPES	SY	19,070.000 0.950	11,045.336 1,918.612 12,963.948	\$1,822.68	\$12,315.75
0538	163-0232	TEMPORARY GRASSING	AC	9.500 450.000	6.624 .092 6.716	\$41.40	\$3,022.20
0543	163-0240	MULCH	TN	220.000 245.000	191.776 2.780 194.556	\$681.10	\$47,666.22
0563	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		4,920.000 14.500	3,442.250 428.250 3,870.500	\$6,209.63	\$56,122.25
0573	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		55.000 1178.430	3.000 .750 3.750	\$883.82	\$4,419.11
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF	LF	5,096.000 5.300	3,720.000 40.000 3,760.000	\$212.00	\$19,928.00
0608	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	32.000 1850.250	2.000 1.000 3.000	\$1,850.25	\$5,550.75
0913	660-1205	SEWER FORCE MAIN, 2 IN, - C906 DR 11 HDPE FORCE MAIN (FM)	LF	1,552.000 55.000	833.000 528.000 1,361.000	\$29,040.00	\$74,855.00
0953	670-1060	WATER MAIN, 6 IN	LF	1,000.000 100.000	890.000 120.000 1,010.000	\$12,000.00	\$101,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 05/03/2023

User: c0005764

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number 0017038

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
1063	670-9730	RELOCATE EXIST WATER METER, INCL BOX	EA	1.000 3000.000	9.000 -9.000 .000	\$-27,000.00	\$0.00
		4 IN					
1073	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX	EA	16.000 2871.740	9.750 .750 10.500	\$2,153.81	\$30,153.27
1113	500-3200	CLASS B CONCRETE	CY	6.000 1101.000	.000 5.352 5.352	\$5,892.55	\$5,892.55
1143	603-2180	STN DUMPED RIP RAP, TP 3, 12 IN	SY	4,151.000 38.180	.000 30.222 30.222	\$1,153.88	\$1,153.88
1238	205-0210	EXCAVATION - ROCK	CY	4,000.000 10.000	.000 66.667 66.667	\$666.67	\$666.67
1248	660-1225	SEWER FORCE MAIN, 8 IN, -	LF	1,577.000 115.000	973.000 205.000 1,178.000	\$23,575.00	\$135,470.00
		PC 350 DIP W/PROTECTO 401					
1268	205-0001	UNCLASS EXCAV	CY	162,800.000 5.650	29,622.963 3,362.963 32,985.926	\$19,000.74	\$186,370.48
1283	670-5801	WATER METER -	EA	27.000 2000.000	.000 10.000 10.000	\$20,000.00	\$20,000.00
		5/8 IN X 3/4 IN KAMSTRUP FLOWIQ 2200					

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0016

Pay Period: 04/16/2023
to 04/30/2023

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
9998	660-1810	SEWER MAIN, HDPE, 3 IN	LF	.000	300.000		
				85.780	480.000		
					780.000	\$41,174.40	\$66,908.40
		ADD MISSING 660-1810 SEWER MAIN, 3IN HDPE PAY ITEM					
		ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$162,327.97	\$856,564.71
Project Total Amount:						\$391,104.13	\$4,328,717.62