

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: c0005764

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0024

Pay Period: 12/01/2023
to 12/31/2023

Contract Location:

SR 5 BEGINNING AT WASH WILSON ROAD AND EXTENDING
OLD FLOWERS ROAD.

Time Allowed: 773 Days
Elapsed Calender Days: 773 Days
Percent Time: 100.00

District: 6

Area: 02

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 04/16/2021
Date Awarded: 10/13/2021
Date Contract Executed: 11/11/2021
Date Notice to Proceed: 11/16/2021
Date Work Began: 12/14/2021
Date Time Stopped: 12/28/2023
Date Accepted: 00/00/0000
Adjusted Completion Date: 12/28/2023

MARIETTA GA 30061-0970
Phone: (770)422-7520

Escrow Agent:

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$22,334,441.81
Original Contract Amount \$21,285,772.89
Funds Available \$14,682,031.63
Percent Complete 34.26%

Counties:

Fannin

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0017038	\$22,334,441.81	\$21,285,772.89	\$14,682,031.63	34.26%	\$191,188.68

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: c0005764

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0024

Pay Period: 12/01/2023
to 12/31/2023

Project Number: 0017038 SR 5 WIDENING PHASE 1

Federal State Project Number: 0017038

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$7,652,410.18	\$7,461,221.50	\$191,188.68
Total Earnings	\$7,652,410.18	\$7,461,221.50	\$191,188.68
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$7,652,410.18	\$7,461,221.50	\$191,188.68
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$7,652,410.18	\$7,461,221.50	

Total Payable: **\$191,188.68**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: c0005764

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0024

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.567		
				908572.140	.017		
					.584	\$15,445.73	\$530,606.13
		0017038					
0016	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.690		
				300000.000	.030		
					.720	\$9,000.00	\$216,000.00
0243	668-2100	DROP INLET, GP 1	EA	40.000	.500		
				2907.000	.000		
					.500	\$0.00	\$1,453.50
0258	668-2200	DROP INLET, GP 2	EA	1.000	.500		
				4883.000	.000		
					.500	\$0.00	\$2,441.50
0268	668-4300	STORM SEWER MANHOLE, TP 1	EA	12.000	1.500		
				2810.000	.000		
					1.500	\$0.00	\$4,215.00
0467	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	30.000	14.510		
				1172.000	.000		
					14.510	\$0.00	\$17,005.72
0543	163-0240	MULCH	TN	220.000	281.851		
				245.000	12.170		
					294.021	\$2,981.65	\$72,035.15
0588	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		11,072.000	4,661.000		
				0.650	384.000		
					5,045.000	\$249.60	\$3,279.25
0593	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	5,096.000	7,998.000		
				5.300	489.000		
					8,487.000	\$2,591.70	\$44,981.10

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: c0005764

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101268-0

Estimate Number: 0024

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0017038

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2	Units	Auth Qty	Qty This Period	Amount This Period	Cumulative Amount
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0603	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3	EA	10.000	8.000		
				250.000	1.000		
					9.000	\$250.00	\$2,250.00
0818	951-5125	UNDERGROUND CABLE, FIBER, SINGLE MODE, LF		10,520.000	.000		
				6.610	10,000.000		
					10,000.000	\$66,100.00	\$66,100.00
		432					
0828	950-3510	INSTALLATION TELECOMMUNICATIONS FACILITY, LF		9,720.000	7,000.000		
		AL BORE - ____IN, ____WAY		28.880	2,000.000		
					9,000.000	\$57,760.00	\$259,920.00
		1.25 IN, 4 WAY					
0948	670-1020	WATER MAIN, 2 IN	LF	210.000	.000		
				55.000	45.000		
					45.000	\$2,475.00	\$2,475.00
1013	670-5010	WATER SERVICE LINE, 1 IN	LF	210.000	.000		
				35.000	27.000		
					27.000	\$945.00	\$945.00
1023	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,500.000	739.000		
				30.000	874.000		
					1,613.000	\$26,220.00	\$48,390.00
1113	500-3200	CLASS B CONCRETE	CY	6.000	5.350		
				1101.000	.000		
					5.350	\$0.00	\$5,890.35
1263	670-2003	AIR RELEASE VALVE ASSEMBLY	EA	2.000	.000		
				4500.000	1.000		
					1.000	\$4,500.00	\$4,500.00

Contract ID: B3CBA2101268-0

Estimate Number: 0024

Pay Period: 12/01/2023
to 12/31/2023

Project Number 0017038

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
1288	670-5801	WATER METER -	EA	2.000	.000		
				2670.000	1.000		
					1.000	\$2,670.00	\$2,670.00
		1 IN KAMSTRUP FLOWIQ 2200					
Category Amount:						\$191,188.68	\$1,285,157.70
Project Total Amount:						\$191,188.68	\$7,652,410.18