

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Contract Location:

SR 17 ALT OVER TOCCOA CREEK.

Time Allowed: 504 Days

Elapsed Calender Days: 903 Days

Percent Time: 179.17

District: 1

Area: 03

Contractor:

WILLIAMS CONTRACTING COMPANY, LLC
P. O. BOX 107

Date Let: 05/21/2021

Date Awarded: 05/21/2021

Date Contract Executed: 07/01/2021

Date Notice to Proceed: 09/10/2021

Date Work Began: 11/30/2021

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 01/26/2023

SCOTSDALE GA 30079

Phone: (470)292-3152

Escrow Agent:

Surety Co: THE OHIO CASUALTY INSURANCE CO

Current Contract Amount \$3,103,600.25

Original Contract Amount \$3,019,187.60

Funds Available \$600,674.56

Percent Complete 89.28%

Counties:

Stephens

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014908	\$3,103,600.25	\$3,019,187.60	\$600,674.56	80.65%	\$75,814.29

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number: 0014908 SR 17 ALT - CNST OF A BRIDGE

Federal State Project Number: 0014908

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,770,885.69	\$2,676,569.40	\$94,316.29
Total Earnings	\$2,770,885.69	\$2,676,569.40	\$94,316.29
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,770,885.69	\$2,676,569.40	\$94,316.29
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$267,960.00)	(\$249,458.00)	(\$18,502.00)
Total:	\$2,502,925.69	\$2,427,111.40	

Total Payable: **\$75,814.29**

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number 0014908

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1 Supplemental Description 2			Qty To Date		
Category Number: 0100		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	1.000		
				45000.000	.000		
					1.000	\$.00	\$45,000.00
		0014908					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.800		
				231475.000	.150		
					.950	\$34,721.25	\$219,901.25
		0014908					
Category Amount:						\$34,721.25	\$264,901.25
Category Number: 0110		ROADWAY					
0025	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,358.000	1,290.703		
				54.500	112.680		
					1,403.383	\$6,141.06	\$76,484.37
0030	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\ TN		108.000	168.870		
		L BITUM MATL & H LIME		139.000	.000		
					168.870	\$.00	\$23,472.93
0040	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		261.000	341.990		
		L & H LIME		105.000	.000		
					341.990	\$.00	\$35,908.95
0045	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		225.000	189.140		
		TL & H LIME		103.000	.000		
					189.140	\$.00	\$19,481.42
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		260.000	135.720		
				110.000	.000		
					135.720	\$.00	\$14,929.20
Category Amount:						\$6,141.06	\$170,276.87

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number 0014908

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0065	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	340.000	340.000		
				235.000	.000		
					340.000	\$0.00	\$79,900.00
		IMS-1 HEAR HISTORY					
Category Amount:						\$0.00	\$79,900.00
Category Number: 0110 ROADWAY							
0070	441-0104	CONC SIDEWALK, 4 IN	SY	610.000	370.306		
				54.000	308.324		
					678.630	\$16,649.50	\$36,646.02
0075	441-0108	CONC SIDEWALK, 8 IN	SY	45.000	15.656		
				100.000	12.130		
					27.786	\$1,213.00	\$2,778.60
Category Amount:						\$17,862.50	\$39,424.62
Category Number: 0100 ROADWAY							
0080	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,255.000	1,024.500		
				25.000	233.660		
					1,258.160	\$5,841.50	\$31,454.00
0090	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	740.000	630.000		
				68.650	75.000		
					705.000	\$5,148.75	\$48,398.25
0095	641-1200	GUARDRAIL, TP W	LF	411.000	132.580		
				20.000	273.500		
					406.080	\$5,470.00	\$8,121.60
0100	641-1100	GUARDRAIL, TP T	LF	284.000	142.000		
				40.000	142.000		
					284.000	\$5,680.00	\$11,360.00
0105	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	2.000	1.000		
				1800.000	1.000		
					2.000	\$1,800.00	\$3,600.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number 0014908

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0110	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		2.000	1.000		
				3708.000	1.000		
					2.000	\$3,708.00	\$7,416.00
Category Amount:						\$27,648.25	\$110,349.85
Category Number: 0200 ROADWAY							
0140	668-1100	CATCH BASIN, GP 1	EA	6.000	8.000		
				3000.000	.000		
					8.000	\$.00	\$24,000.00
0150	603-7000	PLASTIC FILTER FABRIC	SY	967.000	3.889		
				5.750	58.220		
					62.109	\$334.77	\$357.13
Category Amount:						\$334.77	\$24,357.13
Category Number: 0300 ROADWAY							
0160	163-0240	MULCH	TN	23.000	6.691		
				85.000	1.506		
					8.197	\$128.01	\$696.75
0180	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	563.000	1,123.000		
				6.000	4.000		
					1,127.000	\$24.00	\$6,762.00
Category Amount:						\$152.01	\$7,458.75
Category Number: 0400 ROADWAY							
0220	700-6910	PERMANENT GRASSING	AC	1.000	.483		
				1250.000	.237		
					.720	\$296.25	\$900.00
0225	700-8000	FERTILIZER MIXED GRADE	TN	2.000	.643		
				600.000	.100		
					.743	\$60.00	\$445.80

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number 0014908

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0400 ROADWAY					
0240	716-2000	EROSION CONTROL MATS, SLOPES	SY	4,000.000	3,168.890		
				0.820	158.889		
					3,327.779	\$130.29	\$2,728.78
Category Amount:						\$486.54	\$4,074.58
Category Number:		0801 BRIDGE NO. 1 - OVER TOCCOA CREEK					
0335	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	895.000	777.531		
				65.500	58.220		
					835.751	\$3,813.41	\$54,741.69
0345	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	1.000		
				334000.000	.000		
					1.000	\$0.00	\$334,000.00
	1						
0350	500-3101	CLASS A CONCRETE	CY	58.000	58.400		
				1020.000	.000		
					58.400	\$0.00	\$59,568.00
0355	507-9033	PSC BEAMS, AASHTO, BULB TEE, 74 IN, BR NO - LF		856.000	855.750		
				446.000	.000		
					855.750	\$0.00	\$381,664.50
	1						
Category Amount:						\$3,813.41	\$829,974.19
Category Number:		0300 ROADWAY					
0405	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,400.000	895.000		
				1.000	156.000		
					1,051.000	\$156.00	\$1,051.00
Category Amount:						\$156.00	\$1,051.00
Category Number:		0200 ROADWAY					
0435	668-2200	DROP INLET, GP 2	EA	1.000	1.000		
				3500.000	.000		
					1.000	\$0.00	\$3,500.00

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: c0004600

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3CBA2101478-0

Estimate Number: 0028

Pay Period: 02/01/2024
to 02/29/2024

Project Number 0014908

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0445	441-0304	CONC SPILLWAY, TP 4	EA	1.000 3000.000	1.000 .000 1.000	\$0.00	\$3,000.00
0450	441-0050	CONC SLOPE DRAIN	SY	37.000 60.000	20.250 .000 20.250	\$0.00	\$1,215.00
Category Amount:						\$0.00	\$7,715.00
Category Number: 0100 ROADWAY							
0495	634-1200	RIGHT OF WAY MARKERS	EA	10.000 200.000	.000 10.000 10.000	\$2,000.00	\$2,000.00
Category Amount:						\$2,000.00	\$2,000.00
Category Number: 0200 ROADWAY							
0500	668-2100	DROP INLET, GP 1	EA	2.000 3500.000	2.000 .000 2.000	\$0.00	\$7,000.00
Category Amount:						\$0.00	\$7,000.00
Category Number: 1100 ROADWAY							
0575	500-3200	CLASS B CONCRETE	CY	25.000 300.000	29.640 .000 29.640	\$0.00	\$8,892.00
0580	600-0001	FLOWABLE FILL	CY	4.000 250.000	.000 4.002 4.002	\$1,000.50	\$1,000.50
Category Amount:						\$1,000.50	\$9,892.50
Project Total Amount:						\$94,316.29	\$2,770,885.69