

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023
to 10/31/2023

Contract Location:

SR 85 OVER LANE STREET (CS 8117).

Time Allowed: 572 Days

Elapsed Calender Days: 572 Days

Percent Time: 100.00

District: 3

Area: 05

Contractor:

MCCOY GRADING, INC.
450 CALLAWAY RD.

Date Let: 06/18/2021

Date Awarded: 07/02/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 12/13/2021

Date Work Began: 01/11/2022

Date Time Stopped: 07/07/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 07/07/2023

GREENVILLE

GA 30222-3388

Phone: (706)672-2690

Escrow Agent:

Surety Co: PHILADELPHIA INDEMNITY INSURANCE COMPANY

Current Contract Amount \$4,131,382.70

Original Contract Amount \$3,794,439.86

Funds Available \$78,413.24

Percent Complete 98.10%

Counties:

Meriwether

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0007044	\$4,131,382.70	\$3,794,439.86	\$78,413.24	98.10%	\$15,027.21

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023
to 10/31/2023

Project Number: 0007044 SR 85 - BRIDGE RCNS

Federal State Project Number: 0007044

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$4,052,969.46	\$4,037,942.25	\$15,027.21
Total Earnings	\$4,052,969.46	\$4,037,942.25	\$15,027.21
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$4,052,969.46	\$4,037,942.25	\$15,027.21
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$4,052,969.46	\$4,037,942.25	

Total Payable: **\$15,027.21**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023

to 10/31/2023

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T\TN L BITUM MATL & H LIME		164.000 160.400	273.800 .000 273.800	\$0.00	\$43,917.52
0025	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		224.000 113.350	228.220 .000 228.220	\$0.00	\$25,868.74
0030	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		445.000 113.350	410.410 .000 410.410	\$0.00	\$46,519.97
0045	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,336.000 30.400	1,535.000 .000 1,535.000	\$0.00	\$46,664.00
0055	441-0104	CONC SIDEWALK, 4 IN	SY	814.000 77.650	726.667 28.783 755.450	\$2,235.00	\$58,660.69
0060	441-0108	CONC SIDEWALK, 8 IN	SY	81.000 91.550	57.010 .000 57.010	\$0.00	\$5,219.27
0070	433-1000	REINF CONC APPROACH SLAB	SY	344.000 239.000	218.050 .000 218.050	\$0.00	\$52,113.95
Category Amount:						\$2,235.00	\$278,964.14
Category Number: 0400 ROADWAY							
0195	700-9300	SOD	SY	283.000 17.250	148.245 186.853 335.098	\$3,223.21	\$5,780.44
Category Amount:						\$3,223.21	\$5,780.44

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023
to 10/31/2023

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0215	668-1100	CATCH BASIN, GP 1	EA	6.000 4075.000	6.000 .000 6.000	\$0.00	\$24,450.00
0235	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	20.000 82.800	36.300 .000 36.300	\$0.00	\$3,005.64
0240	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000 3628.000	2.000 .000 2.000	\$0.00	\$7,256.00
0245	668-2100	DROP INLET, GP 1	EA	2.000 5011.000	2.000 .000 2.000	\$0.00	\$10,022.00
0265	500-3101	CLASS A CONCRETE	CY	111.000 862.000	1.480 .000 1.480	\$0.00	\$1,275.76
Category Amount:						\$0.00	\$46,009.40
Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET							
0295	441-0004	CONC SLOPE PAV, 4 IN	SY	453.000 86.350	612.010 .000 612.010	\$0.00	\$52,847.06
0305	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 591200.000	1.000 .000 1.000	\$0.00	\$591,200.00
0310	500-2110	CONCRETE PARAPET, SPCL DESIGN	LF	339.000 364.400	339.000 .000 339.000	\$0.00	\$123,531.60

Rpt-ID: RCPESPRJ

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023
to 10/31/2023

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER LANE STREET							
0315	500-3002	CLASS AA CONCRETE	CY	214.000 1170.000	345.440 .000 345.440	\$0.00	\$404,164.80
0320	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	112.000 265.510	111.500 .000 111.500	\$0.00	\$29,604.37
0325	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	912.000 264.000	914.690 .000 914.690	\$0.00	\$241,478.16
Category Amount:						\$0.00	\$1,442,825.99
Category Number: 0610 ROADWAY							
0385	653-1501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LF		1,319.000 1.000	1,986.000 11.000 1,997.000	\$11.00	\$1,997.00
0390	653-1502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LF		1,383.000 1.000	2,066.000 25.000 2,091.000	\$25.00	\$2,091.00
0400	657-1085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF E), TP PB		909.000 6.100	847.000 330.000 1,177.000	\$2,013.00	\$7,179.70
0405	657-6085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LF OW), TP PB		862.000 6.100	682.000 18.000 700.000	\$109.80	\$4,270.00
0410	657-1110	PREFORMED PLASTIC SOLID PVMT MKG, 11 IN, LF TE), TP PB		275.000 11.150	.000 172.000 172.000	\$1,917.80	\$1,917.80

Rpt-ID: RCPEsprj

Georgia

Date: 11/08/2023

User: rospires

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101660-0

Estimate Number: 0020

Pay Period: 07/01/2023

to 10/31/2023

Project Number 0007044

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0610 ROADWAY							
0415	657-1244	PREFORMED PLASTIC SOLID PVMT MKG, 24 IN, LF		54.000 24.350	.000 26.000 26.000	\$633.10	\$633.10
0420	657-4998	PREFORMED PLASTIC SOLID PVMT MARKING, SY , TP PB		192.000 45.650	.000 102.000 102.000	\$4,656.30	\$4,656.30
0430	654-1001	RAISED PVMT MARKERS TP 1	EA	76.000 10.150	70.000 20.000 90.000	\$203.00	\$913.50
Category Amount:						\$9,569.00	\$23,658.40
Category Number: 0100 ROADWAY							
0475	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	72.000 340.000	11.530 .000 11.530	\$0.00	\$3,920.20
Category Amount:						\$0.00	\$3,920.20
Category Number: 0200 ROADWAY							
9165	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 7022.830	4.000 .000 4.000	\$0.00	\$28,091.32
Category Amount:						\$0.00	\$28,091.32
Project Total Amount:						\$15,027.21	\$4,052,969.46