

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2023

User: 01113207

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101740-0

Estimate Number: 0014

Pay Period: 02/09/2023
to 02/28/2023

Contract Location:

US 1/SR 4 OVER NORTH FORK SPIRIT CREEK.

Time Allowed: 351 Days

Elapsed Calender Days: 464 Days

Percent Time: 132.19

District: 2

Area: 04

Contractor:

CLEARWATER CONSTRUCTION, INC.
1040 PERRY HIGHWAY

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 08/12/2021

Date Notice to Proceed: 11/08/2021

Date Work Began: 01/19/2022

Date Time Stopped: 02/14/2023

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/24/2022

MERCER PA 16137

Phone:

Escrow Agent:

Surety Co: QBE Insurance Corporation

Current Contract Amount \$2,461,781.30

Original Contract Amount \$2,434,031.08

Funds Available \$71,207.78

Percent Complete 100.04%

Counties:

Richmond

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014907	\$2,461,781.30	\$2,434,031.08	\$71,207.78	97.11%	\$14,306.27

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2023

User: 01113207

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101740-0

Estimate Number: 0014

Pay Period: 02/09/2023
to 02/28/2023

Project Number: 0014907 US 1/SR 4 - CNST OF A BRIDGE

Federal State Project Number: 0014907

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,462,667.52	\$2,444,533.25	\$18,134.27
Total Earnings	\$2,462,667.52	\$2,444,533.25	\$18,134.27
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,462,667.52	\$2,444,533.25	\$18,134.27
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$72,094.00)	(\$68,266.00)	(\$3,828.00)
Total:	\$2,390,573.52	\$2,376,267.25	
Total Payable:			\$14,306.27

Rpt-ID: RCPEsprj

Georgia

Date: 03/10/2023

User: 01113207

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101740-0

Estimate Number: 0014

Pay Period: 02/09/2023
to 02/28/2023

Project Number 0014907

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0010	402-4510	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	.000		
		R-MODIFIED BITUM MATL & H LIME		-18424.370	1.000		
					1.000	\$-18,424.37	(\$18,424.37)
		PAY ITEM REDUCTION FOR BRIDGE APPROACH FAILURE					
		Item Added/Revised by SA					
Category Amount:						\$-18,424.37	\$-18,424.37
Category Number: 0300 Temporary Erosion Control							
0080	167-1500	WATER QUALITY INSPECTIONS	MO	10.000	9.000		
				750.000	2.000		
					11.000	\$1,500.00	\$8,250.00
Category Amount:						\$1,500.00	\$8,250.00
Category Number: 0100 ROADWAY							
0095	210-0100	GRADING COMPLETE -	LS	1.000	.950		
				230000.000	.050		
					1.000	\$11,500.00	\$230,000.00
		0014907					
0105	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		443.000	2,564.160		
				123.660	97.040		
					2,661.200	\$11,999.97	\$329,083.99
0110	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		278.000	159.290		
		TL & H LIME		106.140	.000		
					159.290	\$0.00	\$16,907.04
0111	210-0250	UNDERCUT EXCAVATION	CY	.000	.000		
				7.500	430.000		
					430.000	\$3,225.00	\$3,225.00
		Undercut Excavation Addition					
		Item Added/Revised by SA					
0115	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		71.000	91.460		
		MATL & H LIME		121.310	.000		
					91.460	\$0.00	\$11,095.01
0120	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		518.000	258.530		
		L & H LIME		111.350	.000		
					258.530	\$0.00	\$28,787.32

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2023

User: 01113207

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101740-0

Estimate Number: 0014

Pay Period: 02/09/2023
to 02/28/2023

Project Number 0014907

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0145	433-1000	REINF CONC APPROACH SLAB	SY	264.000 223.000	261.670 .000 261.670	\$0.00	\$58,352.41
0150	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	531.000 46.000	379.660 .000 379.660	\$0.00	\$17,464.36
0155	441-0303	CONC SPILLWAY, TP 3	EA	2.000 2100.000	2.000 .000 2.000	\$0.00	\$4,200.00
Category Amount:						\$26,724.97	\$699,115.13
Category Number: 0801 BRIDGE NO. 1 - OVER NORTH FORK SPIRIT CREEK							
0175	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 150000.000	1.000 .000 1.000	\$0.00	\$150,000.00
0180	500-2100	CONCRETE BARRIER	LF	242.000 90.000	242.000 .000 242.000	\$0.00	\$21,780.00
0185	500-3101	CLASS A CONCRETE	CY	43.000 1000.000	43.100 .000 43.100	\$0.00	\$43,100.00
0190	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF 1		627.000 350.000	627.000 .000 627.000	\$0.00	\$219,450.00
0235	603-7000	PLASTIC FILTER FABRIC	SY	575.000 3.000	472.689 86.223 558.912	\$258.67	\$1,676.74
Category Amount:						\$258.67	\$436,006.74

Rpt-ID: RCPESPRJ

Georgia

Date: 03/10/2023

User: 01113207

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101740-0

Estimate Number: 0014

Pay Period: 02/09/2023

to 02/28/2023

Project Number 0014907

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0265	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	788.000	693.000		
				85.000	95.000		
					788.000	\$8,075.00	\$66,980.00
0350	668-2100	DROP INLET, GP 1	EA	10.000	10.000		
				2700.000	.000		
					10.000	\$0.00	\$27,000.00
0355	668-4300	STORM SEWER MANHOLE, TP 1	EA	3.000	3.000		
				3000.000	.000		
					3.000	\$0.00	\$9,000.00
Category Amount:						\$8,075.00	\$102,980.00
Project Total Amount:						\$18,134.27	\$2,462,667.52