

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: dhenders

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2101761-0

Estimate Number: 0011

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

SR 520/US 82 BRIDGE REPLACEMENT AT BIG CREEK

Time Allowed:

471 Days

Elapsed Calender Days:

405 Days

Percent Time:

85.99

District: 5

Area: 02

Contractor:

TIC - THE INDUSTRIAL COMPANY
P. O. BOX 9207

Date Let:

06/18/2021

Date Awarded:

06/18/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

10/22/2021

Date Work Began:

12/15/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

02/04/2023

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$3,906,107.32

Original Contract Amount \$3,854,152.00

Funds Available \$1,233,490.87

Percent Complete 68.42%

Counties:

Brantley

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013713	\$3,906,107.32	\$3,854,152.00	\$1,233,490.87	68.42%	\$291,094.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: dhenders

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2101761-0

Estimate Number: 0011

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 0013713 US 82/SR 520 - BRDG REPLT

Federal State Project Number: 0013713

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$2,672,616.45	\$2,381,521.96	\$291,094.49
Total Earnings	\$2,672,616.45	\$2,381,521.96	\$291,094.49
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$2,672,616.45	\$2,381,521.96	\$291,094.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$2,672,616.45	\$2,381,521.96	

Total Payable: **\$291,094.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: dhenders

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2101761-0

Estimate Number: 0011

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013713

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER BIG CREEK							
0015	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 400000.000	.600 .300 .900	\$120,000.00	\$360,000.00
0025	500-3101	CLASS A CONCRETE	CY	64.000 2000.000	78.000 -13.600 64.400	\$-27,200.00	\$128,800.00
0030	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - 1	LF	974.000 265.000	974.000 .000 974.000	\$0.00	\$258,110.00
0035	511-1000	BAR REINF STEEL	LB	7,272.000 1.500	8,964.000 -1,692.000 7,272.000	\$-2,538.00	\$10,908.00
0040	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 135000.000	.600 .400 1.000	\$54,000.00	\$135,000.00
Category Amount:						\$144,262.00	\$892,818.00
Category Number: 0300 ROADWAY							
0125	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		2,750.000 2.000	244.000 50.000 294.000	\$100.00	\$588.00
0145	167-1500	WATER QUALITY INSPECTIONS	MO	15.000 500.000	8.000 2.000 10.000	\$1,000.00	\$5,000.00
Category Amount:						\$1,100.00	\$5,588.00
Category Number: 0100 ROADWAY							
0265	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME		2,009.000 99.380	396.440 .000 396.440	\$0.00	\$39,398.21

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: dhenders

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2101761-0

Estimate Number: 0011

Pay Period: 11/01/2022
to 11/30/2022

Project Number 0013713

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0270	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		1,007.000 94.120	494.650 .000 494.650	\$0.00	\$46,556.46
0285	310-5120	GR AGGR BASE CRS, 12 INCH, INCL MATL	SY	2,245.000 50.350	583.560 271.556 855.116	\$13,672.84	\$43,055.09
0295	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	860.000 30.250	.000 184.889 184.889	\$5,592.89	\$5,592.89
0310	210-0100	GRADING COMPLETE - 0013713	LS	1.000 889000.070	.587 .050 .637	\$44,450.00	\$566,293.04
0320	150-1000	TRAFFIC CONTROL - 0013713	LS	1.000 250000.000	.804 .056 .860	\$14,000.00	\$215,000.00
0335	433-1200	REINF CONC APPROACH SLAB, INCL SLOPED E SY		257.000 265.000	.000 256.667 256.667	\$68,016.76	\$68,016.76
Category Amount:						\$145,732.49	\$983,912.45
Category Number: 0200 ROADWAY							
0400	668-2100	DROP INLET, GP 1	EA	4.000 5500.000	4.000 .000 4.000	\$0.00	\$22,000.00
Category Amount:						\$0.00	\$22,000.00
Project Total Amount:						\$291,094.49	\$2,672,616.45