

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: 01070369

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3CBA2101938-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Contract Location:

SR 12 AT S. HARISTON RD (CR 51).

Time Allowed: 561 Days

Elapsed Calender Days: 287 Days

Percent Time: 51.16

District: 7

Area: 01

Contractor:

EXCELLERE CONSTRUCTION, LLC
4343 SHALLOWFORD ROAD
SUITE B6B

MARIETTA GA 30062

Phone: (770)676-5727

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 09/17/2021

Date Notice to Proceed: 09/17/2021

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 03/31/2023

Escrow Agent:

Surety Co: NORTH AMERICAN SPECIALTY INSURANCE CO. AS ATTN:
CROWLEY CO

Current Contract Amount \$1,271,296.18

Original Contract Amount \$1,253,900.00

Funds Available \$610,534.44

Percent Complete 51.98%

Counties:

DeKalb

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0013758	\$1,271,296.18	\$1,253,900.00	\$610,534.44	51.98%	\$29,643.32

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: 01070369

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3CBA2101938-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number: 0013758 S HAIRSTON RD/SR 12 - INTERSECTION IMPROV

Federal State Project Number: 0013758

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$660,761.74	\$631,118.42	\$29,643.32
Total Earnings	\$660,761.74	\$631,118.42	\$29,643.32
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$660,761.74	\$631,118.42	\$29,643.32
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$660,761.74	\$631,118.42	

Total Payable: **\$29,643.32**

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: 01070369

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3CBA2101938-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0013758

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.658		
				11039.240	.088		
					.746	\$971.45	\$8,235.27
		0013758					
0010	210-0100	GRADING COMPLETE -	LS	1.000	.978		
				419938.480	.020		
					.998	\$8,398.77	\$419,098.60
		0013758					
Category Amount:						\$9,370.22	\$427,333.87
Category Number: 0110 ROADWAY							
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	103.000	103.000		
				41.970	37.260		
					140.260	\$1,563.80	\$5,886.71
Category Amount:						\$1,563.80	\$5,886.71
Category Number: 0100 ROADWAY							
0035	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	781.000	429.371		
				55.630	38.904		
					468.275	\$2,164.23	\$26,050.14
0040	441-0104	CONC SIDEWALK, 4 IN	SY	682.000	344.939		
				31.370	185.347		
					530.286	\$5,814.34	\$16,635.07
0045	441-0108	CONC SIDEWALK, 8 IN	SY	69.000	27.780		
				64.210	54.982		
					82.762	\$3,530.39	\$5,314.15
0050	441-4030	CONC VALLEY GUTTER, 8 IN	SY	552.000	211.922		
				28.580	31.506		
					243.428	\$900.44	\$6,957.17
0055	441-5002	CONCRETE HEADER CURB, 6 IN, TP 2	LF	138.000	50.500		
				8.410	21.250		
					71.750	\$178.71	\$603.42

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2022

User: 01070369

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3CBA2101938-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0013758

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0060	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	1,303.000 27.260	1,325.170 156.410 1,481.580	\$4,263.74	\$40,387.87
0065	500-3201	CLASS B CONCRETE, RETAINING WALL	CY	17.000 510.980	19.060 .000 19.060	\$0.00	\$9,739.28
Category Amount:						\$16,851.85	\$105,687.10
Category Number: 0110 ROADWAY							
0070	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	245.000 120.870	92.915 11.350 104.265	\$1,371.87	\$12,602.51
Category Amount:						\$1,371.87	\$12,602.51
Category Number: 0400 ROADWAY							
0135	700-9300	SOD	SY	2,220.000 1.830	111.110 55.556 166.666	\$101.67	\$305.00
Category Amount:						\$101.67	\$305.00
Category Number: 0200 ROADWAY							
0225	668-1100	CATCH BASIN, GP 1	EA	4.000 2368.730	5.250 .000 5.250	\$0.00	\$12,435.83
0230	668-2100	DROP INLET, GP 1	EA	1.000 2780.040	2.000 .000 2.000	\$0.00	\$5,560.08
Category Amount:						\$0.00	\$17,995.91

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2022

User: 01070369

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3CBA2101938-0

Estimate Number: 0005

Pay Period: 06/01/2022
to 06/30/2022

Project Number 0013758

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	1100 ROADWAY					
0315	611-8140	ADJUST WATER VALVE BOX TO GRADE	EA	12.000	.000		
				383.910	1.000		
					1.000	\$383.91	\$383.91
					Category Amount:	\$383.91	\$383.91
					Project Total Amount:	\$29,643.32	\$660,761.74