

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 822 Days

Elapsed Calender Days: 197 Days

Percent Time: 23.97

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

Date Work Began: 01/15/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/14/2024

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$27,749,821.84

Original Contract Amount \$26,236,449.57

Funds Available \$24,307,549.24

Percent Complete 12.40%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$27,749,821.84	\$26,236,449.57	\$24,307,549.24	12.40%	\$593,979.09

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,442,272.60	\$2,848,293.51	\$593,979.09
Total Earnings	\$3,442,272.60	\$2,848,293.51	\$593,979.09
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,442,272.60	\$2,848,293.51	\$593,979.09
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,442,272.60	\$2,848,293.51	
		Total Payable:	\$593,979.09

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.328		
				368650.000	.024		
					.352	\$8,847.60	\$129,764.80
		0000475					
Category Amount:						\$8,847.60	\$129,764.80
Category Number: 0300 ROADWAY							
0025	163-0232	TEMPORARY GRASSING	AC	48.000	45.490		
				300.000	1.640		
					47.130	\$492.00	\$14,139.00
0030	163-0240	MULCH	TN	3,480.000	86.610		
				75.000	.000		
					86.610	\$0.00	\$6,495.75
Category Amount:						\$492.00	\$20,634.75
Category Number: 0200 ROADWAY							
0055	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		850.000	.000		
				19.500	75.000		
					75.000	\$1,462.50	\$1,462.50
Category Amount:						\$1,462.50	\$1,462.50
Category Number: 0300 ROADWAY							
0060	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		10,700.000	420.750		
				6.750	314.250		
					735.000	\$2,121.19	\$4,961.25
0070	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		8.000	.750		
				1035.000	.750		
					1.500	\$776.25	\$1,552.50
0075	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		82.000	.000		
				160.000	3.750		
					3.750	\$600.00	\$600.00

Rpt-ID: RCPEsprj

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0300 ROADWAY							
0085	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	10,700.000 2.250	.000 20.000 20.000	\$45.00	\$45.00
0110	165-0101	MAINTENANCE OF CONSTRUCTION EXIT	EA	3.000 635.000	1.000 2.000 3.000	\$1,270.00	\$1,905.00
0125	167-1000	WATER QUALITY MONITORING AND SAMPLING	EA	26.000 515.000	1.000 2.000 3.000	\$1,030.00	\$1,545.00
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 1025.000	5.000 1.000 6.000	\$1,025.00	\$6,150.00
0140	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	58,900.000 3.300	26,559.000 408.750 26,967.750	\$1,348.88	\$88,993.58
Category Amount:						\$8,216.32	\$105,752.33
Category Number: 0100 ROADWAY							
0145	201-1500	CLEARING & GRUBBING -	LS	1.000 2711565.000	.285 .050 .335	\$135,578.25	\$908,374.28
0000475							
0150	205-0001	UNCLASS EXCAV	CY	122,200.000 4.800	42,817.970 4,590.000 47,407.970	\$22,032.00	\$227,558.26
0155	206-0002	BORROW EXCAV, INCL MATL	CY	152,300.000 6.800	42,350.000 16,840.000 59,190.000	\$114,512.00	\$402,492.00
Category Amount:						\$272,122.25	\$1,538,424.54

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 ROADWAY							
0195	318-3000	AGGR SURF CRS	TN	5,500.000 28.250	258.370 170.210 428.580	\$4,808.43	\$12,107.39
Category Amount:						\$4,808.43	\$12,107.39
Category Number: 0200 ROADWAY							
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780 1410.000	624.920 154.233 779.153	\$217,468.53	\$1,098,605.73
0315	511-1000	BAR REINF STEEL	LB	131,102.000 1.550	72,539.000 14,923.200 87,462.200	\$23,130.96	\$135,566.41
0350	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,152.000 34.650	2,329.950 355.700 2,685.650	\$12,325.01	\$93,057.77
0355	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,337.000 46.650	85.300 58.600 143.900	\$2,733.69	\$6,712.94
0375	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,197.000 35.400	214.800 292.000 506.800	\$10,336.80	\$17,940.72
0380	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	808.000 43.700	.000 50.000 50.000	\$2,185.00	\$2,185.00
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 365.000	.000 12.000 12.000	\$4,380.00	\$4,380.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/29/2022

User: c0004759

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0007

Pay Period: 07/01/2022
to 07/29/2022

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0415	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	20.000 435.000	.000 2.000 2.000	\$870.00	\$870.00
0420	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	40.000 900.000	6.000 .000 6.000	\$0.00	\$5,400.00
0455	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	682.000 60.000	31.110 165.000 196.110	\$9,900.00	\$11,766.60
0475	603-7000	PLASTIC FILTER FABRIC	SY	1,639.000 5.000	437.219 165.000 602.219	\$825.00	\$3,011.10
0660	668-2100	DROP INLET, GP 1	EA	36.000 2775.000	4.750 5.000 9.750	\$13,875.00	\$27,056.25
Category Amount:						\$298,029.99	\$1,406,552.52
Project Total Amount:						\$593,979.09	\$3,442,272.60