

Rpt-ID: RCPEsprj

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Contract Location:

SR 133 BEGINNING NORTH OF SR 112 AND EXTENDING NO
S COUNTY LINE RD (CR 417).

Time Allowed: 822 Days

Elapsed Calender Days: 685 Days

Percent Time: 83.33

District: 4

Area: 04

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 07/16/2021

Date Awarded: 07/30/2021

Date Contract Executed: 08/26/2021

Date Notice to Proceed: 01/14/2022

Date Work Began: 01/15/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 04/14/2024

ALBANY GA 31707-1221

Phone: (229)883-3232

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$27,615,449.94

Original Contract Amount \$26,236,449.57

Funds Available \$10,674,442.42

Percent Complete 61.35%

Counties:

Dougherty Worth

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000475	\$27,615,449.94	\$26,236,449.57	\$10,674,442.42	61.35%	\$117,398.65

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number: 0000475 SR 133 - WIDENING & RECONST

Federal State Project Number: 0000475

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$16,941,007.52	\$16,823,608.87	\$117,398.65
Total Earnings	\$16,941,007.52	\$16,823,608.87	\$117,398.65
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$16,941,007.52	\$16,823,608.87	\$117,398.65
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,941,007.52	\$16,823,608.87	

Total Payable: **\$117,398.65**

Date: 12/04/2023

Page 3 of 8

to 11/29/2023

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0100 ROADWAY						
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.853			
				368650.000	.006			
					.859		\$2,211.90	\$316,670.35
		0000475						
Category Amount:							\$2,211.90	\$316,670.35
Category Number:		0300 ROADWAY						
0075	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		82.000	58.500			
				160.000	2.250			
					60.750		\$360.00	\$9,720.00
0080	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		29,450.000	5,275.000			
				1.300	345.000			
					5,620.000		\$448.50	\$7,306.00
0130	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	21.000			
				1025.000	1.000			
					22.000		\$1,025.00	\$22,550.00
Category Amount:							\$1,833.50	\$39,576.00
Category Number:		0110 ROADWAY						
0200	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		3,900.000	1,294.740			
				81.500	.000			
					1,294.740		\$0.00	\$105,521.31
Category Amount:							\$0.00	\$105,521.31
Category Number:		0100 ROADWAY						
0230	433-1000	REINF CONC APPROACH SLAB	SY	500.000	513.450			
				195.000	.000			
					513.450		\$0.00	\$100,122.75
Category Amount:							\$0.00	\$100,122.75

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0240	441-0301	CONC SPILLWAY, TP 1	EA	2.000 2825.000	2.000 .000 2.000	\$0.00	\$5,650.00
Category Amount:						\$0.00	\$5,650.00
Category Number: 0100 ROADWAY							
0250	441-3999	CONCRETE V GUTTER	LF	9,070.000 20.100	2,886.920 .000 2,886.920	\$0.00	\$58,027.09
Category Amount:						\$0.00	\$58,027.09
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0275	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 LT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
0280	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1 RT	LS	1.000 927000.000	1.000 .000 1.000	\$0.00	\$927,000.00
0285	500-2100	CONCRETE BARRIER	LF	1,096.000 108.150	1,096.000 .000 1,096.000	\$0.00	\$118,532.40
Category Amount:						\$0.00	\$1,972,532.40
Category Number: 0200 ROADWAY							
0290	500-3002	CLASS AA CONCRETE	CY	1,271.780 1410.000	858.930 .000 858.930	\$0.00	\$1,211,091.30
Category Amount:						\$0.00	\$1,211,091.30

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0300	500-3101	CLASS A CONCRETE	CY	194.000 1390.500	186.000 .000 186.000	\$0.00	\$258,633.00
Category Amount:						\$0.00	\$258,633.00
Category Number: 0100 ROADWAY							
0305	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	34.030 1235.000	9.210 3.000 12.210	\$3,705.00	\$15,079.35
Category Amount:						\$3,705.00	\$15,079.35
Category Number: 0801 BRIDGE NO 1 - OVER DRY CREEK							
0310	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	35.000 103.000	1.930 .000 1.930	\$0.00	\$198.79
Category Amount:						\$0.00	\$198.79
Category Number: 0200 ROADWAY							
0350	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	9,152.000 34.650	7,290.650 80.000 7,370.650	\$2,772.00	\$255,393.02
0355	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	1,337.000 46.650	987.700 -54.900 932.800	\$-2,561.09	\$43,515.12
0360	550-1243	STORM DRAIN PIPE, 24 IN, H 20-25	LF	125.000 64.800	224.400 54.900 279.300	\$3,557.52	\$18,098.64
0370	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	157.000 75.900	84.000 62.500 146.500	\$4,743.75	\$11,119.35

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0200 ROADWAY							
0375	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,197.000 35.400	1,795.800 48.000 1,843.800	\$1,699.20	\$65,270.52
0385	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		9.000 720.000	5.000 .000 5.000	\$0.00	\$3,600.00
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	70.000 365.000	60.000 2.000 62.000	\$730.00	\$22,630.00
0425	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	10.000 990.000	9.000 2.000 11.000	\$1,980.00	\$10,890.00
Category Amount:						\$12,921.38	\$430,516.65
Category Number: 0100 ROADWAY							
0490	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		6.000 3825.000	2.000 2.000 4.000	\$7,650.00	\$15,300.00
Category Amount:						\$7,650.00	\$15,300.00
Category Number: 0200 ROADWAY							
0660	668-2100	DROP INLET, GP 1	EA	36.000 2775.000	27.000 1.500 28.500	\$4,162.50	\$79,087.50
Category Amount:						\$4,162.50	\$79,087.50
Category Number: 0400 ROADWAY							
0685	700-8000	FERTILIZER MIXED GRADE	TN	74.000 870.000	12.550 .400 12.950	\$348.00	\$11,266.50
Category Amount:						\$348.00	\$11,266.50

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number 0000475

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 2001 ALT 2 - PORTLAND CEMENT							
0735	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,700.000 74.150	28,171.376 17.450 28,188.826	\$1,293.92	\$2,090,201.45
0750	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		22,000.000 77.000	13,093.920 19.070 13,112.990	\$1,468.39	\$1,009,700.23
0760	413-0750	TACK COAT	GL	29,400.000 3.800	9,327.000 177.000 9,504.000	\$672.60	\$36,115.20
Category Amount:						\$3,434.91	\$3,136,016.88
Category Number: 0100 ROADWAY							
0765	668-1100	CATCH BASIN, GP 1	EA	45.000 3000.000	31.500 .000 31.500	\$.00	\$94,500.00
0785	500-3200	CLASS B CONCRETE	CY	7.000 1030.000	.000 6.090 6.090	\$6,272.70	\$6,272.70
Category Amount:						\$6,272.70	\$100,772.70
Category Number: 0110 ROADWAY							
61	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME .75 cent reduction for temporary detour asphalt		.000 76.250	.000 808.810 808.810	\$61,671.76	\$61,671.76
Category Amount:						\$61,671.76	\$61,671.76
Category Number: 0100 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT (IN#9)	*\$*	.000 1.000	265,555.440 13,187.000 278,742.440	\$13,187.00	\$278,742.44
Category Amount:						\$13,187.00	\$278,742.44

Rpt-ID: RCPESPRJ

Georgia

Date: 12/04/2023

User: C0004790

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2101939-0

Estimate Number: 0023

Pay Period: 10/31/2023
to 11/29/2023

Project Number 0000475

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0801 BRIDGE NO 1 - OVER DRY CREEK					
9100	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,382.530		
				128.000	.000		
					1,382.530	\$.00	\$176,963.84
		VE 16" Piling					
9101	520-2218	PILING, PSC, 18 IN SQ	LF	.000	4,497.330		
				138.000	.000		
					4,497.330	\$.00	\$620,631.54
		VE 18" Piling					
Category Amount:						\$0.00	\$797,595.38
Project Total Amount:						\$117,398.65	\$16,941,007.52