

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Contract Location:

SR 20 BEGINNING AT SCOTT RD (CR 28) AND EXTENDING 1
HILL RD (CR 762).

Time Allowed: 1075 Days

Elapsed Calender Days: 354 Days

Percent Time: 32.93

District: 6

Area: 01

Contractor:

VERTICAL EARTH INCORPORATED
6025 MATT HIGHWAY

Date Let: 08/20/2021

Date Awarded: 10/08/2021

Date Contract Executed: 11/22/2021

Date Notice to Proceed: 01/12/2022

Date Work Began: 01/13/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/21/2024

CUMMING GA 30028

Phone: (770)888-2224

Escrow Agent:

Surety Co: WESTPORT INSURANCE CORPORATION - MISSOURI

Current Contract Amount \$23,944,555.16

Original Contract Amount \$22,774,948.93

Funds Available \$17,219,824.73

Percent Complete 28.08%

Counties:

Cherokee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0014131	\$23,944,555.16	\$22,774,948.93	\$17,219,824.73	28.08%	\$647,745.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number: 0014131 SR 20 - RECONSTR & WIDENING

Federal State Project Number: 0014131

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,724,730.43	\$6,076,984.87	\$647,745.56
Total Earnings	\$6,724,730.43	\$6,076,984.87	\$647,745.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,724,730.43	\$6,076,984.87	\$647,745.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,724,730.43	\$6,076,984.87	

Total Payable: **\$647,745.56**

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	205-0001	UNCLASS EXCAV	CY	273,199.000 9.830	85,313.598 20,068.502 105,382.100	\$197,273.37	\$1,035,906.04
0030	150-1000	TRAFFIC CONTROL - 0014131	LS	1.000 838378.240	.465 .039 .504	\$32,696.75	\$422,542.63
0100	310-1101	GR AGGR BASE CRS, INCL MATL	TN	86,595.000 28.430	31,995.030 1,750.230 33,745.260	\$49,759.04	\$959,377.74
0115	318-3000	AGGR SURF CRS	TN	3,000.000 41.360	563.670 239.400 803.070	\$9,901.58	\$33,214.98
0125	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	30,179.000 14.990	6,044.000 496.000 6,540.000	\$7,435.04	\$98,034.60
0130	441-6740	CONC CURB & GUTTER, 8 IN X 30 IN, TP 7	LF	18,161.000 14.990	2,620.000 451.000 3,071.000	\$6,760.49	\$46,034.29
0145	441-0104	CONC SIDEWALK, 4 IN	SY	13,589.000 28.130	1,110.000 43.889 1,153.889	\$1,234.60	\$32,458.90
0155	441-4020	CONC VALLEY GUTTER, 6 IN	SY	1,130.000 46.280	186.666 37.333 223.999	\$1,727.77	\$10,366.67
0170	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	2,270.000 64.320	350.000 .000 350.000	\$0.00	\$22,512.00

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0355	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WALL	LF	227.000 721.440	217.000 .000 217.000	\$.00	\$156,552.48
0360	700-6910	PERMANENT GRASSING	AC	62.000 963.300	11.767 .820 12.587	\$789.91	\$12,125.06
0370	163-0240	MULCH	TN	1,102.000 236.730	391.498 26.350 417.848	\$6,237.84	\$98,917.16
0375	700-7000	AGRICULTURAL LIME	TN	186.000 329.550	14.520 .820 15.340	\$270.23	\$5,055.30
0380	700-8000	FERTILIZER MIXED GRADE	TN	63.000 659.100	10.550 .200 10.750	\$131.82	\$7,085.33
0410	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	202.000 42.360	.000 20.000 20.000	\$847.20	\$847.20
0415	603-7000	PLASTIC FILTER FABRIC	SY	322.000 2.620	.000 90.933 90.933	\$238.24	\$238.24
0420	716-2000	EROSION CONTROL MATS, SLOPES	SY	51,750.000 0.920	31,555.071 3,969.444 35,524.515	\$3,651.89	\$32,682.55
0425	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	55,300.000 2.700	31,649.000 270.000 31,919.000	\$729.00	\$86,181.30

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0430	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		27,650.000 0.770	2,393.000 369.000 2,762.000	\$284.13	\$2,126.74
0445	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		12.000 621.720	8.250 .750 9.000	\$466.29	\$5,595.48
0450	163-0542	CONSTRUCT AND REMOVE STONE FILTER RINC EA		7.000 638.000	3.000 .750 3.750	\$478.50	\$2,392.50
0470	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		12.000 3273.820	3.750 .750 4.500	\$2,455.37	\$14,732.19
0475	165-0101	MAINTENANCE OF CONSTRUCTION EXIT EA	EA	6.000 627.600	1.000 1.000 2.000	\$627.60	\$1,255.20
0480	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		211.000 167.310	38.000 8.250 46.250	\$1,380.31	\$7,738.09
0485	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP EA	EA	211.000 81.120	4.000 6.000 10.000	\$486.72	\$811.20
0490	163-0539	CONSTRUCT AND REMOVE RETROFIT-SLOTTEI EA ER		9.000 4788.280	6.250 1.500 7.750	\$7,182.42	\$37,109.17
0500	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10 LF	LF	15,940.000 49.730	4,969.000 395.000 5,364.000	\$19,643.35	\$266,751.72

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0515	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,405.000 70.780	1,276.000 260.000 1,536.000	\$18,402.80	\$108,718.08
0535	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,026.000 80.150	935.000 196.000 1,131.000	\$15,709.40	\$90,649.65
0560	550-1362	STORM DRAIN PIPE, 36 IN, H 15-20	LF	112.000 106.300	.000 67.000 67.000	\$7,122.10	\$7,122.10
0590	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000 1307.030	3.000 1.000 4.000	\$1,307.03	\$5,228.12
0595	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	5.000 1709.860	.000 2.000 2.000	\$3,419.72	\$3,419.72
0600	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	4.000 2208.710	.000 2.000 2.000	\$4,417.42	\$4,417.42
0605	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	2.000 3358.010	.000 1.000 1.000	\$3,358.01	\$3,358.01
0610	668-1100	CATCH BASIN, GP 1	EA	141.000 2950.790	47.250 3.500 50.750	\$10,327.77	\$149,752.59
0615	668-1110	CATCH BASIN, GP 1, ADDL DEPTH	LF	161.000 255.250	.000 11.500 11.500	\$2,935.38	\$2,935.38

Rpt-ID: RCPEsprj

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0620	668-1200	CATCH BASIN, GP 2	EA	3.000 3118.050	1.500 .250 1.750	\$779.51	\$5,456.59
0625	668-1210	CATCH BASIN, GP 2, ADDL DEPTH	LF	28.000 295.520	.000 18.000 18.000	\$5,319.36	\$5,319.36
0630	668-2100	DROP INLET, GP 1	EA	63.000 2585.700	8.500 .000 8.500	\$0.00	\$21,978.45
0640	668-4300	STORM SEWER MANHOLE, TP 1	EA	38.000 2585.700	12.250 .000 12.250	\$0.00	\$31,674.83
0660	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	2.000 1521.000	1.160 .000 1.160	\$0.00	\$1,764.36
0690	615-1000	JACK OR BORE PIPE - STEEL, 36 IN DIA, 0.500 IN THK	LF	301.000 462.030	160.000 50.000 210.000	\$23,101.50	\$97,026.30
0700	615-1000	JACK OR BORE PIPE - STEEL, 48 IN DIA, 0.500 IN THK	LF	240.000 756.180	.000 120.000 120.000	\$90,741.60	\$90,741.60
0740	169-0015	DRY DETENTION BASIN, NO. - 7	EA	1.000 99495.390	.414 .030 .444	\$2,984.86	\$44,175.95
0785	165-0110	MAINTENANCE OF ROCK FILTER DAM	EA	12.000 310.170	12.000 2.000 14.000	\$620.34	\$4,342.38

Rpt-ID: RCPESPRJ

Georgia

Date: 01/06/2023

User: 01101183

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3CBA2102066-0

Estimate Number: 0010

Pay Period: 12/01/2022
to 12/31/2022

Project Number 0014131

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
0860	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	11.000		
				1166.100	1.000		
					12.000	\$1,166.10	\$13,993.20
0890	603-2036	STN DUMPED RIP RAP, TP 1, 36 IN	SY	120.000	.000		
				67.630	70.933		
					70.933	\$4,797.20	\$4,797.20
9004	217-1000	REMOVAL OF UNDERGROUND STORAGE TANK, EA		.000	.000		
				14078.000	7.000		
					7.000	\$98,546.00	\$98,546.00
		217-1000 UNDERGROUND STORAGE TANK REMOVAL ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$647,745.56	\$4,194,062.05
Project Total Amount:						\$647,745.56	\$6,724,730.43