

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01094640

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0004

Pay Period: 08/02/2022
to 09/01/2022

Contract Location:

SR.133 BEG.N.OF COUNTY LINE RD(CR 459)&EXT.N.OF HOL
540);ALSO INCL.CONST.OF 2 BRIDGES& APPR. OVER SPRIN

Time Allowed: 1050 Days

Elapsed Calender Days: 144 Days

Percent Time: 13.71

District: 4

Area: 05

Contractor:

OXFORD CONSTRUCTION COMPANY
3200 PALMYRA RD.

Date Let: 10/22/2021

Date Awarded: 11/05/2021

Date Contract Executed: 12/11/2021

Date Notice to Proceed: 04/11/2022

ALBANY GA 31707-1221

Date Work Began: 05/31/2022

Phone: (229)883-3232

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 02/23/2025

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$50,271,511.28

Original Contract Amount \$47,771,103.82

Funds Available \$48,972,077.53

Percent Complete 2.58%

Counties:

Dougherty

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0000473	\$50,271,511.28	\$47,771,103.82	\$48,972,077.53	2.58%	\$692,770.97

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/07/2022

User: 01094640

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0004

Pay Period: 08/02/2022
to 09/01/2022

Project Number: 0000473 SR 133 - CNST OF A BRIDGE

Federal State Project Number: 0000473

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$1,299,433.75	\$606,662.78	\$692,770.97
Total Earnings	\$1,299,433.75	\$606,662.78	\$692,770.97
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$1,299,433.75	\$606,662.78	\$692,770.97
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$1,299,433.75	\$606,662.78	

Total Payable: **\$692,770.97**

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01094640

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0004

Pay Period: 08/02/2022

to 09/01/2022

Project Number 0000473

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.069		
				750000.000	.018		
					.087	\$13,500.00	\$65,250.00
		0000473					
0025	201-1500	CLEARING & GRUBBING -	LS	1.000	.080		
				5975000.000	.046		
					.126	\$274,850.00	\$752,850.00
		0000473					
Category Amount:						\$288,350.00	\$818,100.00
Category Number: 0300 Temporary Erosion Control							
0445	163-0240	MULCH	TN	3,000.000	.000		
				75.000	31.490		
					31.490	\$2,361.75	\$2,361.75
0665	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	.000		
				1045.000	1.000		
					1.000	\$1,045.00	\$1,045.00
0670	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	52,300.000	.000		
				2.350	4,092.750		
					4,092.750	\$9,617.96	\$9,617.96
0675	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	73,500.000	1,387.500		
				3.950	6,006.000		
					7,393.500	\$23,723.70	\$29,204.33
0680	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	30,200.000	1,267.000		
				2.450	4,915.000		
					6,182.000	\$12,041.75	\$15,145.90
Category Amount:						\$48,790.16	\$57,374.94
Category Number: 0100 ROADWAY							
1050	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		24.000	.000		
				1675.000	1.000		
					1.000	\$1,675.00	\$1,675.00

Rpt-ID: RCPEsprj

Georgia

Date: 09/07/2022

User: 01094640

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3CBA2102082-0

Estimate Number: 0004

Pay Period: 08/02/2022
to 09/01/2022

Project Number 0000473

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
	Category Number:	0100 ROADWAY					
9125	002-0205	CREDIT ITEM -	LS	.000	.000		
				353955.810	1.000		
					1.000	\$353,955.81	\$353,955.81
		CREDIT ITEM					
		ITEM ADDED BY SA for VEP					
Category Amount:						\$355,630.81	\$355,630.81
Project Total Amount:						\$692,770.97	\$1,299,433.75