

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1565 Days

Elapsed Calender Days:

713 Days

Percent Time:

45.56

District: 2

Area: 02

Contractor:

EVERETT DYKES GRASSING CO., INC.
1339 GA. HWY. 112

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

01/29/2022

COCHRAN

GA 31014-1252

Phone: (478)934-2707

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,186,817.34

Original Contract Amount \$42,281,536.11

Funds Available \$31,652,454.99

Percent Complete 29.95%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,205,314.27	\$42,300,033.04	\$31,670,951.92	29.94%	\$597,051.25

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,534,362.35	\$12,937,311.10	\$597,051.25
Total Earnings	\$13,534,362.35	\$12,937,311.10	\$597,051.25
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$13,534,362.35	\$12,937,311.10	\$597,051.25
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$13,534,362.35	\$12,937,311.10	
		Total Payable:	\$597,051.25

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019

to 09/30/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.528		
				2717378.880	.008		
		MLP00-0087-00(045)			.536	\$21,739.03	\$1,456,515.08
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.613		
				6882422.060	.011		
		MLP00-0087-00(045)			.624	\$75,706.64	\$4,294,631.37
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	160,169.767		
				7.250	7,660.751		
					167,830.518	\$55,540.44	\$1,216,771.26
0033	207-0203	FOUND BKFill MATL, TP II	CY	731.000	452.296		
				59.880	24.967		
					477.263	\$1,495.02	\$28,578.51
0045	318-3000	AGGR SURF CRS	TN	2,000.000	3,238.960		
				39.750	92.720		
					3,331.680	\$3,685.62	\$132,434.28
0084	441-0104	CONC SIDEWALK, 4 IN	SY	9,233.000	.000		
				38.000	646.222		
					646.222	\$24,556.44	\$24,556.44
0094	441-4020	CONC VALLEY GUTTER, 6 IN	SY	954.000	.000		
				47.000	89.349		
					89.349	\$4,199.40	\$4,199.40
0134	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,491.000	13,084.380		
				37.000	685.600		
					13,769.980	\$25,367.20	\$509,489.26
0139	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	5,053.000	2,523.053		
				48.000	145.000		
					2,668.053	\$6,960.00	\$128,066.54

Rpt-ID: RCPEsprj

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0144	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,767.000 57.000	1,976.330 192.600 2,168.930	\$10,978.20	\$123,629.01
0154	550-1420	STORM DRAIN PIPE, 42 IN, H 1-10	LF	446.000 90.000	112.000 113.000 225.000	\$10,170.00	\$20,250.00
0159	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	5,366.000 33.000	2,262.000 360.000 2,622.000	\$11,880.00	\$86,526.00
0174	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	64.000 392.000	18.000 6.000 24.000	\$2,352.00	\$9,408.00
0184	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	30.000 730.000	17.000 1.000 18.000	\$730.00	\$13,140.00
0194	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	17.000 1710.000	12.000 2.000 14.000	\$3,420.00	\$23,940.00
0204	550-4242	FLARED END SECTION 42 IN, STORM DRAIN	EA	4.000 2185.000	1.000 2.000 3.000	\$4,370.00	\$6,555.00
0209	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	2,132.000 62.000	1,361.843 17.778 1,379.621	\$1,102.24	\$85,536.50

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0214	603-7000	PLASTIC FILTER FABRIC	SY	2,668.000	1,578.756		
				7.000	20.778		
					1,599.534	\$145.45	\$11,196.74
Category Amount:						\$264,397.68	\$8,175,423.39
Category Number: 0020 TEMPORARY EROSION CONTROL							
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000	21.000		
				1100.000	1.000		
					22.000	\$1,100.00	\$24,200.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000	62,727.525		
				3.850	51.300		
					62,778.825	\$197.51	\$241,698.48
Category Amount:						\$1,297.51	\$265,898.48
Category Number: 0030 PERMANENT EROSION CONTROL							
0449	163-0240	MULCH	TN	3,284.000	533.130		
				200.000	11.635		
					544.765	\$2,327.00	\$108,953.00
0454	700-6910	PERMANENT GRASSING	AC	172.000	31.689		
				1000.000	1.482		
					33.171	\$1,482.00	\$33,171.00
0464	700-8000	FERTILIZER MIXED GRADE	TN	55.000	27.629		
				425.000	.963		
					28.592	\$409.28	\$12,151.60
0474	716-2000	EROSION CONTROL MATS, SLOPES	SY	28,989.000	38,739.912		
				2.000	2,560.889		
					41,300.801	\$5,121.78	\$82,601.60

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 PERMANENT EROSION CONTROL							
0543	711-0100	TURF REINFORCING MATTING, TP 1	SY	53,162.000	15,790.580		
				4.000	1,365.333		
					17,155.913	\$5,461.33	\$68,623.65
Category Amount:						\$14,801.39	\$305,500.85
Category Number: 0020 TEMPORARY EROSION CONTROL							
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000	7,077.000		
				9.000	514.350		
					7,591.350	\$4,629.15	\$68,322.15
Category Amount:						\$4,629.15	\$68,322.15
Category Number: 0010 ROADWAY							
0769	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000	.445		
				1250000.000	.015		
					.460	\$18,750.00	\$575,000.00
0774	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		214.000	94.000		
				600.000	12.000		
					106.000	\$7,200.00	\$63,600.00
Category Amount:						\$25,950.00	\$638,600.00
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000	914.500		
				125.000	339.570		
					1,254.070	\$42,446.25	\$156,758.75
Category Amount:						\$42,446.25	\$156,758.75
Category Number: 0010 ROADWAY							
0899	668-2100	DROP INLET, GP 1	EA	71.000	32.250		
				3000.000	6.000		
					38.250	\$18,000.00	\$114,750.00

Rpt-ID: RCPESPRJ

Georgia

Date: 10/04/2019

User: rodixon

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0022

Pay Period: 09/01/2019
to 09/30/2019

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0984	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		3,000.000	2,039.250		
				15.500	200.250		
					2,239.500	\$3,103.88	\$34,712.25
Category Amount:						\$21,103.88	\$149,462.25
Category Number: 0070 ALT 2 - SOIL-CEMENT							
1044	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, IN 1 SY		378,903.000	49,976.480		
				10.500	16,222.180		
					66,198.660	\$170,332.89	\$695,085.93
Category Amount:						\$170,332.89	\$695,085.93
Category Number: 0010 ROADWAY							
705	206-0002	BORROW EXCAV, INCL MATL	CY	.000	110,232.500		
				16.750	3,110.000		
					113,342.500	\$52,092.50	\$1,898,486.88
		ADDITIONAL QUANTITY ADDED AT ADJUSTED PRICE					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$52,092.50	\$1,898,486.88
Project Total Amount:						\$597,051.25	\$13,534,362.35