

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2022

User: rodixon

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0054

Pay Period: 05/01/2022
to 05/31/2022

Contract Location:

US 23/SR 87 AT LOG CABIN RD (CR 8) TO S OF SR 257

Time Allowed:

1998 Days

Elapsed Calender Days:

1687 Days

Percent Time:

84.43

District: 2

Area: 02

Contractor:

THE SCRUGGS COMPANY
P. O. BOX 2065

Date Let:

08/18/2017

Date Awarded:

08/18/2017

Date Contract Executed:

10/13/2017

Date Notice to Proceed:

10/18/2017

Date Work Began:

12/15/2017

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/07/2023

VALDOSTA

GA 31604-2065

Phone: (229)242-2388

Escrow Agent:

Surety Co: WESTERN SURETY COMPANY

Current Contract Amount \$45,422,007.52

Original Contract Amount \$42,300,033.04

Funds Available \$14,246,954.40

Percent Complete 68.63%

Counties:

Bleckley

Dodge

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222410-	\$45,422,007.52	\$42,300,033.04	\$14,246,954.40	68.63%	\$478,697.24

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2022

User: rodixon

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0054

Pay Period: 05/01/2022
to 05/31/2022

Project Number: 222410- SR 87 - WIDENING & RECON

Federal State Project Number: MLP00-0087-00(045)

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$31,175,053.12	\$30,696,355.88	\$478,697.24
Total Earnings	\$31,175,053.12	\$30,696,355.88	\$478,697.24
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$31,175,053.12	\$30,696,355.88	\$478,697.24
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$31,175,053.12	\$30,696,355.88	
		Total Payable:	\$478,697.24

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2022

User: rodixon

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0054

Pay Period: 05/01/2022
to 05/31/2022

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.910		
				2717378.880	.016		
		MLP00-0087-00(045)			.926	\$43,478.06	\$2,516,292.84
0015	201-1500	CLEARING & GRUBBING -	LS	1.000	.937		
				6882422.060	.006		
		MLP00-0087-00(045)			.943	\$41,294.53	\$6,490,124.00
0029	205-0001	UNCLASS EXCAV	CY	399,437.000	355,087.962		
				7.250	5,511.170		
					360,599.132	\$39,955.98	\$2,614,343.71
0033	207-0203	FOUND BKFILL MATL, TP II	CY	731.000	1,114.647		
				59.880	14.284		
					1,128.931	\$855.33	\$67,600.39
0045	318-3000	AGGR SURF CRS	TN	2,000.000	8,271.790		
				39.750	134.670		
					8,406.460	\$5,353.13	\$334,156.79
0051	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	781.650		
				65.075	.000		
					781.650	\$0.00	\$50,865.87
		.95 PAY FACTOR APPLIED TO 25MM ASPHALT LOT					
0060	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	465.440		
				52.500	.000		
					465.440	\$0.00	\$24,435.60
		ADDED PAY ITEM 75% PAY PENALTY					
0062	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	5,667.970		
				69.250	.000		
					5,667.970	\$0.00	\$392,506.92
		Price Adj. Temporary Paving wo Lime					
0063	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	910.130		
				66.500	.000		
					910.130	\$0.00	\$60,523.65
		19MM 95% Pay Penalty					

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2022

User: rodixon

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0054

Pay Period: 05/01/2022
to 05/31/2022

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0134	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	18,491.000 37.000	17,570.130 110.700 17,680.830	\$4,095.90	\$654,190.71
0144	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,767.000 57.000	2,713.330 115.500 2,828.830	\$6,583.50	\$161,243.31
0149	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	591.000 74.000	627.800 40.200 668.000	\$2,974.80	\$49,432.00
0194	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	17.000 1710.000	18.000 2.000 20.000	\$3,420.00	\$34,200.00
Category Amount:						\$148,011.23	\$13,449,915.79
Category Number: 0020 TEMPORARY EROSION CONTROL							
0334	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		157.000 175.000	123.750 3.750 127.500	\$656.25	\$22,312.50
0429	167-1500	WATER QUALITY INSPECTIONS	MO	48.000 1100.000	53.000 1.000 54.000	\$1,100.00	\$59,400.00
0439	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	66,850.000 3.850	77,161.425 50.925 77,212.350	\$196.06	\$297,267.55
0689	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		34,560.000 9.000	11,829.450 86.850 11,916.300	\$781.65	\$107,246.70
Category Amount:						\$2,733.96	\$486,226.75

Rpt-ID: RCPESPRJ

Georgia

Date: 06/01/2022

User: rodixon

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1701729-0

Estimate Number: 0054

Pay Period: 05/01/2022
to 05/31/2022

Project Number 222410-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0070 ALT 2 - SOIL-CEMENT							
0794	301-5000	PORTLAND CEMENT	TN	12,277.000 125.000	3,902.390 382.010 4,284.400	\$47,751.25	\$535,550.00
Category Amount:						\$47,751.25	\$535,550.00
Category Number: 0010 ROADWAY							
0949	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	174.000 1500.000	170.560 1.260 171.820	\$1,890.00	\$257,730.00
Category Amount:						\$1,890.00	\$257,730.00
Category Number: 0070 ALT 2 - SOIL-CEMENT							
1044	301-4161	PRE-MIXED SOIL-CEM STAB BASE CRS, 8 IN, INI SY		378,903.000 10.500	188,126.933 24,032.366 212,159.299	\$252,339.84	\$2,227,672.64
Category Amount:						\$252,339.84	\$2,227,672.64
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	350,849.930 25,970.960 376,820.890	\$25,970.96	\$376,820.89
		ASPHALT CEMENT PRICE ADJUSTMENT					
Category Amount:						\$25,970.96	\$376,820.89
Project Total Amount:						\$478,697.24	\$31,175,053.12