

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

976 Days

Percent Time:

108.08

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$8,797,504.10

Percent Complete 66.16%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$8,797,504.01	65.78%	\$542,035.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,007,963.21	\$16,409,857.45	\$598,105.76
Total Earnings	\$17,007,963.21	\$16,409,857.45	\$598,105.76
Stockpiled Materials	\$40,043.04	\$40,043.04	\$0.00
Gross Earnings	\$17,048,006.25	\$16,449,900.49	\$598,105.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$136,437.00)	(\$80,367.00)	(\$56,070.00)
Total:	\$16,911,569.25	\$16,369,533.49	
		Total Payable:	\$542,035.76

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.858		
				183386.640	.029		
					.887	\$5,318.21	\$162,663.95
		245090-					
0025	205-0001	UNCLASS EXCAV	CY	110,000.000	102,408.012		
				8.710	292.833		
					102,700.845	\$2,550.58	\$894,524.36
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000	103,526.816		
				19.770	1,899.290		
					105,426.106	\$37,548.96	\$2,084,274.12
0040	318-3000	AGGR SURF CRS	TN	750.000	745.560		
				45.770	18.690		
					764.250	\$855.44	\$34,979.72
0050	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,287.000	527.670		
				83.791	130.740		
					658.410	\$10,954.77	\$55,168.50
0055	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		52,124.000	23,833.160		
				66.386	4,222.970		
					28,056.130	\$280,343.97	\$1,862,520.22
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,281.270		
				65.636	37.370		
					1,318.640	\$2,452.80	\$86,549.60
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL					
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,384.460		
				63.066	.000		
					1,384.460	\$.00	\$87,312.35
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY					
0065	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		26,132.000	11,271.319		
				70.758	2,490.960		
					13,762.279	\$176,254.10	\$973,784.46

Rpt-ID: RCPEsprj

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 70.008	804.630 38.100 842.730	\$2,667.29	\$58,997.42
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL					
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000 69.345	1,290.650 .000 1,290.650	\$0.00	\$89,500.12
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY					
0070	413-0750	TACK COAT	GL	24,472.000 3.075	7,512.000 1,226.000 8,738.000	\$3,769.95	\$26,869.35
0165	446-1100	PVMT REINF FABRIC STRIPS, TP 2, 18 INCH WID LF		10,261.000 6.250	428.000 37.000 465.000	\$231.25	\$2,906.25
0190	641-1100	GUARDRAIL, TP T	LF	338.000 56.375	283.200 42.500 325.700	\$2,395.94	\$18,361.34
0195	641-1200	GUARDRAIL, TP W	LF	3,250.000 18.450	244.870 933.480 1,178.350	\$17,222.71	\$21,740.56
0200	641-5001	GUARDRAIL ANCHORAGE, TP 1	EA	8.000 1025.000	2.000 1.000 3.000	\$1,025.00	\$3,075.00
0205	641-5015	GUARDRAIL TERMINAL, TP 12A, 31 IN, TANGENT EA		7.000 2547.125	2.000 2.000 4.000	\$5,094.25	\$10,188.50
0215	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	522.000 60.371	982.386 27.000 1,009.386	\$1,630.02	\$60,937.89

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0220	603-7000	PLASTIC FILTER FABRIC	SY	522.000 9.998	982.386 27.000 1,009.386	\$269.93	\$10,091.34
0225	700-6910	PERMANENT GRASSING	AC	100.000 894.650	35.303 1.853 37.156	\$1,657.79	\$33,241.62
0230	700-7000	AGRICULTURAL LIME	TN	300.000 99.995	19.070 1.092 20.162	\$109.19	\$2,016.10
0235	700-8000	FERTILIZER MIXED GRADE	TN	70.000 499.995	20.128 .629 20.757	\$314.50	\$10,378.40
0290	716-2000	EROSION CONTROL MATS, SLOPES	SY	67,816.000 1.100	38,554.705 1,182.343 39,737.048	\$1,300.58	\$43,710.75
Category Amount:						\$553,967.23	\$6,633,791.92
Category Number: 0020 TEMPORARY EROSION CONTROL							
0315	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,144.000 31.689	2,927.475 45.000 2,972.475	\$1,425.99	\$94,193.75
0330	163-0541	CONSTRUCT AND REMOVE ROCK FILTER DAMS EA		37.000 1118.074	50.000 .250 50.250	\$279.52	\$56,183.20
0355	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		109.000 464.080	38.000 1.000 39.000	\$464.08	\$18,099.12
Category Amount:						\$2,169.59	\$168,476.07

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 LIGHTING							
0555	500-3101	CLASS A CONCRETE	CY	27.000	5.657		
				819.750	6.300		
					11.957	\$5,164.43	\$9,801.75
Category Amount:						\$5,164.43	\$9,801.75
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0626	520-2220	PILING, PSC, 20 IN SQ	LF	.000	245.690		
				102.390	.000		
					245.690	\$0.00	\$25,156.20
		PILING, PSC, 20 IN SQ - CUTOFF 75% PAY					
Category Amount:						\$0.00	\$25,156.20
Category Number: 0080 DRAINAGE							
0710	511-1000	BAR REINF STEEL	LB	51,513.000	50,433.927		
				1.095	1,476.000		
					51,909.927	\$1,616.22	\$56,841.37
0715	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,030.000	2,867.070		
				38.999	271.000		
					3,138.070	\$10,568.59	\$122,380.02
0725	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	700.000	438.400		
				57.996	40.300		
					478.700	\$2,337.22	\$27,762.45
0830	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	9.000	8.000		
				800.000	2.000		
					10.000	\$1,600.00	\$8,000.00
0835	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000	5.000		
				900.000	1.000		
					6.000	\$900.00	\$5,400.00
0850	668-1100	CATCH BASIN, GP 1	EA	27.000	18.750		
				3600.000	1.500		
					20.250	\$5,400.00	\$72,900.00

Rpt-ID: RCPESPRJ

Georgia

Date: 07/08/2021

User: 01032650

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0034

Pay Period: 06/01/2021
to 06/30/2021

Project Number 245090-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0080 DRAINAGE							
0860	668-2100	DROP INLET, GP 1	EA	8.000	3.750		
				3100.000	.750		
					4.500	\$2,325.00	\$13,950.00
Category Number: 0080 DRAINAGE							
0870	668-4300	STORM SEWER MANHOLE, TP 1	EA	2.000	.000		
				3600.000	.750		
					.750	\$2,700.00	\$2,700.00
Category Amount:						\$27,447.03	\$309,933.84
Category Number: 0050 LIGHTING							
0890	682-6222	CONDUIT, NONMETL, TP 2, 2 IN	LF	2,150.000	.000		
				6.663	1,404.500		
					1,404.500	\$9,357.48	\$9,357.48
Category Amount:						\$9,357.48	\$9,357.48
Project Total Amount:						\$598,105.76	\$17,007,963.21