

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: 01032650

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0035

Pay Period: 07/01/2021
to 07/31/2021

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

1007 Days

Percent Time:

111.52

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$8,764,085.49

Percent Complete 66.51%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$8,764,085.40	65.91%	\$33,418.61

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: 01032650

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0035

Pay Period: 07/01/2021
to 07/31/2021

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,099,320.82	\$17,007,963.21	\$91,357.61
Total Earnings	\$17,099,320.82	\$17,007,963.21	\$91,357.61
Stockpiled Materials	\$40,043.04	\$40,043.04	\$0.00
Gross Earnings	\$17,139,363.86	\$17,048,006.25	\$91,357.61
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$194,376.00)	(\$136,437.00)	(\$57,939.00)
Total:	\$16,944,987.86	\$16,911,569.25	

Total Payable: **\$33,418.61**

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: 01032650

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0035

Pay Period: 07/01/2021
to 07/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.887		
				183386.640	.021		
					.908	\$3,851.12	\$166,515.07
		245090-					
0025	205-0001	UNCLASS EXCAV	CY	110,000.000	102,700.845		
				8.710	6,069.155		
					108,770.000	\$52,862.34	\$947,386.70
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000	105,426.106		
				19.770	544.590		
					105,970.696	\$10,766.54	\$2,095,040.66
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,318.640		
				65.636	.000		
					1,318.640	\$0.00	\$86,549.60
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL					
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,384.460		
				63.066	.000		
					1,384.460	\$0.00	\$87,312.35
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY					
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	842.730		
				70.008	.000		
					842.730	\$0.00	\$58,997.42
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL					
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,290.650		
				69.345	.000		
					1,290.650	\$0.00	\$89,500.12
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY					
0120	441-0740	CONCRETE MEDIAN, 4 IN	SY	1,875.000	349.229		
				37.000	74.208		
					423.437	\$2,745.70	\$15,667.17
0125	441-0754	CONCRETE MEDIAN, 7 1/2 IN	SY	1,892.000	407.810		
				55.001	53.333		
					461.143	\$2,933.38	\$25,363.44

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: 01032650

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0035

Pay Period: 07/01/2021
to 07/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0130	441-3999	CONCRETE V GUTTER	LF	270.000 38.998	681.000 35.000 716.000	\$1,364.93	\$27,922.57
Category Amount:						\$74,524.01	\$3,600,255.10
Category Number: 0020 TEMPORARY EROSION CONTROL							
0300	163-0240	MULCH	TN	1,450.000 30.440	214.200 4.792 218.992	\$145.87	\$6,666.12
0335	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		40.000 639.950	23.750 5.750 29.500	\$3,679.71	\$18,878.53
0355	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA	EA	109.000 464.080	39.000 1.000 40.000	\$464.08	\$18,563.20
Category Amount:						\$4,289.66	\$44,107.85
Category Number: 0050 LIGHTING							
0555	500-3101	CLASS A CONCRETE	CY	27.000 819.750	11.957 1.400 13.357	\$1,147.65	\$10,949.40
Category Amount:						\$1,147.65	\$10,949.40
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0626	520-2220	PILING, PSC, 20 IN SQ	LF	.000 102.390	245.690 .000 245.690	\$0.00	\$25,156.20
		PILING, PSC, 20 IN SQ - CUTOFF 75% PAY					
Category Amount:						\$0.00	\$25,156.20

Rpt-ID: RCPESPRJ

Georgia

Date: 08/04/2021

User: 01032650

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0035

Pay Period: 07/01/2021
to 07/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 DRAINAGE							
0710	511-1000	BAR REINF STEEL	LB	51,513.000 1.095	51,909.927 328.000 52,237.927	\$359.16	\$57,200.53
0850	668-1100	CATCH BASIN, GP 1	EA	27.000 3600.000	20.250 .750 21.000	\$2,700.00	\$75,600.00
0860	668-2100	DROP INLET, GP 1	EA	8.000 3100.000	4.500 .500 5.000	\$1,550.00	\$15,500.00
Category Amount:						\$4,609.16	\$148,300.53
Category Number: 0010 ROADWAY							
0920	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	40.000 502.375	9.857 3.107 12.964	\$1,560.88	\$6,512.79
Category Amount:						\$1,560.88	\$6,512.79
Category Number: 0080 DRAINAGE							
9050	441-0050	CONC SLOPE DRAIN	SY	.000 321.000	.000 8.250 8.250	\$2,648.25	\$2,648.25
9060	441-0303	CONC SLOPE DRAIN ITEM ADDED BY SUPPLEMENTAL AGREEMENT CONC SPILLWAY, TP 3	EA	.000 2578.000	.000 1.000 1.000	\$2,578.00	\$2,578.00
		CONC SPILLWAY, TP 3 ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$5,226.25	\$5,226.25
Project Total Amount:						\$91,357.61	\$17,099,320.82