

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Contract Location:

SR 15 BYPASS (CR 67) BEGINNING AT SR 242 AND EXTENDI

Time Allowed:

903 Days

Elapsed Calender Days:

1099 Days

Percent Time:

121.71

District: 0

Area: 07

Contractor:

G.P.'S ENTERPRISES, INC.
1500 HWY. 124

Date Let:

07/20/2018

Date Awarded:

07/20/2018

Date Contract Executed:

10/07/2018

Date Notice to Proceed:

10/29/2018

Date Work Began:

11/03/2018

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

04/18/2021

AUBURN

GA 30011-2437

Phone: (770)945-0810

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$25,709,073.35

Original Contract Amount \$24,121,958.75

Funds Available \$8,318,855.92

Percent Complete 68.91%

Counties:

Washington

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
245090-	\$25,709,073.26	\$24,121,958.66	\$8,318,855.83	67.64%	\$134,814.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Project Number: 245090- SR 15 BYP (CR 67) - MAJOR WIDENING & RCNS

Federal State Project Number: 245090-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$17,716,498.39	\$17,523,745.03	\$192,753.36
Total Earnings	\$17,716,498.39	\$17,523,745.03	\$192,753.36
Stockpiled Materials	\$40,043.04	\$40,043.04	\$0.00
Gross Earnings	\$17,756,541.43	\$17,563,788.07	\$192,753.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$366,324.00)	(\$308,385.00)	(\$57,939.00)
Total:	\$17,390,217.43	\$17,255,403.07	

Total Payable: \$134,814.36

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.919		
				183386.640	.002		
					.921	\$366.77	\$168,899.10
		245090-					
0025	205-0001	UNCLASS EXCAV	CY	110,000.000	108,770.000		
				8.710	294.074		
					109,064.074	\$2,561.38	\$949,948.08
0035	310-1101	GR AGGR BASE CRS, INCL MATL	TN	141,528.000	109,541.526		
				19.770	6,174.950		
					115,716.476	\$122,078.76	\$2,287,714.73
0056	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,318.640		
				65.636	.000		
					1,318.640	\$0.00	\$86,549.60
		TEMPORARY - RECYL AC 25MM SP,GP1/2,BM&HL					
0057	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		.000	1,384.460		
				63.066	.000		
					1,384.460	\$0.00	\$87,312.35
		RECYL AC 25MM SP, GP1/2,BM&HL @ 95% PAY					
0066	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	842.730		
				70.008	.000		
					842.730	\$0.00	\$58,997.42
		TEMPORARY - RECYL AC 19 MM SP,GP 1 OR 2, INC BM&HL					
0067	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	1,290.650		
				69.345	.000		
					1,290.650	\$0.00	\$89,500.12
		RECYL AC 19MM SP, GP 1 OR 2, INC BM&HL @ 98 % PAY					
0068	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		.000	824.090		
				67.222	.000		
					824.090	\$0.00	\$55,396.98
		RECYL AC 19 MM SP, GP 1 OR 2, INCL BM&HL @ 95% PAY					
0225	700-6910	PERMANENT GRASSING	AC	100.000	40.481		
				894.650	1.257		
					41.738	\$1,124.58	\$37,340.90

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0230	700-7000	AGRICULTURAL LIME	TN	300.000 99.995	21.841 .800 22.641	\$80.00	\$2,263.99
0235	700-8000	FERTILIZER MIXED GRADE	TN	70.000 499.995	21.833 .500 22.333	\$250.00	\$11,166.39
0270	711-0100	TURF REINFORCING MATTING, TP 1	SY	66,670.000 4.001	18,495.249 455.000 18,950.249	\$1,820.57	\$75,824.68
0290	716-2000	EROSION CONTROL MATS, SLOPES	SY	67,816.000 1.100	39,737.048 1,162.500 40,899.548	\$1,278.75	\$44,989.50
Category Amount:						\$129,560.81	\$3,955,903.84
Category Number: 0020 TEMPORARY EROSION CONTROL							
0300	163-0240	MULCH	TN	1,450.000 30.440	230.204 3.793 233.997	\$115.46	\$7,122.87
0305	163-0300	CONSTRUCTION EXIT	EA	14.000 2530.888	11.500 .250 11.750	\$632.72	\$29,737.94
0310	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	109.000 430.520	74.250 3.750 78.000	\$1,614.45	\$33,580.56
0315	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		1,144.000 31.689	3,107.475 112.500 3,219.975	\$3,564.97	\$102,036.69

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 TEMPORARY EROSION CONTROL							
0325	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		3,986.000	3,288.225		
				14.482	109.875		
					3,398.100	\$1,591.18	\$49,210.50
Category Amount:						\$7,518.78	\$221,688.56
Category Number: 0060 BRIDGE NO 1 - OVER SANDERSVILLE RAILROAD							
0595	500-0100	GROOVED CONCRETE	SY	684.000	.000		
				19.990	707.532		
					707.532	\$14,143.56	\$14,143.56
0626	520-2220	PILING, PSC, 20 IN SQ	LF	.000	245.690		
				102.390	.000		
					245.690	\$0.00	\$25,156.20
		PILING, PSC, 20 IN SQ - CUTOFF 75% PAY					
Category Amount:						\$14,143.56	\$39,299.76
Category Number: 0080 DRAINAGE							
0715	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	4,030.000	3,138.070		
				38.999	121.500		
					3,259.570	\$4,738.32	\$127,118.34
0725	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	700.000	478.700		
				57.996	24.000		
					502.700	\$1,391.89	\$29,154.34
0810	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		126.000	127.000		
				1300.000	3.000		
					130.000	\$3,900.00	\$169,000.00
0835	550-4224	FLARED END SECTION 24 IN, STORM DRAIN	EA	7.000	6.000		
				900.000	1.000		
					7.000	\$900.00	\$6,300.00
Category Amount:						\$10,930.21	\$331,572.68

Rpt-ID: RCPESPRJ

Georgia

Date: 11/03/2021

User: 01032650

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA1801420-0

Estimate Number: 0038

Pay Period: 10/01/2021
to 10/31/2021

Project Number 245090-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0915	632-0003	CHANGEABLE MESSAGE SIGN, PORTABLE, TYF EA		4.000	2.000		
				15300.000	2.000		
					4.000	\$30,600.00	\$61,200.00
Category Amount:						\$30,600.00	\$61,200.00
Category Number: 0080 DRAINAGE							
9050	441-0050	CONC SLOPE DRAIN	SY	.000	8.250		
				321.000	.000		
					8.250	\$0.00	\$2,648.25
		CONC SLOPE DRAIN					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9060	441-0303	CONC SPILLWAY, TP 3	EA	.000	1.000		
				2578.000	.000		
					1.000	\$0.00	\$2,578.00
		CONC SPILLWAY, TP 3					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$0.00	\$5,226.25
Project Total Amount:						\$192,753.36	\$17,716,498.39