

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 996 Days

Elapsed Calender Days: 601 Days

Percent Time: 60.34

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 09/30/2022

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$17,860,199.19

Original Contract Amount \$16,975,660.99

Funds Available \$11,316,947.32

Percent Complete 36.64%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$17,860,199.16	\$16,975,660.96	\$11,316,947.29	36.64%	\$233,896.36

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$6,543,251.87	\$6,309,355.51	\$233,896.36
Total Earnings	\$6,543,251.87	\$6,309,355.51	\$233,896.36
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$6,543,251.87	\$6,309,355.51	\$233,896.36
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$6,543,251.87	\$6,309,355.51	

Total Payable: **\$233,896.36**

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	18,916.770 797.250 19,714.020	\$22,801.35	\$563,820.97
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	1,372.170 .000 1,372.170	\$0.00	\$100,442.84
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCL AC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	5,357.430 .000 5,357.430	\$0.00	\$345,607.81
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	784.910 .000 784.910	\$0.00	\$54,763.17
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCL AC 19mm sp		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% lot pay reduction RECYCL AC 19MM SP		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000 19.150	540.330 1,973.000 2,513.330	\$37,782.95	\$48,130.27
0121	441-3999	CONCRETE V GUTTER	LF	680.000 28.720	519.000 .000 519.000	\$0.00	\$14,905.68

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0136	500-3002	CLASS AA CONCRETE	CY	37.000 1014.890	41.740 .000 41.740	\$0.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500 620.210	227.500 .000 227.500	\$0.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500 834.470	291.500 .000 291.500	\$0.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000 1217.870	133.000 .000 133.000	\$0.00	\$161,976.71
Category Amount:						\$60,584.30	\$1,782,851.92
Category Number: 0020 DRAINAGE ITEMS							
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000 39.160	3,257.560 321.330 3,578.890	\$12,583.28	\$140,149.33
0211	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	3,382.000 50.120	1,158.780 263.500 1,422.280	\$13,206.62	\$71,284.67
0216	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,748.000 67.350	1,181.750 252.500 1,434.250	\$17,005.88	\$96,596.74
0221	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,937.000 93.160	287.500 205.500 493.000	\$19,144.38	\$45,927.88
Category Amount:						\$61,940.16	\$353,958.62

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0231	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	1,315.000 33.410	294.000 129.000 423.000	\$4,309.89	\$14,132.43
0251	550-4230	FLARED END SECTION 30 IN, STORM DRAIN	EA	2.000 1163.330	.000 2.000 2.000	\$2,326.66	\$2,326.66
Category Amount:						\$6,636.55	\$16,459.09
Category Number: 0020 DRAINAGE ITEMS							
0256	550-4236	FLARED END SECTION 36 IN, STORM DRAIN	EA	7.000 1565.320	5.000 2.000 7.000	\$3,130.64	\$10,957.24
Category Amount:						\$3,130.64	\$10,957.24
Category Number: 0010 ROADWAY							
0266	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	45.000 323.360	9.000 4.000 13.000	\$1,293.44	\$4,203.68
Category Amount:						\$1,293.44	\$4,203.68
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	41.000 4.000 45.000	\$11,369.76	\$127,909.80
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	12.000 1.000 13.000	\$2,512.71	\$32,665.23
Category Amount:						\$13,882.47	\$160,575.03

Rpt-ID: RCPESPRJ

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	2.000 .000 2.000	\$0.00	\$6,303.76
Category Amount:						\$0.00	\$6,303.76
Category Number: 0030 SIGNING AND MARKING ITEMS							
0391	150-1000	TRAFFIC CONTROL -	LS	1.000 757812.020	.591 .012 .603	\$9,093.74	\$456,960.65
Category Amount:						\$9,093.74	\$456,960.65
Category Number: 0010 ROADWAY							
0396	210-0100	GRADING COMPLETE -	LS	1.000 3080000.000	.599 .020 .619	\$61,600.00	\$1,906,520.00
Category Amount:						\$61,600.00	\$1,906,520.00
0401	163-0240	MULCH	TN	924.000 185.120	123.410 2.755 126.165	\$510.01	\$23,355.66
0406	163-0232	TEMPORARY GRASSING	AC	26.000 384.460	11.732 1.012 12.744	\$389.07	\$4,899.56
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	18.000 1.000 19.000	\$1,000.00	\$19,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000 8468.140	7.000 .000 7.000	\$0.00	\$59,276.98
IV							
0546	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		163.000 97.090	.750 10.500 11.250	\$1,019.45	\$1,092.26

Rpt-ID: RCPEsprj

Georgia

Date: 09/09/2021

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0019

Pay Period: 07/24/2021
to 08/31/2021

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0591	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	12,019.000 3.000	9,817.500 217.500 10,035.000	\$652.50	\$30,105.00
0596	207-0203	FOUND BK FILL MATL, TP II	CY	12.000 200.000	.000 26.360 26.360	\$5,272.00	\$5,272.00
0631	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	1.000 100000.000	.610 .030 .640	\$3,000.00	\$64,000.00
0666	600-0001	FLOWABLE FILL	CY	95.240 158.680	54.000 20.973 74.973	\$3,328.00	\$11,896.72
0831	611-3021	RECONSTR SAN SEW MANHOLE, TYPE 1, ADDL LF		50.500 62.670	11.300 9.000 20.300	\$564.03	\$1,272.20
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	9.000 .000 9.000	\$.00	\$21,729.87
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$.00	\$137,032.40
Category Amount:						\$77,335.06	\$2,285,452.65
Project Total Amount:						\$233,896.36	\$6,543,251.87