

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1239 Days

Elapsed Calender Days: 1119 Days

Percent Time: 90.31

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2023

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$6,304,773.67

Percent Complete 65.72%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$6,304,773.64	65.72%	\$68,873.22

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,088,425.51	\$12,019,552.29	\$68,873.22
Total Earnings	\$12,088,425.51	\$12,019,552.29	\$68,873.22
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,088,425.51	\$12,019,552.29	\$68,873.22
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,088,425.51	\$12,019,552.29	

Total Payable: **\$68,873.22**

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000	9,645.560		
				73.200	.000		
					9,645.560	\$.00	\$706,054.99
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		.000	193.300		
		MATL & H LIME		65.430	.000		
					193.300	\$.00	\$12,647.62
		Temp RECYCL AC 12.5mm SP					
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		20,948.000	16,784.260		
		TL & H LIME		64.510	.000		
					16,784.260	\$.00	\$1,082,752.61
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,428.000	4,307.680		
		L & H LIME		69.770	.000		
					4,307.680	\$.00	\$300,546.83
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	130.490		
		L & H LIME		69.020	.000		
					130.490	\$.00	\$9,006.42
		Temporary RECYCL AC 19mm sp					
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		.000	803.410		
		L & H LIME		55.816	.000		
					803.410	\$.00	\$44,843.13
		80% lot pay reduction RECYCL AC 19MM SP					
0076	441-0050	CONC SLOPE DRAIN	SY	22.000	40.630		
				106.380	.000		
					40.630	\$.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000	3,053.560		
				38.300	.000		
					3,053.560	\$.00	\$116,951.35
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	109.190		
				64.890	.000		
					109.190	\$.00	\$7,085.34

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	14,816.250		
				19.150	.000		
					14,816.250	\$.00	\$283,731.19
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000 239.360	5.000 .000 5.000	\$0.00	\$1,196.80
Category Amount:						\$0.00	\$3,193,349.39
Category Number: 0020 DRAINAGE ITEMS							
0276	668-1100	CATCH BASIN, GP 1	EA	109.000 2842.440	77.500 .000 77.500	\$0.00	\$220,289.10
0286	668-2100	DROP INLET, GP 1	EA	50.000 2512.710	20.000 .000 20.000	\$0.00	\$50,254.20
Category Amount:						\$0.00	\$270,543.30
Category Number: 0010 ROADWAY							
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000 3151.880	6.000 .000 6.000	\$0.00	\$18,911.28
Category Amount:						\$0.00	\$18,911.28
Category Number: 0020 DRAINAGE ITEMS							
0306	603-7000	PLASTIC FILTER FABRIC	SY	2,818.000 4.110	4,980.196 44.139 5,024.335	\$181.41	\$20,650.02
Category Amount:						\$181.41	\$20,650.02
Category Number: 0010 ROADWAY							
0401	163-0240	MULCH	TN	924.000 185.120	163.380 2.064 165.444	\$382.09	\$30,626.99

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0406	163-0232	TEMPORARY GRASSING	AC	26.000	16.983		
				384.460	1.118		
					18.101	\$429.83	\$6,959.11
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	37.000		
				1000.000	1.000		
					38.000	\$1,000.00	\$38,000.00
0421	700-7000	AGRICULTURAL LIME	TN	104.000	2.979		
				134.430	.080		
					3.059	\$10.75	\$411.22
0426	700-8000	FERTILIZER MIXED GRADE	TN	37.000	4.176		
				410.740	.100		
					4.276	\$41.07	\$1,756.32
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP -	EA	9.000	9.000		
				8468.140	.000		
					9.000	\$0.00	\$76,213.26
		IV					
0546	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		163.000	93.500		
				97.090	3.000		
					96.500	\$291.27	\$9,369.19
0601	603-2182	STN DUMPED RIP RAP, TP 3, 24 IN	SY	2,818.000	4,985.388		
				60.440	44.139		
					5,029.527	\$2,667.76	\$303,984.61
0666	600-0001	FLOWABLE FILL	CY	95.240	83.862		
				158.680	5.000		
					88.862	\$793.40	\$14,100.62
0691	670-1040	WATER MAIN, 4 IN	LF	339.000	462.500		
				18.520	42.750		
					505.250	\$791.73	\$9,357.23
		, PVC					

Rpt-ID: RCPEsprj

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0701	670-1060	WATER MAIN, 6 IN	LF	4,508.000	3,976.500		
				18.660	31.420		
					4,007.920	\$586.30	\$74,787.79
		, PVC					
0711	670-1080	WATER MAIN, 8 IN	LF	301.000	319.830		
				29.400	2.000		
					321.830	\$58.80	\$9,461.80
		, PVC					
0721	670-1100	WATER MAIN, 10 IN	LF	2,439.000	2,136.583		
				39.640	120.650		
					2,257.233	\$4,782.57	\$89,476.72
		, PVC					
0731	670-1500	CAP OR REMOVE EXISTING WATER MAIN	EA	6.000	2.000		
				768.430	3.000		
					5.000	\$2,305.29	\$3,842.15
0736	670-2008	GATE VALVE -	EA	2.000	1.000		
				967.060	2.000		
					3.000	\$1,934.12	\$2,901.18
		3 IN					
0741	670-2040	GATE VALVE, 4 IN	EA	3.000	1.000		
				1183.040	2.000		
					3.000	\$2,366.08	\$3,549.12
0746	670-2060	GATE VALVE, 6 IN	EA	23.000	15.000		
				1353.910	3.000		
					18.000	\$4,061.73	\$24,370.38
0751	670-2080	GATE VALVE, 8 IN	EA	5.000	3.000		
				1499.430	1.000		
					4.000	\$1,499.43	\$5,997.72
0756	670-2100	GATE VALVE, 10 IN	EA	18.000	6.000		
				2277.030	2.000		
					8.000	\$4,554.06	\$18,216.24

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0781	670-5620	WATER SERVICE LINE, 3/4 IN	LF	933.000 8.220	641.500 123.000 764.500	\$1,011.06	\$6,284.19
0801	670-9710	RELOCATE EXIST FIRE HYDRANT	EA	8.000 2741.940	2.500 1.000 3.500	\$2,741.94	\$9,596.79
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	11.000 .000 11.000	\$0.00	\$26,558.73
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$0.00	\$137,032.40
9090	670-5020	WATER SERVICE LINE, 2 IN	LF	.000 24.960	62.000 20.000 82.000	\$499.20	\$2,046.72
9120	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000 16000.000	.380 .120 .500	\$1,920.00	\$8,000.00
9130	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	.000 49411.770	.375 .125 .500	\$6,176.47	\$24,705.89
9140	210-0100	CONSTRUCTION VIBRATION MONITORING EXTENDED ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
		GRADING COMPLETE -	LS	.000 40000.000	.375 .125 .500	\$5,000.00	\$20,000.00
		GRADING COMPLETE - EXTENDED PROJECT MANAGEMENT ITEM ADDED BY SUPPLEMENTAL AGREEMENT					

Rpt-ID: RCPESPRJ

Georgia

Date: 02/13/2023

User: 01101859

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0037

Pay Period: 01/01/2023
to 01/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9150	150-1000	TRAFFIC CONTROL -	LS	.000	.375		
				182294.900	.125		
					.500	\$22,786.86	\$91,147.45
		TRAFFIC CONTORL - ADDITIONAL FOR SA					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$68,691.81	\$1,048,753.82
Project Total Amount:						\$68,873.22	\$12,088,425.51