

Rpt-ID: RCPESPRJ

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

US 221/US 1/SR 4 BEGINNING NORTH OF NIMROD RD
AND EXTENDING TO CLARKMILLS RD.

Time Allowed: 1239 Days

Elapsed Calender Days: 1178 Days

Percent Time: 95.08

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 09/20/2019

Date Awarded: 09/20/2019

Date Contract Executed: 12/22/2019

Date Notice to Proceed: 01/09/2020

Date Work Began: 02/07/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/31/2023

THOMSON

GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$18,393,199.18

Original Contract Amount \$16,975,660.99

Funds Available \$6,006,065.73

Percent Complete 67.35%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222150-	\$18,393,199.15	\$16,975,660.96	\$6,006,065.70	67.35%	\$208,628.91

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 222150- US 221/US 1/SR 4 - WIDNEING & RECONSTRUCTIO

Federal State Project Number: 222150-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,387,133.45	\$12,178,504.54	\$208,628.91
Total Earnings	\$12,387,133.45	\$12,178,504.54	\$208,628.91
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$12,387,133.45	\$12,178,504.54	\$208,628.91
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,387,133.45	\$12,178,504.54	

Total Payable: **\$208,628.91**

Rpt-ID: RCPESPRJ

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0021	310-1101	GR AGGR BASE CRS, INCL MATL	TN	64,107.000 28.600	46,401.850 409.930 46,811.780	\$11,724.00	\$1,338,816.91
0031	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		12,498.000 73.200	9,645.560 .000 9,645.560	\$0.00	\$706,054.99
0042	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN MATL & H LIME Temp RECYCL AC 12.5mm SP		.000 65.430	193.300 .000 193.300	\$0.00	\$12,647.62
0046	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		20,948.000 64.510	16,784.260 .000 16,784.260	\$0.00	\$1,082,752.61
0051	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		7,428.000 69.770	4,307.680 .000 4,307.680	\$0.00	\$300,546.83
0052	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME Temporary RECYCL AC 19mm sp		.000 69.020	130.490 .000 130.490	\$0.00	\$9,006.42
0053	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME 80% lot pay reduction RECYCL AC 19MM SP		.000 55.816	803.410 .000 803.410	\$0.00	\$44,843.13
0076	441-0050	CONC SLOPE DRAIN	SY	22.000 106.380	40.630 .000 40.630	\$0.00	\$4,322.22
0081	441-0104	CONC SIDEWALK, 4 IN	SY	9,731.000 38.300	3,218.561 920.662 4,139.223	\$35,261.35	\$158,532.24

Rpt-ID: RCPEsprj

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0086	441-0108	CONC SIDEWALK, 8 IN	SY	426.000	109.191		
				64.890	80.653		
					189.844	\$5,233.57	\$12,318.98
0091	441-0303	CONC SPILLWAY, TP 3	EA	6.000	5.000		
				2659.570	.000		
					5.000	\$.00	\$13,297.85
0096	441-0304	CONC SPILLWAY, TP 4	EA	2.000	1.000		
				2340.430	.000		
					1.000	\$.00	\$2,340.43
0106	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	25,140.000	14,816.250		
				19.150	.000		
					14,816.250	\$.00	\$283,731.19
0111	441-4020	CONC VALLEY GUTTER, 6 IN	SY	872.000	399.186		
				68.090	34.222		
					433.408	\$2,330.18	\$29,510.75
0121	441-3999	CONCRETE V GUTTER	LF	680.000	692.500		
				28.720	.000		
					692.500	\$.00	\$19,888.60
0136	500-3002	CLASS AA CONCRETE	CY	37.000	41.740		
				1014.890	.000		
					41.740	\$.00	\$42,361.51
0146	621-6201	CONCRETE SIDE BARRIER, TP 2-SA	LF	227.500	227.500		
				620.210	.000		
					227.500	\$.00	\$141,097.78
0151	621-6202	CONCRETE SIDE BARRIER, TP 2-SB	LF	291.500	291.500		
				834.470	.000		
					291.500	\$.00	\$243,248.01

Rpt-ID: RCPEsprj

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0156	621-6203	CONCRETE SIDE BARRIER, TP 2-SC	LF	133.000	133.000		
				1217.870	.000		
					133.000	\$.00	\$161,976.71
0186	500-9999	CLASS B CONC, BASE OR PVMT WIDENING	CY	181.000	5.000		
				239.360	.000		
					5.000	\$.00	\$1,196.80
Category Amount:						\$54,549.10	\$4,608,491.58
Category Number:		0020 DRAINAGE ITEMS					
0206	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	10,290.000	6,889.090		
				39.160	256.010		
					7,145.100	\$10,025.35	\$279,802.12
0216	550-1300	STORM DRAIN PIPE, 30 IN, H 1-10	LF	2,748.000	1,905.410		
				67.350	433.410		
					2,338.820	\$29,190.16	\$157,519.53
0221	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	2,937.000	1,935.100		
				93.160	414.760		
					2,349.860	\$38,639.04	\$218,912.96
0276	668-1100	CATCH BASIN, GP 1	EA	109.000	79.000		
				2842.440	5.250		
					84.250	\$14,922.81	\$239,475.57
0286	668-2100	DROP INLET, GP 1	EA	50.000	21.500		
				2512.710	3.750		
					25.250	\$9,422.66	\$63,445.93
Category Amount:						\$102,200.02	\$959,156.11
Category Number:		0010 ROADWAY					
0301	668-4300	STORM SEWER MANHOLE, TP 1	EA	8.000	6.750		
				3151.880	.750		
					7.500	\$2,363.91	\$23,639.10

Rpt-ID: RCPEsprj

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0416	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 1000.000	39.000 1.000 40.000	\$1,000.00	\$40,000.00
0446	639-5000	PRESTRESSED CONC STRAIN POLE, TP - IV	EA	9.000 8468.140	9.000 .000 9.000	\$0.00	\$76,213.26
0471	647-2120	PULL BOX, PB-2	EA	39.000 351.700	12.000 8.000 20.000	\$2,813.60	\$7,034.00
0476	647-2130	PULL BOX, PB-3	EA	3.000 477.020	6.000 2.000 8.000	\$954.04	\$3,816.16
0481	647-6057	PEDESTAL POLE	EA	12.000 1994.640	.000 3.000 3.000	\$5,983.92	\$5,983.92
0546	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF	EA	163.000 97.090	97.250 8.250 105.500	\$800.99	\$10,243.00
0866	668-3300	SAN SEWER MANHOLE, TP 1	EA	12.000 2414.430	11.000 .000 11.000	\$0.00	\$26,558.73
0921	621-6200	CONCRETE SIDE BARRIER, TP 2-S	LF	248.000 552.550	248.000 .000 248.000	\$0.00	\$137,032.40
9120	153-1300	FIELD ENGINEERS OFFICE TP 3	EA	.000 16000.000	.500 .250 .750	\$4,000.00	\$12,000.00
		FIELD ENGINEERS OFFICE TP 3 EXTENDED TIME					

Rpt-ID: RCPEsprj

Georgia

Date: 04/13/2023

User: 01101859

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA1902031-0

Estimate Number: 0039

Pay Period: 03/01/2023
to 03/31/2023

Project Number 222150-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9130	154-1000	CONSTRUCTION VIBRATION MONITORING	LS	.000	.625		
				49411.770	.125		
					.750	\$6,176.47	\$37,058.83
		CONSTRUCTION VIBRATION MONITORING EXTENDED ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9140	210-0100	GRADING COMPLETE -	LS	.000	.625		
				40000.000	.125		
					.750	\$5,000.00	\$30,000.00
		GRADING COMPLETE - EXTENDED PROJECT MANAGEMENT ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
9150	150-1000	TRAFFIC CONTROL -	LS	.000	.625		
				182294.900	.125		
					.750	\$22,786.86	\$136,721.18
		TRAFFIC CONTORL - ADDITIONAL FOR SA ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
Category Amount:						\$51,879.79	\$546,300.58
Project Total Amount:						\$208,628.91	\$12,387,133.45