

Rpt-ID: RCPEsprj

Georgia

Date: 11/18/2020

User: c0004422

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0006

Pay Period: 09/02/2020
to 10/31/2020

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed: 830 Days

Elapsed Calendar Days: 345 Days

Percent Time: 41.57

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 04/07/2020

Date Notice to Proceed: 11/22/2019

Date Work Began: 04/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/28/2022

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,559,358.53

Original Contract Amount \$6,798,004.71

Funds Available \$5,073,881.22

Percent Complete 40.72%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$5,073,881.22	40.72%	\$610,234.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/18/2020

User: c0004422

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0006

Pay Period: 09/02/2020
to 10/31/2020

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,485,477.31	\$2,875,242.68	\$610,234.63
Total Earnings	\$3,485,477.31	\$2,875,242.68	\$610,234.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,485,477.31	\$2,875,242.68	\$610,234.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,485,477.31	\$2,875,242.68	
		Total Payable:	\$610,234.63

Rpt-ID: RCPEsprj

Georgia

Date: 11/18/2020

User: c0004422

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0006

Pay Period: 09/02/2020
to 10/31/2020

Project Number 0012575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.385		
				510000.000	.201		
					.586	\$102,510.00	\$298,860.00
		0012575					
0019	210-0100	GRADING COMPLETE -	LS	1.000	.559		
				2023558.240	.200		
					.759	\$404,711.65	\$1,535,880.70
		0012575					
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	5.000		
				500.000	2.000		
					7.000	\$1,000.00	\$3,500.00
0124	207-0203	FOUND BKFILL MATL, TP II	CY	60.000	.000		
				95.400	18.288		
					18.288	\$1,744.68	\$1,744.68
0129	310-1101	GR AGGR BASE CRS, INCL MATL	TN	30,491.000	2,317.410		
				21.500	2,027.060		
					4,344.470	\$43,581.79	\$93,406.11
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	645.700		
				73.470	.000		
					645.700	\$0.00	\$47,439.58
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN TL & H LIME		8,551.000	975.570		
				67.150	.000		
					975.570	\$0.00	\$65,509.53
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME		4,970.000	636.510		
				67.450	.000		
					636.510	\$0.00	\$42,932.60
0208	500-3002	CLASS AA CONCRETE	CY	134.000	.000		
				955.000	49.580		
					49.580	\$47,348.90	\$47,348.90

Rpt-ID: RCPEsprj

Georgia

Date: 11/18/2020

User: c0004422

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0006

Pay Period: 09/02/2020
to 10/31/2020

Project Number 0012575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0214	511-1000	BAR REINF STEEL	LB	17,155.000	.000		
				1.000	6,347.350		
					6,347.350	\$6,347.35	\$6,347.35
0309	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	580.000	87.300		
				74.200	40.300		
					127.600	\$2,990.26	\$9,467.92
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	1.000		
				4266.670	.000		
					1.000	\$.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5066.670	.000		
					2.000	\$.00	\$10,133.34
		SEWERMANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000	2.000		
				5866.670	.000		
					2.000	\$.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$610,234.63	\$2,178,570.72
Project Total Amount:						\$610,234.63	\$3,485,477.31