

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2022

User: C0007623

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0020

Pay Period: 01/01/2022
to 02/27/2022

Contract Location:

SR 56 BEGINNING AT US 25/SR 121 BYPASS AND EXTENDING
CATES MEAD RD (CR 54).

Time Allowed: 830 Days

Elapsed Calendar Days: 829 Days

Percent Time: 99.88

District: 2

Area: 03

Contractor:

C AND H PAVING, INC.
P.O. BOX 1809

Date Let: 11/22/2019

Date Awarded: 11/22/2019

Date Contract Executed: 04/07/2020

Date Notice to Proceed: 11/22/2019

Date Work Began: 04/21/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 02/28/2022

THOMSON GA 30824

Phone: (706)595-5351

Escrow Agent:

Surety Co: FIDELITY AND DEPOSIT COMPANY OF MARYLAND

Current Contract Amount \$8,559,358.53

Original Contract Amount \$6,798,004.71

Funds Available \$2,997,010.28

Percent Complete 64.99%

Counties:

Burke

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012575	\$8,559,358.53	\$6,798,004.71	\$2,997,010.28	64.99%	\$2,778.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/08/2022

User: C0007623

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0020

Pay Period: 01/01/2022
to 02/27/2022

Project Number: 0012575 SR 56 - WIDENING & RECONSTR

Federal State Project Number: 0012575

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$5,562,348.25	\$5,559,569.75	\$2,778.50
Total Earnings	\$5,562,348.25	\$5,559,569.75	\$2,778.50
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$5,562,348.25	\$5,559,569.75	\$2,778.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$5,562,348.25	\$5,559,569.75	

Total Payable: **\$2,778.50**

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2022

User: C0007623

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0020

Pay Period: 01/01/2022
to 02/27/2022

Project Number 0012575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0013	150-1000	TRAFFIC CONTROL -	LS	1.000	.896		
				510000.000	.004		
					.900	\$2,040.00	\$459,000.00
		0012575					
0044	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GAT	EA	120.000	.750		
				318.000	.750		
					1.500	\$238.50	\$477.00
0104	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	20.000		
				500.000	1.000		
					21.000	\$500.00	\$10,500.00
0144	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		9,773.000	6,459.650		
				73.470	.000		
					6,459.650	\$.00	\$474,590.49
0149	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		8,551.000	4,773.050		
		TL & H LIME		67.150	.000		
					4,773.050	\$.00	\$320,510.31
0159	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		4,970.000	3,695.360		
		L & H LIME		67.450	.000		
					3,695.360	\$.00	\$249,252.03
0184	441-6012	CONC CURB & GUTTER, 6 IN X 24 IN, TP 2	LF	118.000	112.500		
				23.000	.000		
					112.500	\$.00	\$2,587.50
0208	500-3002	CLASS AA CONCRETE	CY	134.000	134.000		
				955.000	.000		
					134.000	\$.00	\$127,970.00
0479	668-2100	DROP INLET, GP 1	EA	7.000	1.000		
				4000.000	.000		
					1.000	\$.00	\$4,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 03/08/2022

User: C0007623

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA1902082-0

Estimate Number: 0020

Pay Period: 01/01/2022
to 02/27/2022

Project Number 0012575

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0484	668-4300	STORM SEWER MANHOLE, TP 1	EA	1.000 4400.000	1.000 .000 1.000	\$0.00	\$4,400.00
0540	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 4266.670	1.000 .000 1.000	\$0.00	\$4,266.67
		SEWER MANHOLE, 0'-6' DEPTH					
0541	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 5066.670	2.000 .000 2.000	\$0.00	\$10,133.34
		SEWERANHOLE, 6'-8' DEPTH					
0542	668-3300	SAN SEWER MANHOLE, TP 1	EA	.000 5866.670	2.000 .000 2.000	\$0.00	\$11,733.34
		SEWER MANHOLE 8'-10'					
Category Amount:						\$2,778.50	\$1,679,420.68
Project Total Amount:						\$2,778.50	\$5,562,348.25