

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 1 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Contract Location:

I-185/SR 411 AT BUENA VISTA RD (CS 2228).

Time Allowed: 1324 Days

Elapsed Calender Days: 1062 Days

Percent Time: 80.21

District: 0

Area: 08

Contractor:

C. W. MATTHEWS CONTRACTING CO., INC.
P. O. DRAWER 970

Date Let: 05/22/2020

Date Awarded: 05/22/2020

Date Contract Executed: 09/27/2020

Date Notice to Proceed: 12/04/2020

MARIETTA GA 30061-0970

Date Work Began: 00/00/0000

Phone: (770)422-7520

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 07/19/2024

Surety Co: FEDERAL INSURANCE COMPANY

Current Contract Amount \$26,231,457.16

Original Contract Amount \$25,629,825.46

Funds Available \$12,006,933.59

Percent Complete 51.24%

Counties:

Muscogee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0012577	\$26,231,457.14	\$25,629,825.44	\$12,006,933.57	54.23%	\$431,006.73

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 2 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number: 0012577 I-185/SR 411 - INTERCHANGE CONSTR

Federal State Project Number: 0012577

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,440,296.91	\$12,998,835.78	\$441,461.13
Total Earnings	\$13,440,296.91	\$12,998,835.78	\$441,461.13
Stockpiled Materials	\$784,226.66	\$794,681.06	(\$10,454.40)
Gross Earnings	\$14,224,523.57	\$13,793,516.84	\$431,006.73
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$14,224,523.57	\$13,793,516.84	

Total Payable: **\$431,006.73**

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 3 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023

to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.750		
				947645.590	.026		
					.776	\$24,638.79	\$735,372.98
		0012577					
Category Amount:						\$24,638.79	\$735,372.98
Category Number: 0040 EROSION CONTROL							
0035	163-0240	MULCH	TN	284.000	113.651		
				250.000	5.791		
					119.442	\$1,447.75	\$29,860.50
0055	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		124.000	29.250		
				175.000	3.000		
					32.250	\$525.00	\$5,643.75
0060	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		8,229.000	7,928.000		
				1.000	296.000		
					8,224.000	\$296.00	\$8,224.00
0065	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		1,365.000	2,278.000		
				1.000	40.000		
					2,318.000	\$40.00	\$2,318.00
0095	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	32.000		
				300.000	1.000		
					33.000	\$300.00	\$9,900.00
0110	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	2,730.000	3,185.250		
				3.500	66.000		
					3,251.250	\$231.00	\$11,379.38
Category Amount:						\$2,839.75	\$67,325.63
Category Number: 0010 ROADWAY							
0120	210-0100	GRADING COMPLETE -	LS	1.000	.810		
				6884674.860	.024		
					.834	\$165,232.20	\$5,741,818.83
		0012577					

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 4 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
0125	310-1101	GR AGGR BASE CRS, INCL MATL	TN	37,900.000	15,125.320		
				29.530	1,975.600		
					17,100.920	\$58,339.47	\$504,990.17
0155	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		690.000	685.160		
		MATL & H LIME		93.430	.000		
					685.160	\$.00	\$64,014.50
0160	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		7,500.000	1,322.410		
		TL & H LIME		84.350	.000		
					1,322.410	\$.00	\$111,545.28
0165	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		7,000.000	1,355.710		
		L & H LIME		86.100	.000		
					1,355.710	\$.00	\$116,726.63
0180	433-1000	REINF CONC APPROACH SLAB	SY	808.000	404.000		
				201.490	.000		
					404.000	\$.00	\$81,401.96
0185	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		5,600.000	2,959.820		
				87.670	.000		
					2,959.820	\$.00	\$259,487.42
0190	439-0026	PLAIN PC CONC PVMT, CL 3 CONC, 12 INCH THK SY		5,670.000	1,293.056		
				100.040	205.833		
					1,498.889	\$20,591.53	\$149,948.86
0230	441-3999	CONCRETE V GUTTER	LF	1,270.000	1,213.000		
				36.840	.000		
					1,213.000	\$.00	\$44,686.92
0245	441-6222	CONC CURB & GUTTER, 8 IN X 30 IN, TP 2	LF	19,000.000	1,187.000		
				18.100	.000		
					1,187.000	\$.00	\$21,484.70

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 5 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0270	500-3110	CLASS A CONCRETE, TYPE P1, RETAINING WAL LF		590.000 521.800	306.000 .000 306.000	\$0.00	\$159,670.80
0275	500-3115	CLASS A CONCRETE, TYPE P2, RETAINING WAL LF		1,035.000 652.830	991.320 .000 991.320	\$0.00	\$647,163.44
0280	500-3120	CLASS A CONCRETE, TYPE P3, RETAINING WAL LF		455.000 931.560	221.450 .000 221.450	\$0.00	\$206,293.96
Category Amount:						\$244,163.20	\$8,109,233.47
Category Number: 0020 DRAINAGE							
0285	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	6.330 1311.000	4.540 .000 4.540	\$0.00	\$5,951.94
0300	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	6,735.000 54.220	3,988.200 56.330 4,044.530	\$3,054.21	\$219,294.42
0310	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	2,282.000 74.600	1,242.000 24.000 1,266.000	\$1,790.40	\$94,443.60
0330	550-1360	STORM DRAIN PIPE, 36 IN, H 1-10	LF	539.000 102.120	253.000 85.800 338.800	\$8,761.90	\$34,598.26
0360	610-6015	REM DROP INLET	EA	41.000 863.440	14.000 2.000 16.000	\$1,726.88	\$13,815.04

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 6 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0020		DRAINAGE					
0370	610-6625	REM MANHOLE	EA	2.000	1.000		
				1000.000	1.000		
					2.000	\$1,000.00	\$2,000.00
0685	668-1100	CATCH BASIN, GP 1	EA	75.000	12.750		
				3892.000	3.000		
					15.750	\$11,676.00	\$61,299.00
0695	668-1200	CATCH BASIN, GP 2	EA	3.000	1.500		
				4851.000	.000		
					1.500	\$.00	\$7,276.50
0705	668-2100	DROP INLET, GP 1	EA	18.000	4.500		
				2552.000	.000		
					4.500	\$.00	\$11,484.00
0720	668-4300	STORM SEWER MANHOLE, TP 1	EA	13.000	4.250		
				2385.000	1.000		
					5.250	\$2,385.00	\$12,521.25
Category Amount:						\$30,394.39	\$462,684.01
Category Number: 0030		BRIDGE NO. 1 - OVER I-185/SR 411					
0880	441-0004	CONC SLOPE PAV, 4 IN	SY	1,439.000	602.390		
				55.690	.000		
					602.390	\$.00	\$33,547.10
0890	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.460		
				865250.030	.000		
					.460	\$.00	\$398,015.01
	1						
0895	500-2100	CONCRETE BARRIER	LF	939.000	470.000		
				72.850	.000		
					470.000	\$.00	\$34,239.50

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 7 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
0900	500-3002	CLASS AA CONCRETE	CY	406.000 683.910	197.020 .000 197.020	\$0.00	\$134,743.95
0905	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO · LF 1		3,525.000 254.120	1,644.970 .000 1,644.970	\$0.00	\$418,019.78
0920	520-2216	PILING, PSC, 16 IN SQ	LF	790.000 90.940	279.740 .000 279.740	\$0.00	\$25,439.56
0925	520-2218	PILING, PSC, 18 IN SQ	LF	1,550.000 106.580	647.790 .000 647.790	\$0.00	\$69,041.46
Category Amount:						\$0.00	\$1,113,046.36
Category Number: 0010 ROADWAY							
1040	660-1425	GRAVITY SEWER MAIN, 8 IN, - PVC	LF	883.000 186.000	297.000 371.000 668.000	\$69,006.00	\$124,248.00
1045	660-2043	SEWER LATERAL, 6 IN	LF	400.000 152.000	300.000 15.000 315.000	\$2,280.00	\$47,880.00
1060	668-3300	SAN SEWER MANHOLE, TP 1	EA	13.000 2900.000	3.000 5.000 8.000	\$14,500.00	\$23,200.00
1065	668-3311	SAN SEWER MANHOLE, TP 1, ADDL DEPTH, CL · LF		45.000 150.000	.000 3.140 3.140	\$471.00	\$471.00

Rpt-ID: RCPESPRJ

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 8 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1070	660-4035	STEEL CASING, 16 IN	LF	70.000 95.000	.000 40.000 40.000	\$3,800.00	\$3,800.00
1075	500-3101	CLASS A CONCRETE	CY	35.000 250.000	58.160 .000 58.160	\$0.00	\$14,540.00
1100	670-1490	CUT AND CAP EXISTING WATER MAIN	EA	20.000 1250.000	13.000 2.000 15.000	\$2,500.00	\$18,750.00
1135	670-4530	CONCRETE THRUST COLLAR, 16 IN PIPE	EA	6.000 4000.000	5.000 1.000 6.000	\$4,000.00	\$24,000.00
1140	670-5010	WATER SERVICE LINE, 1 IN	LF	500.000 25.000	60.000 24.000 84.000	\$600.00	\$2,100.00
1150	670-5020	WATER SERVICE LINE, 2 IN	LF	500.000 32.000	41.000 4.000 45.000	\$128.00	\$1,440.00
1155	670-5620	WATER SERVICE LINE, 3/4 IN	LF	1,000.000 24.000	464.000 85.000 549.000	\$2,040.00	\$13,176.00
1170	670-7340	LINE STOP, 16 IN	EA	6.000 16000.000	4.000 2.000 6.000	\$32,000.00	\$96,000.00
1185	670-9920	REMOVE EXISTING FIRE HYDRANT	EA	4.000 1100.000	2.000 1.000 3.000	\$1,100.00	\$3,300.00

Rpt-ID: RCPEsprj

Georgia

Date: 11/09/2023

User: C0004520

Department of Transportation

Page 9 of 9

Estimate Summary By Project

Contract ID: B3TIA1902107-1

Estimate Number: 0034

Pay Period: 10/01/2023
to 10/31/2023

Project Number 0012577

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
1200	670-9725	RELOCATE EXIST WATER METER IN NEW VAUL` EA		33.000	20.000		
				1750.000	4.000		
					24.000	\$7,000.00	\$42,000.00
Category Amount:						\$139,425.00	\$414,905.00
Category Number: 0030 BRIDGE NO. 1 - OVER I-185/SR 411							
1341	520-2218	PILING, PSC, 18 IN SQ	LF	.000	92.210		
				79.935	.000		
					92.210	\$0.00	\$7,370.81
		Piling, PSC, 18IN SQ, Pile Cutoffs					
1342	520-2216	PILING, PSC, 16 IN SQ	LF	.000	20.260		
				68.205	.000		
					20.260	\$0.00	\$1,381.83
		Piling , PSC, 16 IN SQ, Pile Cutoffs					
Category Amount:						\$0.00	\$8,752.64
Project Total Amount:						\$441,461.13	\$13,440,296.91