

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: wedavis

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0007

Pay Period: 12/01/2020
to 12/31/2020

Contract Location:

SR 32 BEGINNING WEST OF TROY CARTER RD (CR 296)

Time Allowed:

647 Days

Elapsed Calender Days:

192 Days

Percent Time:

29.68

District: 4

Area: 02

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let:

03/20/2020

Date Awarded:

03/20/2020

Date Contract Executed:

05/27/2020

Date Notice to Proceed:

06/23/2020

Date Work Began:

06/24/2020

Phone:

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Escrow Agent:

Adjusted Completion Date:

03/31/2022

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$21,643,561.02

Original Contract Amount \$20,295,137.12

Funds Available \$17,760,574.93

Percent Complete 17.94%

Counties:

Coffee

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
421345-	\$21,643,561.02	\$20,295,137.12	\$17,760,574.93	17.94%	\$371,363.78

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: wedavis

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0007

Pay Period: 12/01/2020
to 12/31/2020

Project Number: 421345- SR 32 - WIDEN & RECON

Federal State Project Number: 421345-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$3,882,986.09	\$3,511,622.31	\$371,363.78
Total Earnings	\$3,882,986.09	\$3,511,622.31	\$371,363.78
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$3,882,986.09	\$3,511,622.31	\$371,363.78
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$3,882,986.09	\$3,511,622.31	

Total Payable: **\$371,363.78**

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2021

User: wedavis

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0007

Pay Period: 12/01/2020
to 12/31/2020

Project Number 421345-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.391		
				513560.000	.021		
					.412	\$10,784.76	\$211,586.72
		421345-					
0255	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,132.000	1,256.000		
				25.720	1,380.000		
					2,636.000	\$35,493.60	\$67,797.92
0260	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	958.000	536.000		
				30.350	422.000		
					958.000	\$12,807.70	\$29,075.30
0265	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	580.000	542.000		
				40.720	38.000		
					580.000	\$1,547.36	\$23,617.60
0285	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		79.000	22.000		
				450.000	43.000		
					65.000	\$19,350.00	\$29,250.00
0290	550-3624	SAFETY END SECTION 24 IN, SIDE DRAIN, 6:1 S EA		24.000	6.000		
				700.000	8.000		
					14.000	\$5,600.00	\$9,800.00
0295	550-3630	SAFETY END SECTION 30 IN, SIDE DRAIN, 6:1 S EA		14.000	10.000		
				1395.000	2.000		
					12.000	\$2,790.00	\$16,740.00
0305	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	44.000	20.000		
				271.500	10.000		
					30.000	\$2,715.00	\$8,145.00
0310	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	10.000	4.000		
				325.880	2.000		
					6.000	\$651.76	\$1,955.28

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2021

User: wedavis

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: B3TIA2001321-0

Estimate Number: 0007

Pay Period: 12/01/2020
to 12/31/2020

Project Number 421345-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0040 ROADWAY							
0515	163-0240	MULCH	TN	1,330.000 100.000	79.275 252.000 331.275	\$25,200.00	\$33,127.50
0575	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TFLF		39,799.000 0.500	1,000.000 500.000 1,500.000	\$250.00	\$750.00
0630	167-1500	WATER QUALITY INSPECTIONS	MO	22.000 11200.000	5.000 1.000 6.000	\$11,200.00	\$67,200.00
0700	615-1100	DIRECTIONAL BORE PIPE - 6 IN	LF	2,600.000 60.000	936.000 1,645.000 2,581.000	\$98,700.00	\$154,860.00
0710	665-0020	STEEL CASING - 10 IN	LF	420.000 150.000	90.000 200.000 290.000	\$30,000.00	\$43,500.00
0725	665-0015	STEEL GAS MAIN - 6 IN	LF	22,205.000 57.280	12,145.000 1,995.000 14,140.000	\$114,273.60	\$809,939.20
Category Amount:						\$371,363.78	\$1,507,344.52
Project Total Amount:						\$371,363.78	\$3,882,986.09