

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES& A

Time Allowed: 840 Days

Elapsed Calender Days: 172 Days

Percent Time: 20.48

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
P. O. Box 268

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 07/10/2020

Date Notice to Proceed: 07/13/2020

Date Work Began: 07/24/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,461,706.79

Original Contract Amount \$62,942,505.15

Funds Available \$49,319,507.13

Percent Complete 18.56%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$65,461,706.79	\$62,942,505.15	\$49,319,507.13	24.66%	\$2,185,062.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$12,151,651.69	\$10,043,283.94	\$2,108,367.75
Total Earnings	\$12,151,651.69	\$10,043,283.94	\$2,108,367.75
Stockpiled Materials	\$3,990,547.97	\$3,913,853.23	\$76,694.74
Gross Earnings	\$16,142,199.66	\$13,957,137.17	\$2,185,062.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$16,142,199.66	\$13,957,137.17	

Total Payable: **\$2,185,062.49**

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.390		
				2000000.000	.073		
		522220-			.463	\$146,000.00	\$926,000.00
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.703		
				5000000.000	.005		
		522220-			.708	\$25,000.00	\$3,540,000.00
0055	318-3000	AGGR SURF CRS	TN	5,500.000	311.550		
				38.120	23.420		
					334.970	\$892.77	\$12,769.06
Category Amount:						\$171,892.77	\$4,478,769.06
Category Number: 0020 DRAINAGE							
0205	576-1018	SLOPE DRAIN PIPE, 18 IN	LF	419.000	.000		
				27.480	201.000		
					201.000	\$5,523.48	\$5,523.48
0209	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	19,872.000	744.000		
				33.850	2,536.500		
					3,280.500	\$85,860.53	\$111,044.93
0252	511-1000	BAR REINF STEEL	LB	153,799.000	81,818.580		
				0.010	5,474.000		
					87,292.580	\$54.74	\$872.93
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000	725.334		
				650.060	60.625		
					785.959	\$39,409.89	\$510,920.51
0269	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	88.000	4.000		
				713.270	6.000		
					10.000	\$4,279.62	\$7,132.70

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	.000 1.000 1.000	\$1,584.51	\$1,584.51
Category Amount:						\$136,712.77	\$637,079.06
Category Number: 0050 EROSION CONTROL							
0459	163-0232	TEMPORARY GRASSING	AC	35.000 900.000	27.713 16.500 44.213	\$14,850.00	\$39,791.70
0464	163-0240	MULCH	TN	2,134.000 150.000	876.893 127.064 1,003.957	\$19,059.60	\$150,593.55
0469	163-0300	CONSTRUCTION EXIT	EA	21.000 1535.270	2.000 2.000 4.000	\$3,070.54	\$6,141.08
0484	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		53.000 417.800	7.500 3.750 11.250	\$1,566.75	\$4,700.25
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	692.250 224.250 916.500	\$1,199.74	\$4,903.28
0490	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 546+50 LT		1.000 9239.790	.000 .750 .750	\$6,929.84	\$6,929.84
0495	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA 543+00 RT		1.000 12100.480	.000 .750 .750	\$9,075.36	\$9,075.36

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 5 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0545	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		30,503.000 0.310	.000 250.000 250.000	\$77.50	\$77.50
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,577.000 0.310	.000 103.000 103.000	\$31.93	\$31.93
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	5.000 1.000 6.000	\$250.00	\$1,500.00
0640	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		50,925.000 0.310	100.000 250.000 350.000	\$77.50	\$108.50
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	.758 .075 .833	\$39.00	\$433.16
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	10,038.461 2,355.667 12,394.128	\$4,711.33	\$24,788.26
Category Amount:						\$60,939.09	\$249,074.41
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	3.000 8.000 11.000	\$23,874.16	\$32,826.97
Category Amount:						\$23,874.16	\$32,826.97

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
0750	207-0203	FOUND BKFILL MATL, TP II	CY	38.000 164.260	25.037 12.519 37.556	\$2,056.37	\$6,168.95
Category Amount:						\$2,056.37	\$6,168.95
Category Number: 0080 BRIDGE 1							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 5692805.680	.000 .008 .008	\$45,542.45	\$45,542.45
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	13,273.000 178.930	2,308.330 2,140.000 4,448.330	\$382,910.20	\$795,939.69
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	3,360.000 203.300	.000 .000 .000	\$0.00	\$0.00
0801	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 1444167.070	.000 .005 .005	\$7,220.84	\$7,220.84
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	4,059.120 2,788.480 6,847.600	\$257,181.51	\$631,554.15
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
0881	524-0300	LOAD TEST, CAISSON - 72 IN	EA	1.000 200000.000	.000 1.000 1.000	\$200,000.00	\$200,000.00
Category Amount:						\$892,855.00	\$2,737,923.25

Rpt-ID: RCPESPRJ

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	37.980 75.960 113.940	\$127,459.36	\$191,189.04
1026	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	260.000 41.920	159.704 90.741 250.445	\$3,803.86	\$10,498.65
1041	511-1000	BAR REINF STEEL	LB	42,461.000 1.050	7,624.390 15,248.780 22,873.170	\$16,011.22	\$24,016.83
1051	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	1,135.000 110.320	375.950 1,200.770 1,576.720	\$132,468.95	\$173,943.75
1086	523-1100	DYNAMIC PILE TEST	EA	5.000 3444.560	4.000 1.000 5.000	\$3,444.56	\$17,222.80
Category Amount:						\$283,187.95	\$416,871.07
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	407.200 111.000 518.200	\$186,255.78	\$869,529.24
1151	511-1000	BAR REINF STEEL	LB	241,570.000 1.050	42,805.000 11,367.000 54,172.000	\$11,935.35	\$56,880.60
Category Amount:						\$198,191.13	\$926,409.84
Category Number: 0010 ROADWAY							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000 5.280	178,714.692 64,119.957 242,834.649	\$338,553.37	\$1,282,166.95

Rpt-ID: RCPEsprj

Georgia

Date: 01/07/2021

User: bmurphy

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0006

Pay Period: 12/01/2020
to 12/31/2020

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000 17.390	.000 .000 .000	\$0.00	\$0.00
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	11.080 .000 11.080	\$0.00	\$18,815.17
Category Amount:						\$338,553.37	\$1,300,982.12
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 69.173	25.880 1.520 27.400	\$105.14	\$1,895.33
		16 IN PSC PILE CUT OFF					
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 71.460	383.390 .000 383.390	\$0.00	\$27,397.05
		20 IN PSC PILE CUTOFF					
Category Amount:						\$105.14	\$29,292.38
Project Total Amount:						\$2,108,367.75	\$12,151,651.69