

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 1 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES& A

Time Allowed: 840 Days

Elapsed Calender Days: 203 Days

Percent Time: 24.17

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
P. O. Box 268

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 07/10/2020

Date Notice to Proceed: 07/13/2020

Date Work Began: 07/24/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,461,706.79

Original Contract Amount \$62,942,505.15

Funds Available \$47,619,712.63

Percent Complete 21.03%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$65,461,706.79	\$62,942,505.15	\$47,619,712.63	27.26%	\$1,699,794.50

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 2 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$13,768,657.37	\$12,151,651.69	\$1,617,005.68
Total Earnings	\$13,768,657.37	\$12,151,651.69	\$1,617,005.68
Stockpiled Materials	\$4,073,336.79	\$3,990,547.97	\$82,788.82
Gross Earnings	\$17,841,994.16	\$16,142,199.66	\$1,699,794.50
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$17,841,994.16	\$16,142,199.66	

Total Payable: **\$1,699,794.50**

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 3 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.463		
				2000000.000	.034		
					.497	\$68,000.00	\$994,000.00
		522220-					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.708		
				5000000.000	.014		
					.722	\$70,000.00	\$3,610,000.00
		522220-					
0055	318-3000	AGGR SURF CRS	TN	5,500.000	334.970		
				38.120	144.000		
					478.970	\$5,489.28	\$18,258.34
Category Amount:						\$143,489.28	\$4,622,258.34
Category Number: 0020 DRAINAGE							
0202	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,316.000	1,122.000		
				25.320	50.000		
					1,172.000	\$1,266.00	\$29,675.04
0209	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	19,872.000	3,280.500		
				33.850	2,222.500		
					5,503.000	\$75,231.63	\$186,276.55
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000	785.960		
				650.060	.000		
					785.960	\$0.00	\$510,921.16
0269	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	88.000	10.000		
				713.270	12.000		
					22.000	\$8,559.24	\$15,691.94
0294	611-9000	CAPPING MINOR STRUCTURE	EA	30.000	.000		
				628.770	1.000		
					1.000	\$628.77	\$628.77

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 4 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0309	668-5000	JUNCTION BOX	EA	11.000 1584.510	1.000 .000 1.000	\$0.00	\$1,584.51
Category Amount:						\$85,685.64	\$744,777.97
Category Number: 0050 EROSION CONTROL							
0464	163-0240	MULCH	TN	2,134.000 150.000	1,003.957 96.274 1,100.231	\$14,441.10	\$165,034.65
0469	163-0300	CONSTRUCTION EXIT	EA	21.000 1535.270	4.000 2.000 6.000	\$3,070.54	\$9,211.62
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	916.500 1,944.000 2,860.500	\$10,400.40	\$15,303.68
0545	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		30,503.000 0.310	250.000 50.000 300.000	\$15.50	\$93.00
0555	170-2000	STAKED SILT RETENTION BARRIER	LF	905.000 9.000	385.000 103.000 488.000	\$927.00	\$4,392.00
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		17,577.000 0.310	103.000 200.000 303.000	\$62.00	\$93.93
0626	167-1000	WATER QUALITY MONITORING AND SAMPLING EA		26.000 250.000	1.000 1.000 2.000	\$250.00	\$500.00

Estimate Summary By Project

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

		Item Description 1			Prev Qty			
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount		Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period		Amount
		Supplemental Description 2						
Category Number:		0050 EROSION CONTROL						
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000	6.000			
				250.000	1.000			
					7.000	\$250.00		\$1,750.00
0636	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	61,005.000	30,045.750			
				2.250	1,694.250			
					31,740.000	\$3,812.06		\$71,415.00
0640	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF	LF	50,925.000	350.000			
				0.310	345.000			
					695.000	\$106.95		\$215.45
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000	54,241.500			
				3.250	10,573.750			
					64,815.250	\$34,364.69		\$210,649.56
Category Amount:						\$67,700.24		\$478,658.89
Category Number:		0020 DRAINAGE						
0650	603-2181	STN DUMPED RIP RAP, TP 3, 18 IN	SY	145.000	216.086			
				66.310	33.889			
					249.975	\$2,247.18		\$16,575.84
0665	603-7000	PLASTIC FILTER FABRIC	SY	549.000	216.086			
				1.620	33.889			
					249.975	\$54.90		\$404.96
Category Amount:						\$2,302.08		\$16,980.80
Category Number:		0050 EROSION CONTROL						
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000	.833			
				520.000	.100			
					.933	\$52.00		\$485.16
Category Amount:						\$52.00		\$485.16

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 6 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	11.000 16.000 27.000	\$47,748.32	\$80,575.29
Category Amount:						\$47,748.32	\$80,575.29
Category Number: 0080 BRIDGE 1							
0751	207-0203	FOUND BKFILL MATL, TP II	CY	85.000 164.260	.000 46.694 46.694	\$7,669.96	\$7,669.96
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO - 1	LS	1.000 5692805.680	.008 .006 .014	\$34,156.83	\$79,699.28
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	13,273.000 178.930	4,448.330 2,202.000 6,650.330	\$394,003.86	\$1,189,943.55
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO - 1	LF	3,360.000 203.300	.000 .000 .000	\$.00	\$0.00
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - 1	LF	3,474.000 288.320	.000 .000 .000	\$.00	\$0.00
0801	511-3000	SUPERSTR REINF STEEL, BR NO - 1	LS	1.000 1444167.070	.005 .004 .009	\$5,776.67	\$12,997.50
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	6,847.600 1,680.600 8,528.200	\$155,001.74	\$786,555.89

Rpt-ID: RCPESPRJ

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 7 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$.00	\$1,057,666.12
0845	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	652.000 41.920	.000 412.500 412.500	\$17,292.00	\$17,292.00
Category Amount:						\$613,901.06	\$3,151,824.30
Category Number: 0110 BRIDGE 4							
0936	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	113.940 71.260 185.200	\$119,572.85	\$310,761.90
Category Amount:						\$119,572.85	\$310,761.90
Category Number: 0010 ROADWAY							
0941	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	26,822.000 2.100	15,357.000 701.000 16,058.000	\$1,472.10	\$33,721.80
Category Amount:						\$1,472.10	\$33,721.80
Category Number: 0110 BRIDGE 4							
1041	511-1000	BAR REINF STEEL	LB	42,461.000 1.050	22,873.170 14,623.830 37,497.000	\$15,355.02	\$39,371.85
Category Amount:						\$15,355.02	\$39,371.85
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	518.200 135.960 654.160	\$228,138.16	\$1,097,667.40

Rpt-ID: RCPEsprj

Georgia

Date: 02/05/2021

User: bmurphy

Department of Transportation

Page 8 of 8

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0007

Pay Period: 01/01/2021
to 01/31/2021

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
1151	511-1000	BAR REINF STEEL	LB	241,570.000	54,172.000		
				1.050	38,432.160		
					92,604.160	\$40,353.77	\$97,234.37
Category Amount:						\$268,491.93	\$1,194,901.77
Category Number: 0010 ROADWAY							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000	242,834.649		
				5.280	47,230.003		
					290,064.652	\$249,374.42	\$1,531,541.36
1191	310-5060	GR AGGR BASE CRS, 6 INCH, INCL MATL	SY	79,020.000	.000		
				17.390	.000		
					.000	\$0.00	\$0.00
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000	11.080		
				1698.120	.000		
					11.080	\$0.00	\$18,815.17
Category Amount:						\$249,374.42	\$1,550,356.53
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000	27.400		
				69.173	26.900		
					54.300	\$1,860.74	\$3,756.07
		16 IN PSC PILE CUT OFF					
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
					383.390	\$0.00	\$27,397.05
		20 IN PSC PILE CUTOFF					
Category Amount:						\$1,860.74	\$31,153.12
Project Total Amount:						\$1,617,005.68	\$13,768,657.37