

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES& A

Time Allowed: 840 Days

Elapsed Calender Days: 657 Days

Percent Time: 78.21

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 07/10/2020

Date Notice to Proceed: 07/13/2020

Date Work Began: 07/24/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 10/30/2022

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$65,101,364.97

Original Contract Amount \$62,942,505.15

Funds Available \$14,641,814.86

Percent Complete 74.47%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$65,101,364.97	\$62,942,505.15	\$14,641,814.87	77.51%	\$1,242,469.49

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$48,482,757.65	\$47,128,049.45	\$1,354,708.20
Total Earnings	\$48,482,757.65	\$47,128,049.45	\$1,354,708.20
Stockpiled Materials	\$1,976,792.45	\$2,089,031.16	(\$112,238.71)
Gross Earnings	\$50,459,550.10	\$49,217,080.61	\$1,242,469.49
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$50,459,550.10	\$49,217,080.61	

Total Payable: **\$1,242,469.49**

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.882		
				5000000.000	.009		
					.891	\$45,000.00	\$4,455,000.00
		522220-					
0030	207-0203	FOUND BKFILL MATL, TP II	CY	312.000	439.807		
				102.670	65.423		
					505.230	\$6,716.98	\$51,871.96
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		8,622.000	.000		
				90.620	8,577.111		
					8,577.111	\$777,257.80	\$777,257.80
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000	4,391.820		
				69.330	.000		
					4,391.820	\$.00	\$304,484.88
0055	318-3000	AGGR SURF CRS	TN	5,500.000	3,427.620		
				38.120	69.520		
					3,497.140	\$2,650.10	\$133,310.98
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		66,670.000	48,810.190		
		TL & H LIME		80.350	.000		
					48,810.190	\$.00	\$3,921,898.77
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,522.000	19,549.600		
		L & H LIME		74.770	1,473.360		
					21,022.960	\$110,163.13	\$1,571,886.72
0080	413-0750	TACK COAT	GL	88,241.000	6,131.000		
				2.160	874.000		
					7,005.000	\$1,887.84	\$15,130.80
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000	1,066.660		
				196.000	.000		
					1,066.660	\$.00	\$209,065.36

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0165	641-1200	GUARDRAIL, TP W	LF	16,793.000 18.000	4,346.000 371.000 4,717.000	\$6,678.00	\$84,906.00
Category Amount:						\$950,353.85	\$11,524,813.27
Category Number: 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000 2700.000	2.000 .000 2.000	\$0.00	\$5,400.00
0202	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	3,316.000 25.320	1,972.000 506.000 2,478.000	\$12,811.92	\$62,742.96
0209	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	19,872.000 33.850	14,904.400 206.000 15,110.400	\$6,973.10	\$511,487.04
0214	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	452.000 55.010	136.330 80.000 216.330	\$4,400.80	\$11,900.31
0220	550-1301	STORM DRAIN PIPE, 30 IN, H 10-15	LF	643.000 74.710	346.670 64.000 410.670	\$4,781.44	\$30,681.16
0252	511-1000	BAR REINF STEEL	LB	153,799.000 0.010	87,292.580 4,442.400 91,734.980	\$44.42	\$917.35
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000 650.060	789.855 35.064 824.919	\$22,793.70	\$536,246.85

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 DRAINAGE							
0258	550-3418	SAFETY END SECTION 18 IN, SIDE DRAIN, 4:1 S EA		116.000 460.610	68.000 18.000 86.000	\$8,290.98	\$39,612.46
0269	550-4218	FLARED END SECTION 18 IN, STORM DRAIN EA		88.000 713.270	41.000 1.000 42.000	\$713.27	\$29,957.34
0304	668-4300	STORM SEWER MANHOLE, TP 1 EA		10.000 2292.630	3.000 .000 3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX EA		11.000 1584.510	7.000 .000 7.000	\$0.00	\$11,091.57
Category Amount:						\$60,809.63	\$1,246,914.93
Category Number: 0050 EROSION CONTROL							
0464	163-0240	MULCH TN		2,134.000 150.000	1,830.722 125.763 1,956.485	\$18,864.45	\$293,472.75
0479	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 6 LF		458.000 13.850	1,159.500 60.000 1,219.500	\$831.00	\$16,890.08
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	12,859.500 1,464.000 14,323.500	\$7,832.40	\$76,630.73
0540	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		115.000 117.630	58.000 1.500 59.500	\$176.45	\$6,998.99

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0606	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES	LF	17,577.000 0.310	11,799.000 1,205.000 13,004.000	\$373.55	\$4,031.24
0621	165-0105	MAINTENANCE OF INLET SEDIMENT TRAP	EA	115.000 80.000	113.000 11.000 124.000	\$880.00	\$9,920.00
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	21.000 1.000 22.000	\$250.00	\$5,500.00
0636	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	61,005.000 2.250	43,592.000 1,117.500 44,709.500	\$2,514.38	\$100,596.38
0640	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF	LF	50,925.000 0.310	6,900.000 245.000 7,145.000	\$75.95	\$2,214.95
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	90,073.250 1,196.250 91,269.500	\$3,887.81	\$296,625.88
0671	700-6910	PERMANENT GRASSING	AC	69.000 1100.000	44.491 17.509 62.000	\$19,259.90	\$68,200.00
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	27.340 .800 28.140	\$49.60	\$1,744.68
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	18.683 1.600 20.283	\$832.00	\$10,547.16

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000	88,057.416		
				2.000	1,511.839		
					89,569.255	\$3,023.68	\$179,138.51
Category Amount:						\$58,851.17	\$1,072,511.35
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000	81.000		
				2984.270	3.000		
					84.000	\$8,952.81	\$250,678.68
Category Amount:						\$8,952.81	\$250,678.68
Category Number: 0110 BRIDGE 4							
0749	207-0203	FOUND BKFILL MATL, TP II	CY	38.000	.000		
				164.260	12.519		
					12.519	\$2,056.37	\$2,056.37
Category Amount:						\$2,056.37	\$2,056.37
Category Number: 0080 BRIDGE 1							
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				5692805.680	.000		
					.980	\$0.00	\$5,578,949.57
	1						
Category Amount:						\$0.00	\$5,578,949.57
Category Number: 0100 BRIDGE 3							
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				612960.090	.000		
					.980	\$0.00	\$600,700.89
	3						
Category Amount:						\$0.00	\$600,700.89
Category Number: 0110 BRIDGE 4							
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				594001.120	.000		
					.950	\$0.00	\$564,301.06
	4 RT						
Category Amount:						\$0.00	\$564,301.06

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 8 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0090 BRIDGE 2							
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				518399.700	.000		
					.950	\$0.00	\$492,479.72
	2						
Category Amount:						\$0.00	\$492,479.72
Category Number: 0080 BRIDGE 1							
0781	500-2100	CONCRETE BARRIER	LF	8,148.000	8,148.000		
				69.160	.000		
					8,148.000	\$0.00	\$563,515.68
Category Amount:						\$0.00	\$563,515.68
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,479.000	1,479.000		
				178.860	.000		
					1,479.000	\$0.00	\$264,533.94
	3						
Category Amount:						\$0.00	\$264,533.94
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,474.000	1,474.000		
				178.940	.000		
					1,474.000	\$0.00	\$263,757.56
	2						
Category Amount:						\$0.00	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	13,273.000	13,273.000		
				178.930	.000		
					13,273.000	\$0.00	\$2,374,937.89
	1						
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000	3,360.000		
				203.300	.000		
					3,360.000	\$0.00	\$683,088.00
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF		3,474.000	3,474.000		
				288.320	.000		
					3,474.000	\$0.00	\$1,001,623.68
		1					
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000	8,528.200		
				92.230	.000		
					8,528.200	\$0.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000	11,100.610		
				95.280	.000		
					11,100.610	\$0.00	\$1,057,666.12
Category Amount:						\$0.00	\$5,903,871.58
Category Number: 0110 BRIDGE 4							
0846	211-0300	BRIDGE EXCAVATION, STREAM CROSSING	CY	260.000	.000		
				41.920	107.437		
					107.437	\$4,503.76	\$4,503.76
Category Amount:						\$4,503.76	\$4,503.76
Category Number: 0090 BRIDGE 2							
0895	500-3101	CLASS A CONCRETE	CY	70.000	69.600		
				2528.350	.000		
					69.600	\$0.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000	1,571.100		
				106.010	.000		
					1,571.100	\$0.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number: 0100 BRIDGE 3							
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO - LF		388.000	388.000		
				175.480	.000		
					388.000	\$0.00	\$68,086.24
		3					
Category Amount:						\$0.00	\$68,086.24

Date: 05/04/2022

Page 10 of 13

Pay Period: 04/01/2022

to 04/30/2022

Project Number 522220-

		Item Description 1			Prev Qty		Amount	
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period		This	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date		Period	Amount
		Supplemental Description 2						
Category Number:		0110 BRIDGE 4						
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO · LF		1,776.000	1,775.520			
				247.400	.000			
					1,775.520		\$.00	\$439,263.65
		4 RT						
0921	520-1318	PILING IN PLACE, METAL SHELL, 18 IN OD	LF	1,135.000	.000			
				110.320	533.585			
					533.585		\$58,865.10	\$58,865.10
Category Amount:							\$58,865.10	\$498,128.75
Category Number:		0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE						
0935	500-3002	CLASS AA CONCRETE	CY	316.000	316.000			
				1489.420	.000			
					316.000		\$.00	\$470,656.72
Category Amount:							\$0.00	\$470,656.72
Category Number:		0110 BRIDGE 4						
0936	500-3002	CLASS AA CONCRETE	CY	225.000	224.900			
				1677.980	.000			
					224.900		\$.00	\$377,377.70
Category Amount:							\$0.00	\$377,377.70
Category Number:		0010 ROADWAY						
0941	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	26,822.000	24,308.000			
				2.100	3,080.000			
					27,388.000		\$6,468.00	\$57,514.80
Category Amount:							\$6,468.00	\$57,514.80
Category Number:		0090 BRIDGE 2						
1011	500-2100	CONCRETE BARRIER	LF	588.000	588.000			
				69.160	.000			
					588.000		\$.00	\$40,666.08
Category Amount:							\$0.00	\$40,666.08

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 11 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 BRIDGE 3							
1016	500-2100	CONCRETE BARRIER	LF	748.000 69.160	748.000 .000 748.000	\$0.00	\$51,731.68
Category Amount:						\$0.00	\$51,731.68
Category Number: 0110 BRIDGE 4							
1021	500-3002	CLASS AA CONCRETE	CY	225.000 1677.980	.000 31.370 31.370	\$52,638.23	\$52,638.23
1036	511-1000	BAR REINF STEEL	LB	42,461.000 1.050	.000 2,994.331 2,994.331	\$3,144.05	\$3,144.05
Category Amount:						\$55,782.28	\$55,782.28
Category Number: 0100 BRIDGE 3							
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000 106.010	2,600.990 .000 2,600.990	\$0.00	\$275,730.95
1060	500-3101	CLASS A CONCRETE	CY	90.000 2528.350	89.600 .000 89.600	\$0.00	\$226,540.16
Category Amount:						\$0.00	\$502,271.11
Category Number: 0110 BRIDGE 4							
1091	523-1100	DYNAMIC PILE TEST	EA	5.000 3444.560	.000 3.000 3.000	\$10,333.68	\$10,333.68
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
Category Amount:						\$10,333.68	\$59,229.80

Rpt-ID: RCPESPRJ

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38
Category Number: 0010 ROADWAY							
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	17.090 .000 17.090	\$0.00	\$29,020.87
Category Amount:						\$0.00	\$29,020.87
Category Number: 0120 ALT 1 - GR AGGR BASE CRS							
1261	310-5100	GR AGGR BASE CRS, 10 INCH, INCL MATL	SY	197,286.000 21.500	179,761.629 5,688.872 185,450.501	\$122,310.75	\$3,987,185.77
Category Amount:						\$122,310.75	\$3,987,185.77
Category Number: 0010 ROADWAY							
1281	150-5010	TRAFFIC CONTROL, PORTABLE IMPACT ATTENL EA		10.000 1447.000	6.000 1.000 7.000	\$1,447.00	\$10,129.00
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	173,626.050 13,973.800 187,599.850	\$13,973.80	\$187,599.85
		(IN#1)					
Category Amount:						\$15,420.80	\$197,728.85
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 69.173	54.300 .000 54.300	\$0.00	\$3,756.07
		16 IN PSC PILE CUT OFF					

Rpt-ID: RCPEsprj

Georgia

Date: 05/04/2022

User: bmurphy

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0022

Pay Period: 04/01/2022
to 04/30/2022

Project Number 522220-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Qty This Period			
		Supplemental Description 1		Qty To Date			
		Supplemental Description 2		Unit Price			
	Category Number:	0080 BRIDGE 1					
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000	383.390		
				71.460	.000		
					383.390	\$.00	\$27,397.05
		20 IN PSC PILE CUTOFF					
Category Amount:						\$0.00	\$31,153.12
Project Total Amount:						\$1,354,708.20	\$48,482,757.65