

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 1 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Contract Location:

9.403MI.@ US 1/SR 4 - WIDENING & RECONSTR,4BRGES& A

Time Allowed: 1042 Days

Elapsed Calender Days: 992 Days

Percent Time: 95.20

District: 5

Area: 01

Contractor:

UNITED INFRASTRUCTURE GROUP INC.
5562 PENDERGRASS BLVD

Date Let: 04/17/2020

Date Awarded: 04/17/2020

Date Contract Executed: 07/10/2020

Date Notice to Proceed: 07/13/2020

Date Work Began: 07/24/2020

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 05/20/2023

GREAT FALLS SC 29055

Phone: (803)581-6000

Escrow Agent:

Surety Co: ARCH INSURANCE COMPANY

Current Contract Amount \$66,956,968.30

Original Contract Amount \$62,942,505.15

Funds Available \$1,782,201.67

Percent Complete 97.34%

Counties:

Appling Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522220-	\$66,956,968.29	\$62,942,505.15	\$1,782,201.69	97.34%	\$530,590.76

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 2 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number: 522220- US 1/SR 4 - WIDENING & RECONSTR

Federal State Project Number: 522220-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$65,174,766.63	\$64,644,175.87	\$530,590.76
Total Earnings	\$65,174,766.63	\$64,644,175.87	\$530,590.76
Stockpiled Materials	(\$0.03)	(\$0.03)	\$0.00
Gross Earnings	\$65,174,766.60	\$64,644,175.84	\$530,590.76
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$65,174,766.60	\$64,644,175.84	

Total Payable: **\$530,590.76**

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 3 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0002	002-0002	ADJUSTMENT IN PAY	LS	.000	.500		
				340610.330	.250		
					.750	\$85,152.58	\$255,457.75
		VEP Stage 2 Typical Revision 50/50 Savings					
0020	201-1500	CLEARING & GRUBBING -	LS	1.000	.971		
				5000000.000	.002		
					.973	\$10,000.00	\$4,865,000.00
		522220-					
0045	439-0022	PLAIN PC CONC PVMT, CL 3 CONC, 10 INCH THK SY		8,622.000	13,842.690		
				90.620	.000		
					13,842.690	\$0.00	\$1,254,424.57
0054	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		44,675.000	5,043.480		
				69.330	.000		
					5,043.480	\$0.00	\$349,664.47
0055	318-3000	AGGR SURF CRS	TN	5,500.000	3,772.390		
				38.120	151.650		
					3,924.040	\$5,780.90	\$149,584.40
0065	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		66,670.000	76,956.450		
		TL & H LIME		80.350	.000		
					76,956.450	\$0.00	\$6,183,450.76
0075	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		31,522.000	39,861.190		
		L & H LIME		74.770	.000		
					39,861.190	\$0.00	\$2,980,421.18
0090	433-1000	REINF CONC APPROACH SLAB	SY	1,390.000	1,323.330		
				196.000	.000		
					1,323.330	\$0.00	\$259,372.68

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 4 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0120	456-2015	INDENTATION RUMBLE STRIPS - GROUND-IN-PL GLM		31.000	.000		
				2500.190	12.799		
					12.799	\$31,999.93	\$31,999.93
Category Amount:						\$132,933.41	\$16,329,375.74
Category Number: 0020 DRAINAGE							
0200	441-0301	CONC SPILLWAY, TP 1	EA	10.000	10.000		
				2700.000	.000		
					10.000	\$0.00	\$27,000.00
0253	500-3002	CLASS AA CONCRETE	CY	1,013.000	939.940		
				650.060	.000		
					939.940	\$0.00	\$611,017.40
0304	668-4300	STORM SEWER MANHOLE, TP 1	EA	10.000	3.000		
				2292.630	.000		
					3.000	\$0.00	\$6,877.89
0309	668-5000	JUNCTION BOX	EA	11.000	8.000		
				1584.510	.000		
					8.000	\$0.00	\$12,676.08
Category Amount:						\$0.00	\$657,571.37
Category Number: 0040 SIGNING & MARKING							
0389	653-0120	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	170.000	126.000		
				125.000	17.000		
					143.000	\$2,125.00	\$17,875.00
0394	653-0170	THERMOPLASTIC PVMT MARKING, ARROW, TP	EA	20.000	.000		
				150.000	21.000		
					21.000	\$3,150.00	\$3,150.00
0409	653-2501	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, WF LM		21.000	10.919		
				2800.000	7.576		
					18.495	\$21,212.80	\$51,786.00

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 5 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1	Units	Auth Qty	Unit Price	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2				Qty This Period		
		Supplemental Description 1				Qty To Date		
		Supplemental Description 2						
Category Number: 0040 SIGNING & MARKING								
0414	653-2502	THERMOPLASTIC SOLID TRAF STRIPE, 5 IN, YEI LM		19.000		3.567		
				2800.000		17.066		
						20.633	\$47,784.80	\$57,772.40
0419	653-1704	THERMOPLASTIC SOLID TRAF STRIPE, 24 IN, W LF		200.000		287.000		
				8.750		59.000		
						346.000	\$516.25	\$3,027.50
0424	653-4501	THERMOPLASTIC SKIP TRAF STRIPE, 5 IN, WHI' GLM		17.000		7.265		
				2200.000		8.837		
						16.102	\$19,441.40	\$35,424.40
0429	653-6004	THERMOPLASTIC TRAF STRIPING, WHITE	SY	10,838.000		3,026.398		
				4.500		9,432.570		
						12,458.968	\$42,446.57	\$56,065.36
0434	653-6006	THERMOPLASTIC TRAF STRIPING, YELLOW	SY	676.000		754.688		
				5.750		382.991		
						1,137.679	\$2,202.20	\$6,541.65
0439	654-1001	RAISED PVMT MARKERS TP 1	EA	323.000		763.000		
				5.000		161.000		
						924.000	\$805.00	\$4,620.00
0444	654-1003	RAISED PVMT MARKERS TP 3	EA	3,250.000		2,963.000		
				5.000		1,933.000		
						4,896.000	\$9,665.00	\$24,480.00
0446	654-1010	RAISED PVMT MARKERS TP 10	EA	99.000		.000		
				45.000		99.000		
						99.000	\$4,455.00	\$4,455.00

Category Amount:

\$153,804.02

\$265,197.31

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 6 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0456	456-2020	INDENTATION EDGE LINE RUMBLE STRIPS-GRC GLM UOUS)		.000 3150.240	.000 14.525 14.525	\$45,757.24	\$45,757.24
		ECTC - Edge Line Rumble Strips					
Category Amount:						\$45,757.24	\$45,757.24
Category Number: 0050 EROSION CONTROL							
0459	163-0232	TEMPORARY GRASSING	AC	35.000 900.000	194.382 24.592 218.974	\$22,132.80	\$197,076.60
0464	163-0240	MULCH	TN	2,134.000 150.000	2,339.515 64.746 2,404.261	\$9,711.90	\$360,639.15
0489	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		16,527.000 5.350	19,280.000 430.000 19,710.000	\$2,300.50	\$105,448.50
0535	163-0531	CONSTRUCT AND REMOVE SEDIMENT BASIN, T EA		1.000 9239.790	.750 .250 1.000	\$2,309.95	\$9,239.79
		265+00 RT					
0540	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		115.000 117.630	79.000 22.500 101.500	\$2,646.68	\$11,939.45
0631	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 250.000	32.000 1.000 33.000	\$250.00	\$8,250.00
0641	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	109,368.000 3.250	100,025.750 1,250.000 101,275.750	\$4,062.50	\$329,146.19

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 7 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0050 EROSION CONTROL							
0676	700-7000	AGRICULTURAL LIME	TN	205.000 62.000	35.900 1.780 37.680	\$110.36	\$2,336.16
0681	700-8000	FERTILIZER MIXED GRADE	TN	48.000 520.000	39.683 5.075 44.758	\$2,639.00	\$23,274.16
0691	711-0100	TURF REINFORCING MATTING, TP 1	SY	62,962.000 3.900	22,146.000 9,626.800 31,772.800	\$37,544.52	\$123,913.92
0696	716-2000	EROSION CONTROL MATS, SLOPES	SY	108,486.000 2.000	126,828.467 211.467 127,039.934	\$422.93	\$254,079.87
Category Amount:						\$84,131.14	\$1,425,343.79
Category Number: 0040 SIGNING & MARKING							
0706	657-2085	PREFORMED PLASTIC SOLID PVMT MKG, 8 IN, (LM E), TP PB		2.000 45000.000	1.715 1.537 3.252	\$69,165.00	\$146,340.00
Category Amount:						\$69,165.00	\$146,340.00
Category Number: 0020 DRAINAGE							
0731	668-2100	DROP INLET, GP 1	EA	101.000 2984.270	108.000 .000 108.000	\$0.00	\$322,301.16
Category Amount:						\$0.00	\$322,301.16
Category Number: 0010 ROADWAY							
0736	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, (TN MATL & H LIME		25,489.000 75.440	35,125.280 .000 35,125.280	\$0.00	\$2,649,851.12
Category Amount:						\$0.00	\$2,649,851.12

Estimate Summary By Project

Pay Period: 03/01/2023

to 03/31/2023

Project Number 522220-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	Cumulative
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Amount
		Supplemental Description 2					
Category Number:		0080 BRIDGE 1					
0765	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				5692805.680	.000		
					.980	\$.00	\$5,578,949.57
	1						
Category Amount:						\$0.00	\$5,578,949.57
Category Number:		0110 BRIDGE 4					
0766	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				594001.120	.000		
					.950	\$.00	\$564,301.06
	4 LT						
Category Amount:						\$0.00	\$564,301.06
Category Number:		0100 BRIDGE 3					
0771	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.980		
				612960.090	.000		
					.980	\$.00	\$600,700.89
	3						
Category Amount:						\$0.00	\$600,700.89
Category Number:		0110 BRIDGE 4					
0775	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				594001.120	.000		
					.950	\$.00	\$564,301.06
	4 RT						
Category Amount:						\$0.00	\$564,301.06
Category Number:		0090 BRIDGE 2					
0776	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.950		
				518399.700	.000		
					.950	\$.00	\$492,479.72
	2						
Category Amount:						\$0.00	\$492,479.72
Category Number:		0080 BRIDGE 1					
0781	500-2100	CONCRETE BARRIER	LF	8,148.000	8,148.000		
				69.160	.000		
					8,148.000	\$.00	\$563,515.68
Category Amount:						\$0.00	\$563,515.68

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 9 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023

to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 BRIDGE 3							
0784	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,479.000 178.860	1,479.000 .000 1,479.000	\$0.00	\$264,533.94
		3					
Category Amount:						\$0.00	\$264,533.94
Category Number: 0090 BRIDGE 2							
0785	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	1,474.000 178.940	1,474.000 .000 1,474.000	\$0.00	\$263,757.56
		2					
Category Amount:						\$0.00	\$263,757.56
Category Number: 0080 BRIDGE 1							
0786	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	13,273.000 178.930	13,273.000 .000 13,273.000	\$0.00	\$2,374,937.89
		1					
0791	507-9003	PSC BEAMS, AASHTO TYPE III, BR NO -	LF	3,360.000 203.300	3,360.000 .000 3,360.000	\$0.00	\$683,088.00
		1					
0796	507-9032	PSC BEAMS, AASHTO, BULB TEE, 72 IN, BR NO - LF	LF	3,474.000 288.320	3,474.000 .000 3,474.000	\$0.00	\$1,001,623.68
		1					
0806	520-2216	PILING, PSC, 16 IN SQ	LF	5,280.000 92.230	8,528.200 .000 8,528.200	\$0.00	\$786,555.89
0811	520-2220	PILING, PSC, 20 IN SQ	LF	8,440.000 95.280	11,100.610 .000 11,100.610	\$0.00	\$1,057,666.12
Category Amount:						\$0.00	\$5,903,871.58

Estimate Summary By Project

Pay Period: 03/01/2023

to 03/31/2023

Project Number 522220-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0090 BRIDGE 2					
0895	500-3101	CLASS A CONCRETE	CY	70.000	69.600		
				2528.350	.000		
					69.600	\$.00	\$175,973.16
0896	520-2218	PILING, PSC, 18 IN SQ	LF	1,485.000	1,571.100		
				106.010	.000		
					1,571.100	\$.00	\$166,552.31
Category Amount:						\$0.00	\$342,525.47
Category Number:		0100 BRIDGE 3					
0906	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	388.000	388.000		
				175.480	.000		
					388.000	\$.00	\$68,086.24
		3					
Category Amount:						\$0.00	\$68,086.24
Category Number:		0110 BRIDGE 4					
0910	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,776.000	1,775.520		
				247.400	.000		
					1,775.520	\$.00	\$439,263.65
		4 LT					
0911	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,776.000	1,775.520		
				247.400	.000		
					1,775.520	\$.00	\$439,263.65
		4 RT					
Category Amount:						\$0.00	\$878,527.30
Category Number:		0060 ALT 1 - BRIDGE 1 SUBSTRUCTURE					
0935	500-3002	CLASS AA CONCRETE	CY	316.000	316.000		
				1489.420	.000		
					316.000	\$.00	\$470,656.72
Category Amount:						\$0.00	\$470,656.72

Estimate Summary By Project

Pay Period: 03/01/2023

to 03/31/2023

Project Number 522220-

		Item Description 1			Prev Qty		
LIN	Item Code	Item Description 2		Auth Qty	Qty This Period	Amount	
		Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0110		BRIDGE 4					
0936	500-3002	CLASS AA CONCRETE	CY	225.000	224.900		
				1677.980	.000		
					224.900	\$.00	\$377,377.70
Category Amount:						\$0.00	\$377,377.70
Category Number: 0090		BRIDGE 2					
1011	500-2100	CONCRETE BARRIER	LF	588.000	588.000		
				69.160	.000		
					588.000	\$.00	\$40,666.08
Category Amount:						\$0.00	\$40,666.08
Category Number: 0100		BRIDGE 3					
1016	500-2100	CONCRETE BARRIER	LF	748.000	748.000		
				69.160	.000		
					748.000	\$.00	\$51,731.68
Category Amount:						\$0.00	\$51,731.68
Category Number: 0110		BRIDGE 4					
1021	500-3002	CLASS AA CONCRETE	CY	225.000	225.000		
				1677.980	.000		
					225.000	\$.00	\$377,545.50
Category Amount:						\$0.00	\$377,545.50
Category Number: 0100		BRIDGE 3					
1056	520-2218	PILING, PSC, 18 IN SQ	LF	1,725.000	2,259.710		
				106.010	.000		
					2,259.710	\$.00	\$239,551.86
Category Amount:						\$0.00	\$239,551.86
Category Number: 1060		BRIDGE 3					
1060	500-3101	CLASS A CONCRETE	CY	90.000	89.600		
				2528.350	.000		
					89.600	\$.00	\$226,540.16
Category Amount:						\$0.00	\$226,540.16
Category Amount:						\$0.00	\$466,092.02

Rpt-ID: RCPESPRJ

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 12 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0110 BRIDGE 4							
1136	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
1141	500-2100	CONCRETE BARRIER	LF	707.000 69.160	707.000 .000 707.000	\$0.00	\$48,896.12
Category Amount:						\$0.00	\$97,792.24
Category Number: 0080 BRIDGE 1							
1146	500-3002	CLASS AA CONCRETE	CY	1,231.000 1677.980	1,231.000 .000 1,231.000	\$0.00	\$2,065,593.38
Category Amount:						\$0.00	\$2,065,593.38
Category Number: 0020 DRAINAGE							
1176	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	12,480.000 54.760	8,515.780 .000 8,515.780	\$0.00	\$466,324.11
Category Amount:						\$0.00	\$466,324.11
Category Number: 0010 ROADWAY							
1186	208-0100	IN PLACE EMBANKMENT	CY	475,634.000 5.280	456,775.530 9,999.991 466,775.521	\$52,799.95	\$2,464,574.75
1216	441-0018	DRIVEWAY CONCRETE, 8 IN TK	SY	763.000 63.760	909.820 .000 909.820	\$0.00	\$58,010.12
1246	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	52.000 1698.120	36.990 .000 36.990	\$0.00	\$62,813.46
Category Amount:						\$52,799.95	\$2,585,398.33

Rpt-ID: RCPEsprj

Georgia

Date: 04/05/2023

User: C0005539

Department of Transportation

Page 13 of 13

Estimate Summary By Project

Contract ID: B3TIA2001497-0

Estimate Number: 0033

Pay Period: 03/01/2023
to 03/31/2023

Project Number 522220-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0080 BRIDGE 1							
9016	520-2216	PILING, PSC, 16 IN SQ	LF	.000 69.173	54.300 .000 54.300		
		16 IN PSC PILE CUT OFF				\$0.00	\$3,756.07
9020	520-2220	PILING, PSC, 20 IN SQ	LF	.000 71.460	383.390 .000 383.390		
		20 IN PSC PILE CUTOFF				\$0.00	\$27,397.05
Category Amount:						\$0.00	\$31,153.12
Category Number: 0090 BRIDGE 2							
9218	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.508	26.400 .000 26.400		
		18 IN PSC PILE CUT-OFF				\$0.00	\$2,099.00
Category Amount:						\$0.00	\$2,099.00
Category Number: 0010 ROADWAY							
9250	150-0002	TRAFFIC CONTROL, NON-REFUNDABLE DEDUC EA		.000 -4000.000	1.000 2.000 3.000		
		Traffic Control Violation/Non-Refundable Deduct				\$-8,000.00	(\$12,000.00)
Category Amount:						\$-8,000.00	\$-12,000.00
Category Number: 0100 BRIDGE 3							
9318	520-2218	PILING, PSC, 18 IN SQ	LF	.000 79.508	176.280 .000 176.280		
		18 IN PSC PILE CUT-OFF				\$0.00	\$14,015.58
Category Amount:						\$0.00	\$14,015.58
Project Total Amount:						\$530,590.76	\$65,174,766.63