

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1013 Days

Elapsed Calender Days: 910 Days

Percent Time: 89.83

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/15/2023

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$15,499,346.75

Percent Complete 43.12%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$15,499,346.74	44.05%	\$24,994.74

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$11,945,212.48	\$11,920,217.74	\$24,994.74
Total Earnings	\$11,945,212.48	\$11,920,217.74	\$24,994.74
Stockpiled Materials	\$255,806.24	\$255,806.24	\$0.00
Gross Earnings	\$12,201,018.72	\$12,176,023.98	\$24,994.74
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$12,201,018.72	\$12,176,023.98	
		Total Payable:	\$24,994.74

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.682		
				652755.500	.008		
					.690	\$5,222.04	\$450,401.30
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	280.000		
				175.000	.000		
					280.000	\$0.00	\$49,000.00
Category Amount:						\$5,222.04	\$499,401.30
Category Number: 0020		DRAINAGE ITEMS					
0250	668-2100	DROP INLET, GP 1	EA	75.000	9.500		
				3000.000	.000		
					9.500	\$0.00	\$28,500.00
Category Amount:						\$0.00	\$28,500.00
Category Number: 0050		TEMPORARY EROSION ITEMS					
0435	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA		14.000	13.500		
		/SAND BAGS		450.000	1.500		
					15.000	\$675.00	\$6,750.00
0440	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		12,460.000	4,800.550		
				6.170	213.250		
					5,013.800	\$1,315.75	\$30,935.15
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	29.000		
				350.000	1.000		
					30.000	\$350.00	\$10,500.00
0560	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	59,386.000	46,766.875		
				3.970	772.875		
					47,539.750	\$3,068.31	\$188,732.81
Category Amount:						\$5,409.06	\$236,917.96

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0663	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,075.250		
				82.000	.000		
					1,075.250	\$0.00	\$88,170.50
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,615.000	9,785.210		
		L & H LIME		70.980	.000		
					9,785.210	\$0.00	\$694,554.21
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		39,153.000	15,758.380		
		TL & H LIME		70.590	.000		
					15,758.380	\$0.00	\$1,112,384.04
Category Amount:						\$0.00	\$1,895,108.75
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0770	540-1101	REMOVAL OF EXISTING BR, STA NO -	LS	1.000	.000		
				200000.000	.050		
					.050	\$10,000.00	\$10,000.00
		894+35					
Category Amount:						\$10,000.00	\$10,000.00
Category Number: 0020 DRAINAGE ITEMS							
0805	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	8.000	3.000		
				500.000	5.000		
					8.000	\$2,500.00	\$4,000.00
0825	207-0203	FOUND BKFILL MATL, TP II	CY	863.000	465.940		
				51.000	36.542		
					502.482	\$1,863.64	\$25,626.58
Category Amount:						\$4,363.64	\$29,626.58
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.450		
				1300000.000	.000		
					.450	\$0.00	\$585,000.00

Rpt-ID: RCPEsprj

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
0875	500-2100	CONCRETE BARRIER	LF	528.000 75.000	264.330 .000 264.330	\$0.00	\$19,824.75
0880	500-3002	CLASS AA CONCRETE	CY	563.000 1000.000	265.860 .000 265.860	\$0.00	\$265,860.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO - 1	LF	2,468.000 190.000	1,233.740 .000 1,233.740	\$0.00	\$234,410.60
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO - 1	LF	1,247.000 300.000	623.620 .000 623.620	\$0.00	\$187,086.00
Category Amount:						\$0.00	\$1,292,181.35
Category Number: 0020 DRAINAGE ITEMS							
1055	500-3002	CLASS AA CONCRETE CULVERT 869+01	CY	613.000 350.000	299.600 .000 299.600	\$0.00	\$104,860.00
Category Amount:						\$0.00	\$104,860.00
Category Number: 0010 ROADWAY							
1115	500-3002	CLASS AA CONCRETE	CY	740.900 600.000	279.680 .000 279.680	\$0.00	\$167,808.00
Category Amount:						\$0.00	\$167,808.00
Category Number: 0020 DRAINAGE ITEMS							
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL CL A CONC, INCL REINF STEEL	CY	.000 2300.000	24.190 .000 24.190	\$0.00	\$55,637.00
Category Amount:						\$0.00	\$55,637.00

Rpt-ID: RCPESPRJ

Georgia

Date: 08/02/2023

User: smoreno

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0032

Pay Period: 07/01/2023
to 07/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	222.730		
				67.500	.000		
					222.730	\$0.00	\$15,034.28
		16 IN PILE CUT OFF					
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	1,887.310		
				90.000	.000		
					1,887.310	\$0.00	\$169,857.90
		PILING, PSC, 16 IN SQ					
Category Amount:						\$0.00	\$184,892.18
Project Total Amount:						\$24,994.74	\$11,945,212.48