

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Contract Location:

US 1/SR 4 BEGINNING AT SR 29 AND EXTENDING TO GREEI
(CR 386); ALSO INCLUDES CONSTRUCTION OF A BRIDGE A

Time Allowed: 1013 Days

Elapsed Calender Days: 1063 Days

Percent Time: 104.94

District: 5

Area: 01

Contractor:

EAST COAST ASPHALT, LLC
912-384-9665

Date Let: 06/19/2020

Date Awarded: 06/19/2020

Date Contract Executed: 08/21/2020

Date Notice to Proceed: 02/02/2021

Date Work Began: 02/06/2021

Phone:

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Escrow Agent:

Adjusted Completion Date: 11/15/2023

Surety Co: BERKLEY REGIONAL INSURANCE COMPANY

Current Contract Amount \$27,700,365.47

Original Contract Amount \$26,088,940.28

Funds Available \$13,540,194.98

Percent Complete 52.04%

Counties:

Toombs

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
522190-	\$27,700,365.46	\$26,088,940.27	\$13,540,194.98	51.12%	\$292,013.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Project Number: 522190- US 1/SR 4 - BRDGE REPL

Federal State Project Number: 522190-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$14,414,297.63	\$13,828,064.04	\$586,233.59
Total Earnings	\$14,414,297.63	\$13,828,064.04	\$586,233.59
Stockpiled Materials	\$45,838.85	\$137,907.81	(\$92,068.96)
Gross Earnings	\$14,460,136.48	\$13,965,971.85	\$494,164.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	(\$299,966.00)	(\$97,815.00)	(\$202,151.00)
Total:	\$14,160,170.48	\$13,868,156.85	

Total Payable: **\$292,013.63**

Rpt-ID: RCPEsprj

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number: 0010		ROADWAY					
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.751		
				652755.500	.000		
					.751	\$0.00	\$490,219.38
		522190-					
0070	433-1100	REINF CONC APPROACH SLAB, INCL CURB	SY	730.000	280.000		
				175.000	.000		
					280.000	\$0.00	\$49,000.00
Category Amount:						\$0.00	\$539,219.38
Category Number: 0020		DRAINAGE ITEMS					
0250	668-2100	DROP INLET, GP 1	EA	75.000	16.000		
				3000.000	.000		
					16.000	\$0.00	\$48,000.00
Category Amount:						\$0.00	\$48,000.00
Category Number: 0050		TEMPORARY EROSION ITEMS					
0400	163-0232	TEMPORARY GRASSING	AC	50.000	39.272		
				1477.000	3.870		
					43.142	\$5,715.99	\$63,720.73
0535	167-1500	WATER QUALITY INSPECTIONS	MO	24.000	34.000		
				350.000	1.000		
					35.000	\$350.00	\$12,250.00
Category Amount:						\$6,065.99	\$75,970.73
Category Number: 0010		ROADWAY					
0660	413-0750	TACK COAT	GL	31,172.000	4,153.000		
				0.010	397.000		
					4,550.000	\$3.97	\$45.50
0663	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		1,000.000	1,075.250		
				82.000	.000		
					1,075.250	\$0.00	\$88,170.50

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2			Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0010 ROADWAY					
0670	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		24,615.000	9,785.210		
		L & H LIME		70.980	.000		
					9,785.210	\$.00	\$694,554.21
0675	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		39,153.000	15,758.382		
		TL & H LIME		70.590	3,733.480		
					19,491.862	\$263,546.35	\$1,375,930.54
Category Amount:						\$263,550.32	\$2,158,700.75
Category Number:		0050 TEMPORARY EROSION ITEMS					
0735	163-0550	CONSTRUCT AND REMOVE INLET SEDIMENT TF EA		58.000	17.250		
				247.000	.750		
					18.000	\$185.25	\$4,446.00
Category Amount:						\$185.25	\$4,446.00
Category Number:		0030 BRIDGE NO 1 - OVER ROCKY CREEK					
0870	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000	.445		
				1300000.000	.010		
					.455	\$13,000.00	\$591,500.00
	1						
0875	500-2100	CONCRETE BARRIER	LF	528.000	264.330		
				75.000	.000		
					264.330	\$.00	\$19,824.75
0880	500-3002	CLASS AA CONCRETE	CY	563.000	503.026		
				1000.000	31.825		
					534.851	\$31,825.00	\$534,851.00
0885	507-9002	PSC BEAMS, AASHTO TYPE II, BR NO -	LF	2,468.000	1,233.743		
				190.000	823.662		
					2,057.405	\$156,495.78	\$390,906.95
	1						
0890	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	1,247.000	1,247.250		
				300.000	.000		
					1,247.250	\$.00	\$374,175.00
	1						

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 5 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2		Unit Price	Qty This Period		
		Supplemental Description 1			Qty To Date		
		Supplemental Description 2					
Category Number:		0030 BRIDGE NO 1 - OVER ROCKY CREEK					
0895	511-1000	BAR REINF STEEL	LB	115,260.000	111,176.000		
				1.050	4,084.000		
					115,260.000	\$4,288.20	\$121,023.00
0900	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.468		
				225000.000	.011		
					.479	\$2,475.00	\$107,775.00
		1					
0935	603-2024	STN DUMPED RIP RAP, TP 1, 24 IN	SY	1,928.000	1,043.334		
				75.000	229.444		
					1,272.778	\$17,208.30	\$95,458.35
0940	603-7000	PLASTIC FILTER FABRIC	SY	1,928.000	1,043.334		
				5.000	229.444		
					1,272.778	\$1,147.22	\$6,363.89
Category Amount:						\$226,439.50	\$2,241,877.94
Category Number:		0010 ROADWAY					
1040	620-0100	TEMPORARY BARRIER, METHOD NO. 1	LF	8,100.000	4,392.375		
				38.350	656.875		
					5,049.250	\$25,191.16	\$193,638.74
Category Amount:						\$25,191.16	\$193,638.74
Category Number:		0020 DRAINAGE ITEMS					
1055	500-3002	CLASS AA CONCRETE	CY	613.000	322.180		
				350.000	.000		
					322.180	\$0.00	\$112,763.00
		CULVERT 869+01					
Category Amount:						\$0.00	\$112,763.00
Category Number:		0010 ROADWAY					
1115	500-3002	CLASS AA CONCRETE	CY	740.900	429.060		
				600.000	.000		
					429.060	\$0.00	\$257,436.00

Rpt-ID: RCPESPRJ

Georgia

Date: 01/05/2024

User: 01123030

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2001921-0

Estimate Number: 0039

Pay Period: 12/01/2023
to 12/31/2023

Project Number 522190-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000	292,366.630		
				1.000	29,729.940		
					322,096.570	\$29,729.94	\$322,096.57
		(IN #1)					
Category Amount:						\$29,729.94	\$579,532.57
Category Number: 0020 DRAINAGE ITEMS							
9060	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	.000	34.890		
				2300.000	.000		
					34.890	\$0.00	\$80,247.00
		CL A CONC, INCL REINF STEEL					
Category Amount:						\$0.00	\$80,247.00
Category Number: 0030 BRIDGE NO 1 - OVER ROCKY CREEK							
9072	520-2216	PILING, PSC, 16 IN SQ	LF	.000	408.899		
				67.500	191.270		
					600.169	\$12,910.73	\$40,511.41
		16 IN PILE CUT OFF					
9073	520-2216	PILING, PSC, 16 IN SQ	LF	.000	3,315.310		
				90.000	246.230		
					3,561.540	\$22,160.70	\$320,538.60
		PILING, PSC, 16 IN SQ					
Category Amount:						\$35,071.43	\$361,050.01
Project Total Amount:						\$586,233.59	\$14,414,297.63