

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01083458

Department of Transportation

Page 1 of 5

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0021

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

US 280/SR 30 BEGINNING AT LAKE BLACKSHEAR AND EXT
SR 300 CONN.

Time Allowed: 952 Days
Elapsed Calender Days: 633 Days
Percent Time: 66.49

District: 4

Area: 05

Contractor:

REEVES CONSTRUCTION COMPANY
250 PLEMMONS ROAD

DUNCAN SC 29334
Phone: (864)416-0200

Date Let: 08/21/2020
Date Awarded: 08/21/2020
Date Contract Executed: 12/05/2020
Date Notice to Proceed: 03/08/2021
Date Work Began: 03/08/2021
Date Time Stopped: 00/00/0000
Date Accepted: 00/00/0000
Adjusted Completion Date: 10/15/2023

Escrow Agent:

Surety Co: LIBERTY MUTUAL INSURANCE COMPANY

Current Contract Amount \$24,246,872.66
Original Contract Amount \$22,878,059.98
Funds Available \$13,670,972.29
Percent Complete 43.62%

Counties:

Crisp

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
422470-	\$24,246,872.66	\$22,878,059.98	\$13,670,972.29	43.62%	\$550,960.63

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/02/2022

User: 01083458

Department of Transportation

Page 2 of 5

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0021

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 422470- US 280/SR 30 - WIDEN & BRIDGE REHAB

Federal State Project Number: 422470-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$10,575,900.37	\$10,024,939.74	\$550,960.63
Total Earnings	\$10,575,900.37	\$10,024,939.74	\$550,960.63
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$10,575,900.37	\$10,024,939.74	\$550,960.63
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$10,575,900.37	\$10,024,939.74	

Total Payable: **\$550,960.63**

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01083458

Department of Transportation

Page 3 of 5

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0021

Pay Period: 11/01/2022
to 11/30/2022

Project Number 422470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.644		
				660000.000	.020		
					.664	\$13,200.00	\$438,240.00
		422470-					
0025	210-0100	GRADING COMPLETE -	LS	1.000	.685		
				5464625.000	.015		
					.700	\$81,969.38	\$3,825,237.50
		422470-					
0035	433-1000	REINF CONC APPROACH SLAB	SY	258.000	256.660		
				180.000	.000		
					256.660	\$0.00	\$46,198.80
0100	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		14,334.000	7,152.600		
				69.000	3,832.130		
					10,984.730	\$264,416.97	\$757,946.37
0105	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		31,813.000	.000		
		TL & H LIME		64.000	984.540		
					984.540	\$63,010.56	\$63,010.56
0120	413-0750	TACK COAT	GL	20,310.000	3,513.000		
				0.010	2,081.000		
					5,594.000	\$20.81	\$55.94
0160	441-0301	CONC SPILLWAY, TP 1	EA	2.000	2.000		
				2600.000	.000		
					2.000	\$0.00	\$5,200.00
0171	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		.000	1,439.980		
		TL & H LIME		63.250	419.950		
					1,859.930	\$26,561.84	\$117,640.57
		\$.75 pay reduction for temporary asphalt per ton					
0175	500-3002	CLASS AA CONCRETE	CY	628.000	262.730		
				990.000	.000		
					262.730	\$0.00	\$260,102.70

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01083458

Department of Transportation

Page 4 of 5

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0021

Pay Period: 11/01/2022
to 11/30/2022

Project Number 422470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0180	500-3200	CLASS B CONCRETE	CY	1.000 570.000	.340 .000 .340	\$0.00	\$193.80
0181	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN L & H LIME \$.75 pay reduction for temporary asphalt		.000 65.250	685.480 260.760 946.240	\$17,014.59	\$61,742.16
0185	500-3800	CLASS A CONCRETE, INCL REINF STEEL	CY	88.000 1300.000	43.330 1.930 45.260	\$2,509.00	\$58,838.00
0225	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,221.000 29.000	828.000 104.000 932.000	\$3,016.00	\$27,028.00
0245	550-3618	SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 S EA		102.000 335.000	26.000 2.000 28.000	\$670.00	\$9,380.00
0355	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		270.000 30.000	855.000 30.000 885.000	\$900.00	\$26,550.00
0360	163-0527	CONSTRUCT AND REMOVE RIP RAP CHECK DA EA /SAND BAGS		472.000 200.000	207.000 9.000 216.000	\$1,800.00	\$43,200.00
0425	167-1500	WATER QUALITY INSPECTIONS	MO	36.000 200.000	20.000 1.000 21.000	\$200.00	\$4,200.00

Category Amount:	\$475,289.15	\$5,744,764.40
-------------------------	--------------	----------------

Rpt-ID: RCPEsprj

Georgia

Date: 12/02/2022

User: 01083458

Department of Transportation

Page 5 of 5

Estimate Summary By Project

Contract ID: B3TIA2002220-0

Estimate Number: 0021

Pay Period: 11/01/2022
to 11/30/2022

Project Number 422470-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0020 BRIDGE NO. 1 - OVER GUM CREEK							
0715	500-1011	SUPERSTR CONCRETE, CL D, BR NO -	LS	1.000 468000.000	1.000 .000 1.000	\$0.00	\$468,000.00
		1					
0720	500-2100	CONCRETE BARRIER	LF	388.000 76.000	388.000 .000 388.000	\$0.00	\$29,488.00
0725	500-3002	CLASS AA CONCRETE	CY	255.000 1560.000	254.650 .000 254.650	\$0.00	\$397,254.00
0730	507-8900	PSC BEAMS, AASHTO TYPE I MOD, BR NO -	LF	387.000 130.000	386.700 .000 386.700	\$0.00	\$50,271.00
		1					
0735	507-9030	PSC BEAMS, AASHTO, BULB TEE, 54 IN, BR NO -	LF	596.000 310.000	595.850 .000 595.850	\$0.00	\$184,713.50
		1					
0752	520-2218	PILING, PSC, 18 IN SQ	LF	.000 125.000	788.000 .000 788.000	\$0.00	\$98,500.00
		PILING, PSC, 18 IN SQ					
Category Amount:						\$0.00	\$1,228,226.50
Category Number: 0010 ROADWAY							
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	134,699.750 75,671.480 210,371.230	\$75,671.48	\$210,371.23
		(IN #1)					
Category Amount:						\$75,671.48	\$210,371.23
Project Total Amount:						\$550,960.63	\$10,575,900.37