

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2022

User: 01116747

Department of Transportation

Page 1 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0015

Pay Period: 11/01/2022
to 11/30/2022

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

440 Days

Percent Time:

44.53

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

SNELLVILLE

GA 30078-2233

Phone: (770)985-0600

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$24,801,299.34

Percent Complete 27.04%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$24,801,299.33	28.01%	\$1,424,187.95

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2022

User: 01116747

Department of Transportation

Page 2 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0015

Pay Period: 11/01/2022
to 11/30/2022

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$9,315,749.91	\$7,891,561.96	\$1,424,187.95
Total Earnings	\$9,315,749.91	\$7,891,561.96	\$1,424,187.95
Stockpiled Materials	\$335,821.32	\$335,821.32	\$0.00
Gross Earnings	\$9,651,571.23	\$8,227,383.28	\$1,424,187.95
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$9,651,571.23	\$8,227,383.28	

Total Payable: \$1,424,187.95

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2022

User: 01116747

Department of Transportation

Page 3 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0015

Pay Period: 11/01/2022
to 11/30/2022

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0003	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE & LF		551.000	889.275		
				25.250	211.500		
					1,100.775	\$5,340.38	\$27,794.57
0006	163-0503	CONSTRUCT AND REMOVE SILT CONTROL GATE EA		186.000	24.250		
				538.000	3.750		
					28.000	\$2,017.50	\$15,064.00
0082	165-0087	MAINTENANCE OF SILT CONTROL GATE, TP 3 EA		186.000	23.000		
				96.500	3.000		
					26.000	\$289.50	\$2,509.00
0096	171-0010	TEMPORARY SILT FENCE, TYPE A LF		52,363.000	31,682.250		
				3.000	777.750		
					32,460.000	\$2,333.25	\$97,380.00
0097	171-0030	TEMPORARY SILT FENCE, TYPE C LF		25,552.000	14,514.250		
				4.350	256.500		
					14,770.750	\$1,115.78	\$64,252.76
0107	205-0001	UNCLASS EXCAV CY		196,569.000	112,932.143		
				4.450	17,755.643		
					130,687.786	\$79,012.61	\$581,560.65
0112	206-0002	BORROW EXCAV, INCL MATL CY		238,780.000	116,182.290		
				7.350	4,980.000		
					121,162.290	\$36,603.00	\$890,542.83
0117	310-1101	GR AGGR BASE CRS, INCL MATL TN		150,144.000	34,845.490		
				30.250	15,818.290		
					50,663.780	\$478,503.27	\$1,532,579.35
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	.000		
		TL & H LIME		76.500	7,090.880		
					7,090.880	\$542,452.32	\$542,452.32

Rpt-ID: RCPEsprj

Georgia

Date: 12/12/2022

User: 01116747

Department of Transportation

Page 4 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0015

Pay Period: 11/01/2022
to 11/30/2022

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0147	413-0750	TACK COAT	GL	59,792.000 2.900	.000 2,520.000 2,520.000	\$7,308.00	\$7,308.00
0182	500-3002	CLASS AA CONCRETE	CY	266.140 854.000	237.360 .000 237.360	\$0.00	\$202,705.44
Category Amount:						\$1,154,975.61	\$3,964,148.92
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0242	500-3101	CLASS A CONCRETE	CY	46.000 1170.000	23.100 .000 23.100	\$0.00	\$27,027.00
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000 141.000	371.212 441.160 812.372	\$62,203.56	\$114,544.45
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000 105.750	1.618 6.840 8.458	\$723.33	\$894.43
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$62,926.89	\$142,465.88
Category Number: 0100 ROADWAY							
0332	550-1180	STORM DRAIN PIPE, 18 IN, H 1-10	LF	7,496.000 45.750	2,366.400 1,192.770 3,559.170	\$54,569.23	\$162,832.03
0357	550-2180	SIDE DRAIN PIPE, 18 IN, H 1-10	LF	2,774.000 52.000	344.400 190.120 534.520	\$9,886.24	\$27,795.04
0362	550-2240	SIDE DRAIN PIPE, 24 IN, H 1-10	LF	352.000 65.500	.000 50.000 50.000	\$3,275.00	\$3,275.00

Estimate Summary By Project

Pay Period: 11/01/2022
to 11/30/2022

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0367	550-2300	SIDE DRAIN PIPE, 30 IN, H 1-10	LF	168.000	50.000		
				73.500	43.900		
					93.900	\$3,226.65	\$6,901.65
0372	550-4218	FLARED END SECTION 18 IN, STORM DRAIN	EA	94.000	31.000		
				945.000	17.000		
					48.000	\$16,065.00	\$45,360.00
0397	550-3318	SAFETY END SECTION 18 IN, STORM DRAIN, 4:1	EA	83.000	4.000		
				551.000	2.000		
					6.000	\$1,102.00	\$3,306.00
0403	550-3518	SAFETY END SECTION 18 IN, STORM DRAIN, 6:1	EA	.000	.000		
				825.000	2.000		
					2.000	\$1,650.00	\$1,650.00
		SAFETY END SECTION 18 IN, SIDE DRAIN, 6:1 SLOPE					
		ITEM ADDED BY SUPPLEMENTAL AGREEMENT					
0410	550-4118	FLARED END SECTION 18 IN, SIDE DRAIN	EA	48.000	10.000		
				401.000	4.000		
					14.000	\$1,604.00	\$5,614.00
0411	550-4124	FLARED END SECTION 24 IN, SIDE DRAIN	EA	4.000	.000		
				476.000	2.000		
					2.000	\$952.00	\$952.00
0416	550-4130	FLARED END SECTION 30 IN, SIDE DRAIN	EA	8.000	2.000		
				726.000	4.000		
					6.000	\$2,904.00	\$4,356.00
0431	668-2100	DROP INLET, GP 1	EA	91.000	13.500		
				2490.000	.000		
					13.500	\$.00	\$33,615.00
0486	150-1000	TRAFFIC CONTROL -	LS	1.000	.457		
				357100.000	.032		
					.489	\$11,427.20	\$174,621.90
		222170-					

Rpt-ID: RCPESPRJ

Georgia

Date: 12/12/2022

User: 01116747

Department of Transportation

Page 6 of 6

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0015

Pay Period: 11/01/2022
to 11/30/2022

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0576	167-1500	WATER QUALITY INSPECTIONS	MO	34.000 10100.000	12.000 1.000 13.000	\$10,100.00	\$131,300.00
0581	163-0240	MULCH	TN	4,175.000 13.500	164.227 5.168 169.395	\$69.77	\$2,286.83
0586	163-0232	TEMPORARY GRASSING	AC	123.000 271.000	49.822 .997 50.819	\$270.19	\$13,771.95
0591	700-6910	PERMANENT GRASSING	AC	245.000 1080.000	27.237 3.691 30.928	\$3,986.28	\$33,402.24
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000 974.000	23.910 1.180 25.090	\$1,149.32	\$24,437.66
0611	716-2000	EROSION CONTROL MATS, SLOPES	SY	57,375.000 2.700	31,498.787 3,658.863 35,157.650	\$9,878.93	\$94,925.66
9000	109-0300	PRICE ADJUSTMENT - ASPHALT CEMENT	*\$*	.000 1.000	.000 74,169.640 74,169.640	\$74,169.64	\$74,169.64
		(IN#9)					
Category Amount:						\$206,285.45	\$844,572.60
Project Total Amount:						\$1,424,187.95	\$9,315,749.91