

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 1 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Contract Location:

MENNONITE CHURCH ROAD (CR 138) AND EXTENDING TO :

Time Allowed:

988 Days

Elapsed Calender Days:

896 Days

Percent Time:

90.69

District: 2

Area: 03

Contractor:

E. R. SNELL CONTRACTOR, INC.
1785 OAK RD.

Date Let:

05/21/2021

Date Awarded:

05/21/2021

Date Contract Executed:

08/17/2021

Date Notice to Proceed:

09/17/2021

Date Work Began:

10/14/2021

Date Time Stopped:

00/00/0000

Date Accepted:

00/00/0000

Adjusted Completion Date:

05/31/2024

Escrow Agent:

Surety Co: TRAVELERS CASUALTY AND SURETY CO OF AMERICA

Current Contract Amount \$34,452,870.57

Original Contract Amount \$32,222,142.72

Funds Available \$14,586,670.16

Percent Complete 57.66%

Counties:

Jefferson

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
222170-	\$34,452,870.56	\$32,222,142.71	\$14,586,670.15	57.66%	\$221,498.56

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 2 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number: 222170- US 1/SR 4 - WIDENING AND RECONSTRUCTION

Federal State Project Number: 222170-

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$19,866,200.41	\$19,644,701.85	\$221,498.56
Total Earnings	\$19,866,200.41	\$19,644,701.85	\$221,498.56
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$19,866,200.41	\$19,644,701.85	\$221,498.56
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$19,866,200.41	\$19,644,701.85	

Total Payable: **\$221,498.56**

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 3 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024

to 02/29/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0100 ROADWAY							
0003	163-0520	CONSTRUCT AND REMOVE TEMPORARY PIPE 5 LF		551.000	2,580.900		
				25.250	15.000		
					2,595.900	\$378.75	\$65,546.48
0007	163-0528	CONSTRUCT AND REMOVE FABRIC CHECK DAM LF		44,242.000	18,812.250		
				8.100	2,092.500		
					20,904.750	\$16,949.25	\$169,328.48
0036	165-0030	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		12,776.000	11,996.000		
				0.100	2,384.000		
					14,380.000	\$238.40	\$1,438.00
0040	165-0010	MAINTENANCE OF TEMPORARY SILT FENCE, TF LF		26,181.000	4,434.000		
				0.100	380.000		
					4,814.000	\$38.00	\$481.40
0041	165-0041	MAINTENANCE OF CHECK DAMS - ALL TYPES LF		2,212.000	7,033.300		
				3.850	731.400		
					7,764.700	\$2,815.89	\$29,894.10
0096	171-0010	TEMPORARY SILT FENCE, TYPE A LF		52,363.000	32,460.000		
				3.000	358.000		
					32,818.000	\$1,074.00	\$98,454.00
0097	171-0030	TEMPORARY SILT FENCE, TYPE C LF		25,552.000	16,382.625		
				4.350	314.875		
					16,697.500	\$1,369.71	\$72,634.13
0112	206-0002	BORROW EXCAV, INCL MATL CY		238,780.000	161,780.620		
				7.350	14,760.000		
					176,540.620	\$108,486.00	\$1,297,573.56
0122	402-1812	RECYCLED ASPH CONC LEVELING, INCL BITUM TN		21,402.000	1,660.150		
				83.500	.000		
					1,660.150	\$0.00	\$138,622.53

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 4 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024

to 02/29/2024

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
Category Number:		0100 ROADWAY					
0132	402-3130	RECYCLED ASPH CONC 12.5 MM SUPERPAVE, C TN		1,444.000	16.660		
		MATL & H LIME		97.250	.000		
					16.660	\$.00	\$1,620.19
0137	402-3121	RECYCLED ASPH CONC 25 MM SUPERPAVE, GF TN		72,915.000	51,372.390		
		TL & H LIME		76.500	.000		
					51,372.390	\$.00	\$3,929,987.84
0142	402-3190	RECYCLED ASPH CONC 19 MM SUPERPAVE, GF TN		25,559.000	10,493.470		
		L & H LIME		80.750	.000		
					10,493.470	\$.00	\$847,347.70
0157	433-1000	REINF CONC APPROACH SLAB	SY	514.000	256.660		
				260.000	.000		
					256.660	\$.00	\$66,731.60
0172	441-0204	PLAIN CONC DITCH PAVING, 4 IN	SY	5,664.000	2,008.600		
				58.250	.000		
					2,008.600	\$.00	\$117,000.95
0182	500-3002	CLASS AA CONCRETE	CY	266.140	237.360		
				854.000	.000		
					237.360	\$.00	\$202,705.44
0192	600-0001	FLOWABLE FILL	CY	62.590	31.000		
				158.000	8.000		
					39.000	\$1,264.00	\$6,162.00
Category Amount:						\$132,614.00	\$7,045,528.40
Category Number:		0801 BRIDGE 1 - OVER BIG CREEK					
0222	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.000		
				268900.000	.160		
					.160	\$43,024.00	\$43,024.00
		1 LT					

Rpt-ID: RCPEsprj

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 5 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 222170-

		Item Description 1			Prev Qty		
		Item Description 2		Auth Qty	Qty This Period	Amount	
LIN	Item Code	Supplemental Description 1	Units	Unit Price	Qty To Date	This Period	Cumulative Amount
		Supplemental Description 2					
	Category Number:	0801 BRIDGE 1 - OVER BIG CREEK					
0227	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	1.000		
				134450.000	.000		
		1 RT			1.000	\$.00	\$134,450.00
0237	500-2100	CONCRETE BARRIER	LF	248.000	248.000		
				124.000	.000		
					248.000	\$.00	\$30,752.00
0242	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0247	500-3101	CLASS A CONCRETE	CY	46.000	46.200		
				1170.000	.000		
					46.200	\$.00	\$54,054.00
0252	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO -	LF	769.000	768.500		
				321.000	.000		
		1 LT			768.500	\$.00	\$246,688.50
0272	511-3000	SUPERSTR REINF STEEL, BR NO -	LS	1.000	.000		
				52800.000	.160		
		1 LT			.160	\$8,448.00	\$8,448.00
0282	520-2220	PILING, PSC, 20 IN SQ	LF	740.000	854.010		
				141.000	.000		
					854.010	\$.00	\$120,415.41
0287	520-2220	PILING, PSC, 20 IN SQ	LF	1,020.000	812.370		
				141.000	.000		
					812.370	\$.00	\$114,544.17

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 6 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024
to 02/29/2024

Project Number 222170-

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0288	520-2220	PILING, PSC, 20 IN SQ	LF	.000	66.870		
				105.750	.000		
					66.870	\$.00	\$7,071.50
		CONCRETE PILE CUT OFF LENGTHS (75%)					
Category Amount:						\$51,472.00	\$813,501.58
Category Number: 0100 ROADWAY							
0431	668-2100	DROP INLET, GP 1	EA	91.000	56.750		
				2490.000	.000		
					56.750	\$.00	\$141,307.50
0486	150-1000	TRAFFIC CONTROL -	LS	1.000	.809		
				357100.000	.011		
					.820	\$3,928.10	\$292,822.00
		222170-					
0566	318-3000	AGGR SURF CRS	TN	500.000	1,298.120		
				30.250	162.410		
					1,460.530	\$4,912.90	\$44,181.03
0576	167-1500	WATER QUALITY INSPECTIONS	MO	34.000	27.000		
				10100.000	1.000		
					28.000	\$10,100.00	\$282,800.00
0581	163-0240	MULCH	TN	4,175.000	263.167		
				13.500	9.780		
					272.947	\$132.03	\$3,684.78
0586	163-0232	TEMPORARY GRASSING	AC	123.000	65.140		
				271.000	1.254		
					66.394	\$339.83	\$17,992.77
0591	700-6910	PERMANENT GRASSING	AC	245.000	62.289		
				1080.000	2.745		
					65.034	\$2,964.60	\$70,236.72

Rpt-ID: RCPESPRJ

Georgia

Date: 03/07/2024

User: 01150085

Department of Transportation

Page 7 of 7

Estimate Summary By Project

Contract ID: B3TIA2101550-0

Estimate Number: 0030

Pay Period: 02/01/2024

to 02/29/2024

Project Number 222170-

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount	Cumulative
		Item Description 2					
		Supplemental Description 1		Unit Price	Qty This Period	This Period	Amount
		Supplemental Description 2			Qty To Date		
Category Number: 0100 ROADWAY							
0596	700-7000	AGRICULTURAL LIME	TN	490.000	.000		
				135.000	4.220		
					4.220	\$569.70	\$569.70
0601	700-8000	FERTILIZER MIXED GRADE	TN	172.000	39.530		
				974.000	1.525		
					41.055	\$1,485.35	\$39,987.57
0611	716-2000	EROSION CONTROL MATS, SLOPES	SY	57,375.000	46,677.521		
				2.700	1,812.056		
					48,489.577	\$4,892.55	\$130,921.86
0791	163-0301	CONSTRUCT AND REMOVE CONSTRUCTION EX EA		7.000	10.000		
				1820.000	.750		
					10.750	\$1,365.00	\$19,565.00
Category Amount:						\$30,690.06	\$1,044,068.93
Category Number: 0801 BRIDGE 1 - OVER BIG CREEK							
0821	500-1006	SUPERSTR CONCRETE, CL AA, BR NO -	LS	1.000	.950		
				134450.000	.050		
					1.000	\$6,722.50	\$134,450.00
		1 RT					
0826	507-9031	PSC BEAMS, AASHTO, BULB TEE, 63 IN, BR NO - LF		769.000	768.940		
				321.000	.000		
					768.940	\$.00	\$246,829.74
		1 RT					
Category Amount:						\$6,722.50	\$381,279.74
Project Total Amount:						\$221,498.56	\$19,866,200.41