

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2022

User: C0009568

Department of Transportation

Page 1 of 3

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0003

Pay Period: 04/30/2022
to 05/27/2022

Contract Location:

SR 23/SR 57 BEGINNING AT BUBBA KENNEDY ROAD AND E:
SR 169.

Time Allowed: 697 Days

Elapsed Calender Days: 135 Days

Percent Time: 19.37

District: 5

Area: 01

Contractor:

MCLENDON ENTERPRISES, INC.
2365 AIMWELL RD.

Date Let: 06/18/2021

Date Awarded: 06/18/2021

Date Contract Executed: 09/01/2021

Date Notice to Proceed: 01/13/2022

Date Work Began: 03/14/2022

Date Time Stopped: 00/00/0000

Date Accepted: 00/00/0000

Adjusted Completion Date: 12/10/2023

VIDALIA GA 30474-9064

Phone: (912)537-7887

Escrow Agent:

Surety Co: HARTFORD FIRE INSURANCE COMPANY

Current Contract Amount \$7,305,036.22

Original Contract Amount \$6,533,690.64

Funds Available \$6,835,922.00

Percent Complete 6.42%

Counties:

Tattnall

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
0008289	\$7,305,036.22	\$6,533,690.64	\$6,835,922.00	6.42%	\$47,054.51

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 05/27/2022

User: C0009568

Department of Transportation

Page 2 of 3

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0003

Pay Period: 04/30/2022
to 05/27/2022

Project Number: 0008289 SR 23 / 57 - CONSTRUCTION OF PASSING LANES

Federal State Project Number: 0008289

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$469,114.22	\$422,059.71	\$47,054.51
Total Earnings	\$469,114.22	\$422,059.71	\$47,054.51
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$469,114.22	\$422,059.71	\$47,054.51
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$469,114.22	\$422,059.71	

Total Payable: **\$47,054.51**

Rpt-ID: RCPEsprj

Georgia

Date: 05/27/2022

User: C0009568

Department of Transportation

Page 3 of 3

Estimate Summary By Project

Contract ID: B3TIA2101743-0

Estimate Number: 0003

Pay Period: 04/30/2022
to 05/27/2022

Project Number 0008289

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0100 ROADWAY							
0005	150-1000	TRAFFIC CONTROL -	LS	1.000	.282		
				217896.770	.028		
					.310	\$6,101.11	\$67,548.00
		0008289					
0020	210-0100	GRADING COMPLETE -	LS	1.000	.077		
				1536496.190	.020		
					.097	\$30,729.92	\$149,040.13
		0008289					
0111	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	.000	.000		
				2.910	18,665.250		
					18,665.250	\$54,315.88	\$54,315.88
0112	171-0010	TEMPORARY SILT FENCE, TYPE A	LF	.000	.000		
				-2.800	18,665.250		
					18,665.250	\$-52,262.70	(\$52,262.70)
0116	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	.000		
				-3.700	8,040.000		
					8,040.000	\$-29,748.00	(\$29,748.00)
0117	171-0030	TEMPORARY SILT FENCE, TYPE C	LF	.000	.000		
				3.900	7,917.000		
					7,917.000	\$30,876.30	\$30,876.30
0120	643-8200	BARRIER FENCE (ORANGE), 4 FT	LF	15,177.000	16,968.000		
				2.000	509.000		
					17,477.000	\$1,018.00	\$34,954.00
0300	167-1500	WATER QUALITY INSPECTIONS	MO	22.000	2.000		
				6024.000	1.000		
					3.000	\$6,024.00	\$18,072.00
Category Amount:						\$47,054.51	\$272,795.61
Project Total Amount:						\$47,054.51	\$469,114.22