

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2014

User: krender

Department of Transportation

Page 1 of 4

Estimate Summary By Project

Contract ID: C38857-12-000-0

Estimate Number: 0007

Pay Period: 05/01/2013
to 02/03/2014

Contract Location:

0.165 MILE OF INTERSECTION IMPROVEMENTS ON SR 11 /

Time Allowed:

539 Days

Elapsed Calender Days:

342 Days

Percent Time:

63.45

District: 1

Area: 02

Contractor:

TOWN OF BETHLEHEM
P.O. BOX 210

Date Let:

01/01/2012

Date Awarded:

00/00/0000

Date Contract Executed:

05/04/2012

Date Notice to Proceed:

05/11/2012

Date Work Began:

07/30/2012

Date Time Stopped:

04/17/2013

Date Accepted:

00/00/0000

Adjusted Completion Date:

10/31/2013

BETHLEHEM

GA 30620

Phone:

Escrow Agent:

Surety Co: NO SURETY REQUIRED

Current Contract Amount \$546,113.58

Original Contract Amount \$520,000.00

Funds Available \$0.13

Percent Complete 100.00%

Counties:

Barrow

Project Number	Current Project Amount	Original Project Amount	Project Funds Available	Percent Complete	Project Payable
S013578.C1000	\$546,113.58	\$520,000.00	\$0.13	100.00%	\$37,335.64

Chief Engineer

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2014

User: krender

Department of Transportation

Page 2 of 4

Estimate Summary By Project

Contract ID: C38857-12-000-0

Estimate Number: 0007

Pay Period: 05/01/2013
to 02/03/2014

Project Number: S013578.C1000 SR 11 @ OLD SR 324 - 0.165 MI - INTERSECTION II

Federal State Project Number: S013578-TSA

	Total to Date	Prev to Date	This Estimate
Participating	\$0.00	\$0.00	\$0.00
Non-Participating	\$546,113.45	\$508,777.81	\$37,335.64
Total Earnings	\$546,113.45	\$508,777.81	\$37,335.64
Stockpiled Materials	\$0.00	\$0.00	\$0.00
Gross Earnings	\$546,113.45	\$508,777.81	\$37,335.64
Payment Adjustment 1	\$0.00	\$0.00	\$0.00
Payment Adjustment 2	\$0.00	\$0.00	\$0.00
Payment Adjustment 3	\$0.00	\$0.00	\$0.00
Other Adjustments	\$0.00	\$0.00	\$0.00
Retainage	\$0.00	\$0.00	\$0.00
Escrow Amount	\$0.00	\$0.00	\$0.00
Securities Encumbered	\$0.00	\$0.00	\$0.00
Liq Dam/Incent/Disincent	\$0.00	\$0.00	\$0.00
Total:	\$546,113.45	\$508,777.81	
		Total Payable:	\$37,335.64

Rpt-ID: RCPESPRJ

Georgia

Date: 02/04/2014

User: krender

Department of Transportation

Page 3 of 4

Estimate Summary By Project

Contract ID: C38857-12-000-0

Estimate Number: 0007

Pay Period: 05/01/2013
to 02/03/2014

Project Number S013578.C1000

LIN	Item Code	Item Description 1 Item Description 2 Supplemental Description 1 Supplemental Description 2	Units	Auth Qty Unit Price	Prev Qty Qty This Period Qty To Date	Amount This Period	Cumulative Amount
Category Number: 0010 ROADWAY							
0015	310-1101	GR AGGR BASE CRS, INCL MATL	TN	1,630.000 18.660	1,889.960 -54.950 1,835.010	\$-1,025.37	\$34,241.29
0020	402-3103	RECYCLED ASPH CONC 9.5 MM SUPERPAVE, T1 TN L BITUM MATL & H LIME		535.000 92.730	687.390 .000 687.390	\$0.00	\$63,741.67
0035	413-1000	BITUM TACK COAT	GL	455.000 4.760	811.000 .000 811.000	\$0.00	\$3,860.36
0050	441-4020	CONC VALLEY GUTTER, 6 IN	SY	140.000 37.630	197.763 .000 197.763	\$0.00	\$7,441.82
0070	550-1240	STORM DRAIN PIPE, 24 IN, H 1-10	LF	631.000 44.900	821.500 .000 821.500	\$0.00	\$36,885.35
0115	647-1000	TRAFFIC SIGNAL INSTALLATION NO - 1	LS	1.000 36837.150	.800 .200 1.000	\$7,367.43	\$36,837.15
0160	668-1100	CATCH BASIN, GP 1	EA	13.000 2320.000	13.000 1.000 14.000	\$2,320.00	\$32,480.00
0170	668-2100	DROP INLET, GP 1	EA	1.000 2560.000	3.000 1.000 4.000	\$2,560.00	\$10,240.00

Rpt-ID: RCPEsprj

Georgia

Date: 02/04/2014

User: krender

Department of Transportation

Page 4 of 4

Estimate Summary By Project

Contract ID: C38857-12-000-0

Estimate Number: 0007

Pay Period: 05/01/2013
to 02/03/2014

Project Number S013578.C1000

LIN	Item Code	Item Description 1	Units	Auth Qty	Prev Qty	Amount This Period	Cumulative Amount
		Item Description 2			Qty This Period		
		Supplemental Description 1		Unit Price	Qty To Date		
		Supplemental Description 2					
Category Number: 0010 ROADWAY							
9050	004-0022	EXTRA WORK -	LS	.000	.000		
				26113.580	1.000		
					1.000	\$26,113.58	\$26,113.58
		EXTRA WORK - GRADING					
Category Amount:						\$37,335.64	\$251,841.22
Project Total Amount:						\$37,335.64	\$546,113.45